

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE (M.P) LOK SABHA 2005-2006

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawkynew C & RD Block	2005-2006	Const. of Cultural Club Building Thangsning	Rs. 40,000/- 28-3-2006	Rs. 40,000/- 23-6-06	40,000/-	Yes	Yes	Completed	
2			Const. of C/Dam at Iapdkoh Khapmaw	Rs.1,00,000/- 28-3-2006	Rs.1,00,000/- 6/6/06	1,00,000/-	Yes	Yes	Completed	
3			Const. of Training & Weaving Hanloom Centre	Rs.1,00,000/- 28-3-2006	1,00,000/- 6/6/06	1,00,000/-	Yes	Yes	Completed	
4			Const of football field in Holy Cross Secondary School, Mawkynew	Rs.1,50,000/- 13-7-2006	Rs.1,50,000/- 6-3-07	Rs.1,12,500/-	No	-	In progress	
5			Const. of playground at Rasong	Rs. 40,000/- 12-8-06	Rs. 40,000/- 20-10-06	40,000/-	Yes	Yes	Completed	
6			Const. of footpath towards Catholic Church Nongdawah Laitdiengsai	Rs. 60,000/- 12-8-06	Rs. 60,000/- 20-10-06	60,000/-	Yes	Yes	Completed	
7			Const. of footpath at Rangphlang	Rs. 40,000/- 12-8-06	Rs.40,000/- 16-7-07	30,000/-	No	-	In progress	
8			Extn. of School building of S.H.Roman Catholic School, Rapleng	Rs. 75,000/- 11-2-07	75,000/- 23/8/07	56,250/-	No	-	In progress	
9			Const. of footpath cum footbridge at Thangsning	Rs.50,000/- 11-2-07	50,000/- 16-4-07	37,500/-	No	-	In progress	
11			Const. of Fencing of Presbyterian L.P. School Laitlum.	Rs.1,00,000/- 11-2-07	Rs.1,00,000/- 16-4-07	75,000/-	No	-	In progress	
13	Improvement of School Compound, Mawshangwiang, Rngibah	Rs. 50,000/- 11-2-07	50,000/- 16-7-07	37,500/-	No	-	In progress			

14			Fencing of Fish Ponds at Jongksha	Rs. 30,000/- 11-2-07	30,000/- 16-4-07	21,500/-	No	-	In progress	
15			Const. of fencing of Madan Thangsning L.P.School	Rs. 50,000/- 11-2-07	50,000/- 30-4-07	37,500/-	No	-	In progress	
16			Const. of football ground at Wahmawlein	Rs. 30,000/- 11-2-07	30,000/- 16-4-07	21,500/-	No	-	In progress	
18			Const. of School building of Annie Margaret Barr Secondary School, Kharang Village.	Rs. 5,00,000/- 11-2-07	5,00,000/- 27-6-07	3,75,000/-	No	-	In progress	
19			Const. of Playground & School Compus of Riwar Mihngi Presbytarian Secondary School, Umtong	Rs.7,50,000/- 17-3-2007	7,50,000/- 23/8/07	5,62,500/-	No	-	In progress	
20			Const. of Check Dam at Wah Umsot	Rs.5,00,000/- 26-3-07	.5,00,000/- 6-6-07	3,75,000/-	No	-	In progress	
21			Const. of Footpath at New Nongrynkoh	Rs.3,00,000/- 26-3-07	3,00,000/- 23/8/07	2,25,000/-	No	-	In progress	
22			Const. of School Building of Nangroibha L.P. School Nongrynkoh	Rs.50,000/- 26-3-07	50,000/- 27-6-07	37,500/-	No	-	In progress	

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE (M.P) LOK SABHA 2005-2006

Sl.No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1.	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawphlang C & RD Block	2005-2006	Extension of School Building at Mawphlang	Rs.1,00,000/- 28-3-2006	Rs. 1,00,000/- 11-9-06	1,00,000/-	Yes	Yes	Completed	
2.			Const. of Youth Centre, Krang.	Rs.1,00,000/- 11-2-07	1,00,000/- 24-5-07	75,000/-	No	-	In progress	
3.			Const. of community hall, Mawkneng	Rs. 40,000/- 11-2-07	Rs. 40,000/- 13/8/07	30,000/-	No	-	In progress	
4.			Const. of footpath, Pyndenglitha	Rs. 30,000/- 11-2-07	Rs. 30,000/- 13/8/07	22500/-	No	-	In progress	
5.			Improvement of football ground at Syiemlieh Nongspung	Rs. 40,000/- 11-2-07	Rs. 40,000/- 13/8/07	30,000/-	No	-	In progress	
6.			Ext. of School building of Spar Laitnongreim L.P. School	Rs.5,00,000/- 2/3/2007	5,00,000/- 23/8/07	3,75,000/-	No	-	In progress	
7			Extn. of school building, Pentecostal Academy U.P.School, Rangshken	Rs. 50,000/- 11-2-07	50,000/- 25/8/07	37,500/-	No	-	In progress	

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE (M.P) LOK SABHA 2005-2006

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawryngkneng C & RD Block	2005-2006	Const. of Footpath Maw-u-sam	Rs.50,000/- 28-3-2006	Rs.50,000/- 6/6/06	50,000/-	Yes	Yes	Completed	
2			Const. of C/Dam at Umngot Wei Syngkha	Rs.50,000/- 28-3-2006	Rs. 50,000/- 14-8-06	50,000/-	Yes	Yes	Completed	
3			Const. of approach at Lad Nongkrem	Rs. 1,00,000/- 28-3-2006	Rs. 1,00,000/- 27-7-06	1,00,000/-	Yes	Yes	Completed	
4			Const. of Footpath at Kleng Mawmuthoh	Rs.30,000/- 28-3-2006	Rs.30,000/- 6/6/06	30,000/-	Yes	Yes	Completed	
5			Const. of Community Hall at Nongkhlaw Mawshabuit	Rs. 1,00,000/- 8-6-06	Rs. 1,00,000/- 11-9-06	1,00,000/-	Yes	Yes	Completed	
6			Const. of footpath at Urmasi-u-Joh	Rs. 50,000/- 12-8-06	50,000/- 20-10-06	50,000/-	Yes	Yes	Completed	
7			Const. of playground at Rngikseh	Rs. 1,00,000/- 12-8-06	Rs.1,00,000/- 30/11/06	75,000/-	No	No	In progress	
8			Const. of footpath at Mawmluh, Smit	Rs. 90,000/- 12-8-06	90,000/- 20-10-06	90,000/-	Yes	Yes	Completed	
9			Const. of fencing of School Compound Don Bosco U.P School Smit	Rs. 1,00,000/- 12-8-06	1,00,000/- 20-10-06	1,00,000/-	Yes	Yes	Completed	

10	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawryngkneng C & RD Block	2005-2006	Const. of Water Source & Footpath at Umphrup	Rs. 1,00,000/- 12-8-06	1,00,000/- 28/9/06	1,00,000/-	Yes	Yes	Completed	
11			Const. of footpath at Lemthaw	Rs. 30,000/- 12-8-06	30,000/- 20-10-06	30,000/-	Yes	Yes	Completed	
12			Const. of footpath at Kharbuli Nongkrem	Rs. 50,000/- 12-8-06	50,000/- 16-4-07	37,500/-	No	-	In progress	
13			Const. of footpath at Mawmuthoh	Rs. 30,000/- 12-8-06	30,000/- 14/12/06	22,500/-	No	-	In progress	
14			Const. of footpath at Nongkyndong Nongkrem	Rs. 40,000/- 12-8-06	40,000/- 14/12/06	30,000/-	No	-	In progress	
15			Const. of School Building of EGS L.P School Smit	Rs. 60,000/- 12-8-06	60,000/- 20-10-06	45,000/-	No	-	In progress	
16			Const. of footpath at Umlynghong	Rs. 30,000/- 12-8-06	30,000/- 20-10-06	22,500/-	No	-	In progress	
17			Extn. of School building of Pahsyntiew Memorial Secondary School, Nongkrem	Rs.1,00,000/- 11-2-07	1,00,000/- 16-4-07	75,000/-	No	-	In progress	
18			Const. of underground water tank cum drainage system and 2 water pumps at Pdengshnong, Umphrup	Rs.1,00,000/- 11-2-07	1,00,000/- 30-4-07	75,000/-	No	-	In progress	
19			Const. of Check dam at Madan Umphyrnai	Rs.1,00,000/- 11-2-07	1,00,000/- 16-4-07	75,000/-	No	-	In progress	
20			Const. of Platform at Washing Place at Smit.	Rs.40,000/- 24-4-07	Rs.40,000/- 6-6-07	30,000/-	No	-	In progress	
21			Const. of footpath at Umphyrnai	Rs. 50,000/- 11-2-07	50,000/- 16-4-07	37,500/-	No	-	In progress	
22			Const. of School building, Mawryngkneng Secondary School Mawryngkneng.	Rs.1,00,000/- 7-3-07	1,00,000/- 15/10/07	75,000/-	No	--	In progress	
23	Fencing of School Compound of St. Francis School, Smit	Rs. 75,000/- 7/3/07	75,000/- 30-4-07	56,250/-	No	-	In progress			

25	Const. of footpath, Lumkynsai Smit.	Rs. 40,000/- 11-2-07	40,000/- 30-4-07	Rs. 30,000/-	No	-	In progress	
26	Const. of water tank storage at Mawlynnei,Nongkrem.	Rs.1,00,000/- 11-2-07	1,00,000/- 16-4-07	75,000/-	No	-	In progress	
27	Extn. of playground, Mawkathein	Rs. 50,000/- 11-2-07	50,000/- 16-4-07	37,500/-	No	-	In progress	
28	Fencing of Church of God School Thadan.	Rs. 50,000/- 11-2-07	50,000/- 16-4-07	37,500/-	No	-	In progress	
29	Const. of School building at Mawlyngngad	Rs. 75,000/- 11-2-07	75,000/- 30-4-07	56,250/-	No	-	In progress	
30	Extn. of School building, Mawlyngngad	Rs.1,00,000/- 11-2-07	1,00,000/- 24-5-07	75,000/-	No	-	In progress	
31	Const. of football ground at Mawpyrshong	Rs. 30,000/- 11-2-07	30,000/- 24-5-07	22,500/-	No	-	In progress	

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE (M.P) LOK SABHA 2005-2006

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mylliem C & RD Block	2005-2006	Extension of Classroom Giled Bethel School Laitkor	Rs.1,00,000/- 28-3-2006	Rs.1,00,000/- 23-6-2006	75,000/-	No	-	In progress	
2			Const. of School Veranda of Mawkhar Umjaud L.P School	Rs. 30,000/- 28-3-2006	Rs. 30,000/- 23-6-2006	30,000/-	Yes	Yes	Completed	
3			Const. of Footpath at Laitjem Village	Rs. 50,000/- 28-3-2006	Rs. 50,000/- 22-5-2006	Rs. 50,000/-	Yes	Yes	Completed	
4.			Const. of Crèche Pynthorumkhrah	Rs.1,00,000/- 28-3-2006	Rs.1,00,000/- 6/6/06	1,00,000/-	Yes	Yes	Completed	
5			Const. of School Building at Nongbah Village	Rs. 1,00,000/- 28-3-2006	Rs. 1,00,000/- 27-7-06	75,000/-	No	-	In progress	
6			Const. of School Building of Maweitnai L.P School	Rs. 50,000/- 28-3-2006	Rs. 50,000/- 22-5-2006	50,000/-	Yes	Yes	Completed	
7			Dev. Infrastructure at Christian Academy College Pynthorbah	Rs. 1,00,000/- 8-6-06	Rs.1,00,000/- 14/12/06	75,000/-	No	-	In progress	
8			Const. of footpath at Rangbihbih	Rs. 50,000/- 28-3-06	Rs. 50,000/- 23-6-06	50,000/-	Yes	-	Completed	
9			Const. of Community Hall at Lumheh Laitkor	Rs. 1,50,000/- 12-8-06	Rs.1,50,000/- 8/1/07	1,12,500/-	No	-	In progress	
10			Const. of footpath at Mawnarain	Rs. 50,000/- 12-8-06	50,000/- 20-10-06	50,000/-	Yes	Yes	Completed	
11			Const. of road at Laitkor	Rs. 50,000/- 12-8-06	50,000/- 20-10-06	50,000/-	Yes	Yes	Completed	

12			Const. of Guest house at U Tirot Singh Nagar, Shillong	Rs.1,00,000/- 22-1-07	1,00,000/- 30-4-07	75,000/-	No	-	In progress	
13			Const. of side drain at Lad Dewshyiap	Rs.50,000/- 11-2-07	Rs.50,000/- 16-4-07	37,500/-	No	-	In progress	
14			Extension of school building of St. John Bosco U.P. School, Lawsohtun, Shillong	Rs.1,00,000/- 11-2-07	1,00,000/- 24-5-07	75,000/-	No	-	In progress	
15			Const. of footpath cum footbridge at Mawbyinna, Pomlakrai	Rs. 30,000/- 11-2-07	Rs.30,000/- 16-4-07	22,500/-	No	-	In progress	
16			Const. of Community hall at Pomlakrai, Mawbyinna	Rs. 1,50,000/- 7-3-07	Rs.1,50,000/- 16-4-07	1,12,500/-	No	-	In progress	
17			Const. of retaining wall of village road, Rangbihbih, Pomlakrai	Rs. 30,000/- 11-2-07	Rs.30,000/- 6-6-07	22,500/-	No	-	In progress	
18			Extn. of School building, Happy Valley, Shillong	Rs.1,00,000/- 11-2-07	1,00,000/- 30-4-07	75,000/-	No	-	In progress	
19			Const. of village road at Sanmer	Rs.1,00,000/- 11-2-07	1,00,000/- 24-5-07	75,000/-	No	-	In progress	
20			Const. of footpath, Mawlai Mawiong Umjapung, Shillong	Rs. 50,000/- 11-2-07	50,000/- 15/10/07	37,5000/-	No	-	In progress	
21			Const. of washing places, Pdengshnong, Mawpynthih.	Rs. 50,000/- 11-2-07	50,000/- 16-4-07	37,5000/-	No	-	In progress	
22			Extn. of School building of Pomlakrai Presbyterian Secondary School, Pomlakrai	Rs.1,00,000/- 7-3-07	1,00,000/- 27-6-07	75,000/-	No	-	In progress	
23			Ext. of School Building of Deni-Linda Secondary School, Demthring.	Rs.1,00,000/- 26-3-07	1,00,000/- 24-5-07	75,000/-	No	-	In progress	
24			Const. of Water Source at Umiew Pomlakrai.	Rs.60,000/- 26-3-07	Rs.30,000/- 6-6-07	45,000/-	No	-	In progress	
25			Const. of Washing Place at Mawtharia Pomlakrai	Rs.30,000/- 24-4-07	Rs.30,000/- 23/8/07	22,500/-	No	-	In progress	
26			Const. of Footpath at Rngi Shillong	Rs.30,000/- 24-4-07	Rs.30,000/- 6-6-07	22,500/-	No	-	In progress	

27		Const. of School Building of Shon Roy Basan Secondary School Lum Mawbah.	Rs.3,00,000/- 9-10-06	3,00,000/- 24-5-07	2,25,000/-	No	-	In progress	
----	--	--	--------------------------	-----------------------	------------	----	---	-------------	--

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE (M.P) LOK SABHA 2005-2006

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Shella-Bholaganj C & RD Block	2005-2006	Improvement of football ground at Mawmluh Village	Rs. 50,000/- 8-6-06	Rs. 50,000/- 30-8-06	50,000/-	Yes	Yes	Completed	
2			Const. of school building, J.J.M. Nichol Roy.Sohlab	Rs. 75,000/- 11-2-07	75,000/- 27-6-07	56,250/-	No	-	In progress	
3.			Const. of School building, Wahadadar Sohlab	Rs. 75,000/- 11-2-07	75,000/- 27-6-07	56,250/-	No	-	In progress	
4			Const. of footpath at Sandi Nongwar.	Rs. 30,000/- 11-2-07	Rs.30,000/- 24-5-07	22,500/-	No	-	In progress	
5			Ext. of Dorbar Hall of Dorbar Shnong Maraikaphon.	Rs.1,50,000/- 11-2-07	Rs.1,50,000/- 15/10/07	1,12,500/-	No	-	In progress	
6			Const. of Play ground of Sohra Twa Presbyrarian Upper Primary School, Sohra.	Rs. 1,00,000/- 11-2-07	1,00,000/- 30-4-07	Rs. 75,000/-	No	-	In progress	

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE (M.P) LOK SABHA 2005-2006

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Urban, CEO	2005-2006	Const. of road at Lumkshaid	Rs.1,00,000/- 28-3-2006	Rs.1,00,000/- 6-3-2007	1,00,000/-	Yes	Yes	Completed	
2			Const. of School Hall of Perly Dew Secondary School	Rs.2,00,000/- 10-2-2006	Rs.2,00,000/- 30-3-2006	2,00,000/-	Yes	Yes	Completed	
3			Renovation of Sishu Mandir Secondary Kench's Trace	Rs.1,00,000/- 10-2-2006	Rs. 1,00,000/- 27-7-06	1,00,000/-	Yes	Yes	Completed	
4			Extension of Laban Pres. H/School Laban	Rs. 1,00,000/- 8-6-06	Rs. 1,00,000/- 11-9-06	75,000/-	No		In progress	
5			Const. of Crèche over existing building, Riat Laban	Rs. 30,000/- 8-6-06	30,000/- 30/11/06	30,000/-	Yes	Yes	Completed	
6			Purchase of Multi Gym Equipment for Young Talent Sports Social & Cultural Association, Sunny Hills	Rs. 3,00,000/- 29-3-05	Rs. 3,00,000/- 14-8-06	3,00,000/-	Yes	Yes	Completed	
7			Extension of MMS Arts building at Upper Malki	30,000/- 27-1-04	30,000/- 20-10-06	30,000/-	Yes	Yes	Completed	
8			Const. Of gymnasium building of He-Man Physical Institute, Jail Road	Rs.1,00,000/- 22-1-07	1,00,000/- 16-4-07	75,000/-	No	-	In progress	
9			Const. of Rain Water Harvesting at St. Dominic Savio's Higher Secondary School, Mawkhar	Rs.5,00,000/- 11-2-07	5,00,000/- 30-4-07	Rs.3,75,000/-	No	-	In progress	

10			Purchase of Multi Gym equipments for Mon Khmer Social, Sports and Cultural Association.	Rs.2,00,000/- 11/2/2007	Rs.2,00,000/- 9/3/2007	2,00,000/-	Yes	Yes	Completed	
----	--	--	---	----------------------------	---------------------------	------------	-----	-----	-----------	--