



STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2006-2007  
(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawkynrew C & RD Block	2006-2007	Const. of School Building of Mawlatbah Unitarian L.P.School	75,000/- 24/4/2007	75,000/- 27/6/2007	56,250/-	No	-	In progress	
3			Const. of fencing of School Compound of St.Francis U.P.School Laitdiengsai	1,00,000/- 24/4/2007	1,00,000/- 23/8/2007	75,000/-	No	-	In progress	
4			Const. of Footpath at Mawpynieng	30,000/- 24/5/07	30,000/- 15/10/07	22,500/-	No	-	In progress	
5			Const. of Playground at Laitlum	50,000/- 24/5/07	50,000/-	37,500/-	No	-	In progress	
6			Purchase of Ambulance for United Rural development Organization, Nongryngkoh	5,73,000/- 01/8/07	5,73,000/- 15/10/07		No	-	In progress	
7			Const. of Footpath at Leh-Man-Lang Group (G), Thangsning	30,000/- 01/8/07	30,000/ 15/10/07	22,500/-	No	-	In progress	





STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2006-2007  
(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawryngkneng C & RD Block	2006-2007	Const. of Washing place at Mawpynthaw Nongkrem	30,000/- 24/4/2007	30,000/- 23/8/07	22,500/-	No	-	In progress	
2			Ext of Community hall at Nongmadan Smit	1,00,000/- 24/4/2007	1,00,000/- 15/10/2007	75,000/-	No	-	In progress	
3			Const. of footpath at Warbah	50,000/- 24/4/2007	50,000/- 23/8/07	37,500/-	No	-	In progress	
4			Const. of footpath at Nongdalum	50,000/- 24/4/2007	50,000/- 27/6/2007	37,500/-	No	-	In progress	
5			Const. of water Source at Mawlynnei.	1,00,000/- 24/5/07	1,00,000/- 27/6/07	75,000/-	No	-	In progress	
7			Const. of Water source at Nongkrem	30,000/- 1/8/07	30,000/- 15/10/07	22,500	No	-	In progress	
9			Const. of Footpath at Iewpomtiah Nongkrem	50,000/- 1/8/07	50,000/- 15/10/07	37,500/-	No	-	In progress	
10			Const. of fencing of of Sunray L.P.School, Umphyrnai	60,000/- 1/8/07	60,000/- 15/10/07	45,000/-	No	-	In progress	
12			Const. of footpath at Mawmuthoh	30,000/- 1/8/07	30,000/- 15/10/07	22,500/-	No	-	In progress	
15			Purchase of 2(two) computers for Nongkrem Presbyterian Secondary School, Nongkrem	60,000/- 1/8/07	60,000/ 15/10/07		No	-	In progress	

STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2006-2007  
(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Myllem C & RD Block	2006-2007	Ext of School building at Mary Mount Secondary School Mawlai Mawtawar	1,00,000/- 24/4/2007	1,00,000/- 6/6/2007	75,000/-	No	-	In progress	
3			Const of footpath and laying of water pipe at laitkor Mawrie	40,000/- 24/4/2007	40,000/- 13/8/07	30,000/-	No	-	In progress	
4.			Const. of Community Hall at Lumbatngen (law U Sib)	2,00,000/- 24/5/07	2,00,000/- 23/8/07	1,50,000/-	No	-	In progress	
5			Const. of footpath at Nonglum, Nongrah.	3,00,000/- 24/5/07	3,00,000/- 15/10/07	2,25,000/-	No	-	In progress	
6			Const. of Footpath at Mawkatat	40,000/- 24/5/07	40,000/- 15/10/07	30,000/-	No	-	In progress	
7			Extn. of School building of St. Anne's School Education cum Development Committee, Mawtawar, Mawlai, Shillong-8	Rs. 1,00,000/- 7/7/07	1,00,000/- 15/10/07	75,000/-	No	-	In progress	
8			Completion of const. of school building of Wolley Roy LP & UP School, Mawlai Motsyiar, Shillong-17	Rs. 2,00,000/- 7/7/07	2,00,000/- 15/10/07	1,50,000/-	No	-	In progress	
9			Const. of approach road from Laitmysaw village road to Mattilang Park, Laitmysaw, Upper Shillong, East Khasi Hills	Rs. 1,00,000/- 7/7/07	1,00,000/- 23/8/07	75,000/-	No	-	In progress	

12			Improvement of Football ground of Lumpynggad Sports Social & Cultural Club	2,00,000/- 01/8/07	2,00,000/- 15/10/07	1,50,000/-	No	-	In progress	
14			Const. of Road at Dong Krohpadai, Mawpynthih	50,000/- 1/8/07	50,000/- 15/10/07	37,500/-	No	-	In progress	
18			Const. of footpath at Laitjem	50,000/- 1/8/07	50,000/- 15/10/07	37,500/-	No	-	In progress	
21			Const. of Indoor Stadium at Mawlai Phudmuri	2,00,000/- 1/8/07	2,00,000/- 15/10/07	1,50,000/-	No	-	In progress	
24			Upgradation of Dorbar Hall at Demseiniong	1,00,000/- 24/5/2007	1,00,000/- 15/10/07	75,000	No	-	In progress	





STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2006-2007

(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Urban, CEO	2006-2007	Const. of retaining wall at Jaiaw Pdeng, Shillong.	1,65,000/- 24/4/2007	1,65,000/- 23/8/07	1,23,750/-	No	-	In progress	
2			Purchase of Multi Gym equipments for Seng Samla Umsohsun	2,00,000/- 24/4/2007	2,00,000/- 27/6/2007	2,00,000/-	Yes	Yes	Completed	
4			Extn. of School building of Synod H.S.School, mission Compound, Shillong	2,00,000/- 24/4/2007	2,00,000/- 24/5/2007	2,00,000/-	Yes	Yes	Completed	
5			Extn. of building of He-man Physical Institute Jail Road.	2,00,000/- 24/4/2007	2,00,000/- 27/6/2007	1,50,000/-	No	-	In progress	