

STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2002-2003
(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawkynrew C & RD Block	2002-2003	Construction of Retaining Wall of R.C L.P School Laitkyrhong	Rs.3,00,000/- 9/06/03	Rs.3,00,000/- 26/11/2003	Rs.3,00,000/-	Yes	Yes	Completed	
2			Construction of Check Dam at Mawkynrew Wah Umnkhohrah	Rs.3,00,000/- 9/06/03	Rs.3,00,000/- 26/11/2003	Rs.3,00,000/-	Yes	Yes	Completed	
3			Construction of Footpath at Wahktieh Jongksha	Rs.1,00,000/- 9/06/2003	Rs.1,00,000/- 26/11/2003	Rs.1,00,000/-	Yes	Yes	Completed	
4			Construction of Govt. L.P Jongksha	Rs.50,000/- 6/03/2003	Rs.50,000/- 26/11/2003	Rs.50,000/-	Yes	Yes	Completed	
5			Construction of Footbridge at Wah Umniuh Raid Rngi	Rs.5,00,000/- 9/6/2003	Rs.5,00,000/- 17/12/2003	Rs.5,00,000/-	Yes	Yes	Completed	
6			Construction of Playground at Mawlat	Rs.20,000/- 20/6/2003	Rs.20,000/- 15/1/2004	Rs.20,000/-	Yes	Yes	Completed	
7			Construction of R.C L.P School Thynroit	Rs.50,000/- 20/6/2003	Rs.50,000/- 26/2/2004	Rs.50,000/-	Yes	Yes	Completed	
8			Construction of Footbridge at Laitdiengsai	Rs.50,000/- 31/3/2003	Rs.50,000/- 27/5/2004	Rs.50,000/-	Yes	Yes	Completed	
9			Construction of Footbridge at Umtung River Wah Lakhiat	Rs.30,000/- 20/6/2003	Rs.30,000/- 16/7/2004	Rs.30,000/-	Yes	Yes	Completed	
10			Construction of Footpath from Mawblang to Lum Sohpairah	Rs.30,000/- 7/5/2003	Rs.30,000/- 16/7/2004	Rs.30,000/-	Yes	Yes	Completed	

STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2002-2003
(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawphlang C & RD Block	2002-2003	Construction of Footpath at Thainthynroh	Rs. 10,000/- 6/3/03	Rs. 10,000/- 1/08/2003	Rs.10,000/-	Yes	Submitted	Completed		
2			Construction of Footpath at Mawsniang	Rs. 10,000/- 6/3/03	Rs. 10,000/- 1/08/2003	Rs.10,000/-	Yes	Submitted	Completed		
3			Construction of Footpath at Wahjarain	Rs. 10,000/- 6/3/03	Rs. 10,000/- 1/08/2003	Rs.10,000/-	Yes	Submitted	Completed		
4			Construction of Footpath at Mawjongka	Rs. 10,000/- 6/3/03	Rs. 10,000/- 1/08/2003	Rs.10,000/-	Yes	No	Completed		
5			Construction of Footbridge at Mawkyngjing	Rs. 10,000/- 6/3/03	Rs. 10,000/- 1/08/2003	Rs.10,000/-	Yes	Submitted	Completed		
6			Construction of Footpath at Sunday Day School Pres. Mawngap Rim	Rs. 50,000/- 6/3/03	Rs. 50,000/- 1/08/2003	Rs.50,000/-	Yes	Submitted	Completed		
7			Construction of Footpath at Laitkaram	Rs. 10,000/- 6/3/03	Rs. 10,000/- 26/11/2003	Rs.10,000/-	Yes	Submitted	Completed		
8			Extension of Classroom at Kyiem Secondary Proceeding School	Rs. 1,50,000/- 20/6/03	Rs. 1,50,000/- 26/11/2003	Rs.1,50,000/-	Yes	Submitted	Completed		
9			Construction of Mawphlang Pres. L.P School, Mawphlang	Rs. 8,00,000/- 9/6/03	Rs. 8,00,000/- 26/11/2003	Rs.8,00,000/-	Yes	Submitted	Completed		
10			Construction of Jaud Upper Primary School Building	Rs. 1,00,000/- 20/6/03	Rs. 1,00,000/- 8/1/2004	Rs.1,00,000/- -	Yes	Submitted	Completed		

STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2002-2003
(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawryngkneng C& R.D. Block.	2002-2003	Construction of class room of Hill View-Shillong Puriang.	50,000/- 6/3/2003	50,000/- 3/9/03	50,000/-	Yes	Yes	Completed		
2			Construction of Fencing of Seng Khasi L.P. School Smit	2,00,000 /- 6/3/2003	2,00,000 /- 6/3/2003	2,00,000 /-	Yes	Yes	Completed		
3			Construction of Road from P.W.D. Road to Dong Pata Mawber	50,000/- 20/6/2003	50,000/- 17/12/2003	50,000/-	Yes	Yes	Completed		
4			Const. of class Room at Sohryngkham Neng Christ National School .	40,000/- 7/5/2003	40,000/- 17/12/2003	40,000/-	Yes	Yes	Completed		
5			Const. of School Building of Wahsder Press Press L.P. School, Wahsder	25,000/- 20/6/2003	25,000 17/12/2003	25,000/-	Yes	Yes	Completed		
6			Const of Mawryngkneng, Secondary School Buildinbg	1,00,000/- 20/6/2003	1,00,000/- 15/12/2004	1,00,000/-	Yes	Yes	Completed		
7			Const. of Fencing R.C.L.P. School Mawusam	1,00,000/- 6/3/2003	1,00,000/- 27/5/2004	1,00,000/-	Yes	Yes	Completed		
8			Const. of Mawpdang Pressbyterian L.P. School	1,00,000/- 20/6/2003	1,00,000/- 2/6/2004	1,00,000/-	Yes	Yes	Completed		
9			Const. of Check Dam at Kseh Pongdeng.	25,000/- 20/6/2003	25,000/- 16/7/2004	25,000/-	Yes	Yes	Completed		
10			Const. of Check Dam at Wahlyngksiar Kseh Pongdeng.	10,000/- 20/6/2003	10,000/- 16/7/2004	10,000/-	Yes	Yes	Completed		
11			Construction for Green Hill School at Sohryngkham	Rs.40,000/- 7/5/2003	Rs.40,000/- 19/4/2006	40,000/-	Yes	Yes	Completed		

STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2002-2003
(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) MawsynramC & RD Block	2002-2003	Construction of Footpath to Cemetery at Umsawrang	Rs.40,000/- 20/6/2003	Rs.40,000/- 23/9/2003	Rs.40,000/-	Yes	Submitted	Completed		
2			Construction of Footpath at Khliehriat Village	Rs.40,000/- 20/6/2003	Rs.40,000/- 23/9/2003	Rs.40,000/-	Yes	Submitted	Completed		
3			Construction of Playground at Mawteibah near Lad Mawsiang	Rs.30,000/- 20/6/2003	Rs.30,000/- 17/12/2003	Rs.30,000/-	Yes	Submitted	Completed		
4			Construction of Cultural Playground at Lawbah	Rs.75,000/- 20/6/2003	Rs.75,000/- 8/1/2004	Rs.75,000/-	Yes	Submitted	Completed		
5			Construction School Building at Kyrphei Upper Primary School	Rs.20,000/- 20/6/2003	Rs.20,000/- 8/1/2004	Rs.20,000/-	Yes	Submitted	Completed		
6			Extension of Pres. Secondary School Pydensohsaw	Rs.1,00,000/- 20/6/2003	Rs.1,00,000/- 15/1/2004	Rs.1,00,000/-	Yes	Submitted	Completed		
7			Construction of Deep Bore Well at Pamsangut	Rs.10,000/- 6/3/2003	Rs.10,000/- 15/1/2004	Rs.10,000/-	Yes	Submitted	Completed		
8			Construction of Deep Bore Well at Laitniangthlong Village	Rs.10,000/- 6/3/2003	Rs.10,000/- 24/1/2004	Rs.10,000/-	Yes	Submitted	Completed		

STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2002-2003
(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Myllem C & RD Block	2002-2003	Construction of Slab drain cum-footpath at Mawlai Nongpdeng (Wahumkhras)	Rs. 50,000/- 20-6-03	Rs. 50,000/- 1-8-03	Rs. 50,000/-	Yes	Yes	Completed		
2			Fencing of Community Hall Compound at Lapalang	Rs. 50,000/- 5-3-03	Rs. 50,000/- 26-9-04	Rs. 50,000/-	Yes	Yes	Completed		
3			Construction of building of Mawkhar Christian	Rs. 1,00,000/- 6-3-03	Rs. 1,00,000/- 26-9-04	Rs. 1,00,000/-	Yes	Yes	Completed		
4			Construction of Belfonte Training Center Shyiap Goflink	Rs. 9,25,000/- 9-6-03	Rs. 9,25,000/- 26-9-04	Rs. 9,25,000/-	Yes	Yes	Completed		
5			Construction of O.M Roy Memorial Secondary School Mawlai Kynton Massar	Rs. 10,00,000/- 9-6-03	Rs. 10,00,000/- 26-9-04	Rs.10,00,00 0/-	Yes	Yes	Completed		
6			Construction of School Building of Deisngi Nongbri L.P Mawkohnguh Mawkriah	Rs. 50,000/- 20-6-03	Rs. 50,000/- 26-9-04	Rs. 50,000/-	Yes	Yes	Completed		
7			Construction of College Building of Christian Academy College Pynthorbah	Rs. 1,00,000/- 20-6-03	Rs. 1,00,000/- 8-1-04	Rs. 1,00,000/-	Yes	Yes	Completed		
8			Construction of Classroom for Umpling Presbyterian L.P School	Rs. 40,000/- 7-5-03	Rs. 40,000/- 8-1-04	Rs. 40,000/-	Yes	Yes	Completed		
9			Construction of Footpath at Lummawbah Dongmawmynna	Rs. 50,000/- 20-6-03	Rs. 50,000/- 8-1-04	Rs. 50,000/-	Yes	Yes	Completed		

10	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mylliem C & RD Block	2002-2003	Construction of Kitchen Complex at Ramakrishna Mission, Laitumkhrah	Rs. 2,00,000/- 16-9-03	Rs. 2,00,000/- 8-1-04	Rs.2,00,000/ -	Yes	Yes	Completed		
11			Construction of Basket Ball Court at St. Rose Higher Secondary School Umpling	Rs. 40,000/- 7-5-03	Rs. 40,000/- 8-1-04	Rs. 40,000/-	Yes	Yes	Completed		
12			Construction of Addl. Building of Jaiaw Pres. Secondary School Jaiaw	Rs. 2,00,000/- 20-6-03	Rs. 2,00,000/- 8-1-04	Rs.2,00,000/ -	Yes	Yes	Completed		
13			Purchase of Computer set for Monkhmer Social Sports & Cultural Club, Shillong	Rs. 1,00,000/- 14-7-03	Rs. 1,00,000/- 20-2-04	Rs.1,00,000/ -	Yes	Yes	Completed		
14			Purchase & Installation of Computer set for NAFISA Self Help Group, Jaiaw Laitdom	Rs. 42,000/- 16-9-03	Rs. 42,000/- 20-2-04	Rs. 42,000/-	Yes	Yes	Completed		
15			Construction of K.J.P Synod youth Center at Mawkhar	Rs. 1,00,000/- 20-6-03	Rs. 1,00,000/- 20-2-04	Rs.1,00,000/ -	Yes	Yes	Completed		
16			Construction of School Building for Khasi Nehru School, Shillong	Rs. 1,00,000/- 16-9-03	Rs. 1,00,000/- 20-2-04	Rs.1,00,000/ -	Yes	Yes	Completed		
17			Purchase & Installation of 2 Computer Set for Meghalaya People Human Rights Council	Rs. 84,000/- 16-9-03	Rs. 84,000/- 26-2-04	Rs. 84,000/-	Yes	Yes	Completed		
18			Extension of Shillong Jail Road Boy's High School	Rs. 2,00,000/- 16-6-03	Rs. 2,00,000/- 2-6-04	Rs.2,00,000/ -	Yes	Yes	Completed		
19			Construction of Classroom at St. Peter Upper Primary School at Mawpat	Rs. 1,00,000/- 7-5-03	Rs. 1,00,000/- 2-6-04	Rs.1,00,000/ -	Yes	Yes	Completed		
20			Construction of Laitkor Pres. L.P School at Laitkor	Rs. 2,00,000/- 31-3-03	Rs. 2,00,000/- 2-6-04	Rs.2,00,000/ -	Yes	Yes	Completed		
21	Extension of Laban Pres. High School Laban	Rs. 1,00,000/- 16-9-03	Rs. 1,00,000/- 16-7-04	Rs.1,00,000/ -	Yes	Yes	Completed				

22		Construction of building at Umshyrpi College Laban, Shillong	Rs. 2,00,000/- 7-5-04	Rs. 2,00,000/- 17-8-04	Rs.2,00,000/ -	yes	Yes	Completed		
23		Construction of School Compound, Fencing, Drainage at Police Reserve L.P School	Rs. 5,00,000/- 22-6-04	Rs. 5,00,000/- 17-8-04	5,00,000/-	Yes	Yes	Completed		
24		Construction of Football Ground at Nongpathaw	Rs. 10,00,000/- 22-6-04	Rs. 10,00,000/- 17-8-04	10,00,000/-	Yes	Yes	Completed		

STATEMENT SHOWING PROGRESS OF WORK UNDER MPLADS AND SUBMISSION OF UTILISATION CERTIFICATES FOR THE PERIOD FROM 2002 TO 2003
(Scheme-Wise, M.P – Wise and Year - Wise)

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.	Remarks
1	2	3	4	5	6	7	8	9	10	11	12
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Pynursla C & RD Block	2002-2003	Construction of Community Hall at Tangmang Pohshnong	Rs. 20,000/- 20-5-2003	Rs. 20,000/- 3-9-2003	Rs. 20,000/-	Yes	U.C Submitted	Completed		
2			Extension of Class room of Seng Bhalang Private L.P School, Nongmadan Mawpran	Rs. 30,000/- 7-5-2003	Rs. 30,000/- 3-9-2003	Rs. 30,000/-	Yes	U.C Submitted	Completed		
3			Construction of Children's Park Pynursla	Rs. 30,000/- 7-5-2003	Rs. 30,000/- 3-9-2003	Rs. 30,000/-	Yes	U.C Submitted	Completed		
4			Construction of St. Francis Assisi English School, Wahkdait	Rs. 3,00,000/- 7-5-2003	Rs. 3,00,000/- 23-9-2003	Rs. 3,00,000/-	Yes	U.C Submitted	Completed		
5			Fencing of Govt. L.P School Nengbate Pynursla	Rs. 30,000/- 7-5-2003	Rs. 30,000/- 23-9-2003	Rs. 30,000/-	Yes	U.C Submitted	Completed		
6			Construction of Playground at Pynter	Rs. 40,000/- 7-5-2003	Rs. 40,000/- 17-12-2003	Rs. 40,000/-	Yes	U.C Submitted	Completed		
7			Completion of Construction of Raid Nongsken Community Hall at Nongsken	Rs. 1,00,000/- 7-5-2003	Rs. 1,00,000/- 17-12-2003	Rs. 1,00,000/-	Yes	U.C Submitted	Completed		
8			Construction of playground at Lyting Larbri	Rs. 30,000/- 7-5-2003	Rs. 30,000/- 17-12-2003	Rs. 30,000/-	Yes	U.C Submitted	Completed		
9			Construction of Footpath leading to Catholic Church at Nongkwai	Rs. 40,000/- 7-5-2003	Rs. 40,000/- 17-12-2003	Rs. 40,000/-	Yes	U.C Submitted	Completed		
10			Construction of Wahlyngkot L.P School at Wahlyngkhat	Rs. 30,000/- 7-5-2003	Rs. 30,000/- 17-12-2003	Rs. 30,000/-	Yes	U.C Submitted	Completed		

