

PROGRESS REPORT ON IMPLEMENTATION OF CRRP SCHEME FOR THE YEAR 2004-05.

Sl No	Name of Block	Name of Hon'ble MLA	Year	No. of projects recommended	Name of Project	Amount	Amount sanctioned to DRDA/ Block	Letter No & Date of sanctioned to DRDA/Block	Amount Utilized up to 30-6-06 at Block	Status of work in %	Balance amount if any at Block	Reason for delay in completion	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Maw-phlang	Shri J.A Lyngdoh	2004 2005	14	1) Const. of footpath at Lyngdoh Phanblang	Rs. 25,000/-	Rs. 3,18,000/-	No. Dev. 35(VII)5/2004/41 dt. 2-6-05	25,000/-	100 %	Nil	completed	
					2) Const. of footpath at Wahlyngkien Sunei	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
					3) Const. of footpath from PWD road to Presbyterian Church Laitnongram	Rs. 20,000/-			20,000/-	100 %	Nil	Completed	
					4) Const. of footpath from Mawser to Marbaniang	Rs. 25,000/-			12,500/-	100%	Nil	Completed	
					5) Const. of footpath from Dompdeng to Lummane, Wahlang	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
					6) Const. of footpath at Phodbyrnei	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
					7) Const. of footpath at Sarong, Nongspung	Rs. 20,000/-			20,000/-	100 %	Nil	Completed	
					8) Const. of footbridge at Rinem Mawkroh	Rs. 20,000/-			20,000/-	100 %	Nil	Completed	
					9) Const. of footpath towards Wahlang Catholic Church	Rs. 30,000/-					15,000/-		resolution awaited

					10) Const. of footpath at Church of Jesus Christ, Pydengliehtha	Rs. 20,000/-			20,000	100 %	Nil	Completed	
					11) Const. of footpath at Kreit Marbisu, towards the residence of Bah Bli Mohorlieh	Rs. 10,000/-					10,000/-		Resolution awaited
					12) Const. of motorable road at Pdengshnong Mawpyllun Marbisu	Rs. 70,000/-			70,000/-	100 %	Nil	Completed	
					13) Const. of footbridge at Wah Mawdngong near Presbyterian L.P School	Rs. 23,000/-			16,500/-		Nil		Work in progress
					14) Approach road at Kyiem Upp. Primary School	Rs. 71,429/-	Rs. 71,429/-	No. Dev. 35(VII)5/2004/52 dt. 10-6-05	71,429/-	100 %	Nil	Completed	
2	Maw-phlang	Shri H.D.R Lyngdoh	2004 2005	16	1) Const. of footpath from PWD road Sohiong to Spar	Rs. 30,000/-	Rs. 3,25,000/-	No. Dev. 35(VII)5/2004/41 dt. 2-6-05	30,000/-	100 %	Nil	Completed	
					2) Const. of footpath from PWD road Nongbsap'B' to Wah Bamdoh	Rs. 20,000/-					10,000/-		Resolution awaited
					3) Const. of footpath from Krang Bazar to cloth washing place	Rs. 25,000/-					12,500/-		Resolution awaited
					4) Const. of footpath at Waitlikseh Nongur	Rs. 20,000/-			20,000/-	100 %	Nil	Completed	
					5) Const. of footpath and footbridge from Mawpun Rum to Mawkrang	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
					6) Const. of footpath at Weilyngkut Social & Cultural Club	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	

					7) Const. of footpath at Mawiong Weilyngkut towards the residence of Obas Malngiang	Rs. 20,000/-			20,000/-	100 %	Nil	Completed	
					8) Const. of footpath from Laitarted to Jabar	Rs. 30,000/-			30,000/-	100 %	Nil	Completed	
					9) Const. of footpath at Jabar Nongrang	Rs. 10,000/-			10,000	100 %	Nil	completed	
					10) Const. of footpath at Rangshken R.C Church	Rs. 10,000/-			10,000	100 %	Nil	Completed	
					11) Const. of footpath at Mahkohngoi Nongkseh	Rs. 15,000/-			15,000/-	100 %	Nil	Completed	
					12) Const. of footpath from Dompling to Dombhor	Rs. 25,000/-			25,000/-	100 %	Nil	Completed	
					13) Const. of footpath including retaining wall at Wahurskei	Rs. 15,000/-			15,000/-	100 %	Nil	Completed	
					14) Const. of footpath from PWD road to residence of E. Thabah at Nongur	Rs. 10,000/-			10,000	100 %	Nil	completed	
					15) Const. of footpath including retaining wall to residence of Sanlin Malngiang at Umsaw	Rs. 15,000/-			15,000/-	100 %	Nil	Completed	
					16) Const. of footpath from PWD road Marphe to residence of Ka Droin Nongsiej	Rs. 20,000/-			20,000/-	100 %	Nil	Completed	

3	Mylliem	Shri P.M Syiem	2004 2005	9	1) Const. of footpath at Upp. Shillong	Rs. 40,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)5/2004/40 dt. 2-6-05	40,000/-	100 %	Nil	completed	
					2) Const. of footpath at Nongkynter	Rs. 28,571/-			28,571/-	100 %	Nil	-do-	
					3) Const. of footbridge at Mylliem Lum	Rs. 30,000/-			30,000/-	100 %	Nil	-do-	
					4) Const. of footpath at Nongkseh	Rs. 30,000/-			30,000/-	100 %	Nil	-do-	
					5) Const. of footpath at Lummawbah	Rs. 40,000/-			40,000/-	100 %	Nil	-do-	
					6) Const. of motorable road at Mawblah	Rs. 80,000/-			80,000/-	100 %	Nil	-do-	
					7) Const. of motorable road at Upp. Shillong	Rs. 80,000/-			80,000/-	100 %	Nil	-do-	
					8) Const. of drain at Lummawbah	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	-do-	
					9) Const. of footpath at Umlyngka	Rs. 71,429/-			71,429/-	100 %	Nil	-do-	
4	Mylliem	Shri T.C Lyngdoh	2004 2005	22	1) Const. of footpath from PWD road to the residence of Shri Lester Wankhar (Length 37.00 RM) at Mawblei, Madanrting Shillong	Rs. 8,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)5/2004/40 dt. 2-6-05	Rs. 8,000/-	100 %	Nil	-do-	
					2) Const. of footpath near the house of Phyrngap upto Shri Reymond at Mawblei Madanrting Shillong length 47.00 RM width 1.20M)	Rs. 5,000/-			Rs. 5,000/-	100 %	Nil	-do-	

				3) Extension of footpath near the residence of Shri Hagaro Rajee upto the residence of Shri R. Kasain(length 30.00RM) at Mawblei Madanrting	Rs. 15,000/-			15,000/-	100 %	Nil	-do-	
				4) Const. of footpath from water reservior No.2 at Mawblei Madanrting (length 180.00Mx0.60 width)	Rs. 20,000/-			20,000/-	100 %	Nil	-do-	
				5) Const. of footpath near the residence of Smt. Phila Kharkongor at Pata Madanrting (length30.00M)	Rs. 6,000/-			Rs. 6,000/-	100 %	Nil	-do-	
				6) Const. of footpath leading to the house of F.Biaksanga at Happy Valley Madanrting (length 22.00RM)	Rs. 6,000/-			6,000/-	100 %	Nil	-do-	
				7) Const. of footpath from Pdengshnong Madan Village road towards the house of Smt. Rani Kharkongor at Happy Valley Madanrting (length 33.00RM)	Rs. 4,000/-			Rs. 4,000/-	100 %	Nil	-do-	

				8) Const. of footpath and C.C drain from the residential building of Smti. G. Kharkongor upto the residential building of Shri Cyrian Marwein at Demthring	Rs. 33,000/-			33,000	100 %	Nil	-do-	
				9) Const. of footpath from the house of Shri M.Nongrum towards PWD road (length 35.00M) at Demthring	Rs. 22,000/-			22,000	100 %	Nil	-do-	
				10) Const. of footpath and C.C Drain from PWD road upto the residential building of Shri Paul Sawian (length 80.00M) at Demthring	Rs. 53,000/-			53,000	100 %	Nil	-do-	
				11) Const. of footpath from the propose PWD road to Seng Khasi Community building at Demthring (length 38.00M)	Rs. 40,000/-			40,000	100 %	Nil	-do-	
				12) Const. of a vehicle turning point near the house of Shri F. Khongphei at Demthring	Rs. 22,000/-			22,000	100 %	Nil	-do-	

				13) Metalling and Black Topping of an approach road NH 44 to the land of Shri F.Sohkhlet,Smti. A.Nongbri,M/s Jyrwa and Smt. V.Nongbri at Lumsophoh Nongthymmai	Rs. 48,571/-			48,571	100 %	Nil	-do-	
				14) Const. of footpath from the residence of Smti. T. Khongshei upto the residence of Smt. Preety Iawan at Rng Rngi Jynriew Rum Lawjynriew	Rs. 7,683/-			7,683	100%	Nil	-do-	
				15) Const. of footpath from the residence of Smt. C.Kharkongor upto the residence of Smti. C.Kharkongor upto the main footpath at Lumbhalang Lawjynriew (length 150 ft.-45.72M)	Rs. 36,762/-			36,762	100%	Nil	-do-	
				16) Const. of footpath at Umdaboh Water Source Madanrting (length 15M)	Rs. 20,000/-			20,000	100%	Nil	-do-	
				17) Const. of footpath from the house of Shri B.S Tamang upto the house of Shri Tek Bahadur Thapa at Lum Kharkongor Madanrting (length 60.00M)	Rs. 20,000/-			20,000	100%	Nil	-do-	

					18) Const. of footpath from the house of Shri T.B Rana to join with the existing footpath at Lum Kharkongor Madanrting (length 15.00M)	Rs. 3,000/-			3,000	100%	Nil	-do-	
					19) Const. of motorable road at Madanrting	Rs. 58,555/-			58,555	100%	Nil	-do-	
					20) Const. of footpath near the water source leading to Wahrting length 40m at Pata Madanrting	Rs. 36,000/-			36,000	100%	Nil	-do-	
					21) Const. of footpath and drain from the house of Smti. H.Nongran to Smti. Parul Tohtik length 45ft. width 3ft. and height 4ft. at Lumjingsuk Madanrting	Rs. 29,000/-			29,000	100%	Nil	-do-	
					22) Const. of footpath from the house of Mr. Espi to the house of Mrs T.Chyne 50ft. at Rngi Jynriewneng Lawjynriew Nongthymmai	Rs. 6,429/-			6,429	100%	Nil	-do-	
5	Mylliem	Shri R.G Lyngdoh	2004 2005	5	1) Const. of footpath and side drain with RCC cover from the PWD road near St. John to residence of Smt. R.Mukhim at Dum Dum	Rs. 1,15,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)5/2004/40 dt. 2-6-05	1,15,000/-	100%	Nil	completed	

					2) Const. of footpath and side wall near the residence of Kong Lee Dkhar,S.Nongbri, etc.	Rs. 70,000/-			70,000/-	100%	Nil	-do-	
					3) Repairing of footpath from water tanks to PWD road near the residence of Shri S. Marbaniang Rangbah Dong	Rs. 71,000/-			71,000/-	100%	Nil	-do-	
					4) Const. of drain near the residence of Kong Phersila Kharkongor leading to PWD road near residence of Bah Cyril Khonglah	Rs. 69,000/-			69,000/-	100%	Nil	-do-	
					5) Const. of RCC footpath from the side of the residence of Shri J.M Dkhar upto the residence of Smti. O.Shangpliang	Rs. 1,75,000/-			1,75,000/-	100%	Nil	-do-	
6	Mylliem	Ahri A.L Hek	2004 2005	11	1) Const. of rural road at Nongmynsong Langkyrding connecting the PWD road and leading to the residence of Smt.S.M Rymbai	Rs. 50,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)5/2004/40 dt. 2-6-05	50,000/-	100%	Nil	-do-	
					2) Const. of footpath at Nongmynsong Lumshyiap	Rs. 40,000/-			20,000/-			In progress	
					3) Const. of frain at Nongmynsong	Rs. 30,000/-			30,000/-	100%	Nil	-do-	
					4) Const. of drain and footpath at Nongmynsong Thapa Compound	Rs. 50,000/-			50,000/-	100%	Nil	-do-	

					5) Const. of retaining wakll and fotpath at Golf Link	Rs. 50,000/-			50,000/-	100%	Nil	-do-	
					6) Repair of footpath leading to the Golf Link Durbar Shnong	Rs. 50,000/-			50,000/-	100%	Nil	-do-	
					7) Const. of footpath at Pynthorbah	Rs. 40,000/-			40,000/-	100%	Nil	-do-	
					8) Const. of footpath at Pynthorbah Kper Shyiap	Rs. 40,000/-			40,000/-	100%	Nil	-do-	
					9) Const. of motorable road at Lymshyiap Langkyrding	Rs. 78,571/-			78,571/-	100%	Nil	-do-	
					10) Const. of footpath and drain at Langkyrding Nongmynsong	Rs. 50,000/-			Rs. 50,000/-	100%	Nil	-do-	
					11) Const. of footpath at Lumshngian	Rs. 21,429/-			21,429/-	100%	Nil	-do-	
7	Mylliem	Shri P.T Sawkmie	2004 2005	22	1) Improvement and renovation of footpath at Mawiong Umjapung	Rs. 20,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)5/2004/40 dt. 2-6-05	20,000/-	100 %	Nil	completed	
					2) Improvement and renovation of footpath at Mawiong Rim	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
					3) Improvement and renovation of footpath at Mawlai Umjajew	Rs. 20,000/-			20,000/-	100%	Nil	completed	
					4) Improvement and renovation of footpath at Mawlai Umthlong	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
					5) Improvement and renovation of footpath at Mawlai Nongkwar	Rs. 20,000/-			20,000/-	100 %	Nil	completed	

				6) Improvement and renovation of footpath at Mawlai Iewrynghep	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				7) Improvement and renovation of footpath at Mawlai Nonglum	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				8) Improvement and renovation of footpath at Umphrew Village	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				9) Improvement and renovation of footpath at Mawlai Umjaiur	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				10) Improvement and renovation of footpath at Mawlai Syllaikariah	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				11) Improvement and renovation of footpath at Mawlai Nongpdeng	Rs. 33,571/-			33,571/-	100 %	Nil	completed	
				12) Improvement and renovation of footpath at Umshing Mawkynroh	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				13) Improvement and renovation of footpath at Mawlai Mawroh	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				14) Improvement and renovation of footpath at Mawlai Mawdatbaki	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				15) Improvement and renovation of footpath at Mawlai Kynton Massar	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				16) Improvement and renovation of footpath at Mawtawar Lummawsing	Rs. 20,000/-			20,000/-	100 %	Nil	completed	

					17) Improvement and renovation of footpath at Mawsiatkkhnam	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
					18) Improvement and renovation of footpath at Umrynjah Village	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
					19) Improvement and renovation of footpath at Madan Mawkhar	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
					20) Improvement and renovation of footpath at Nongkohlew Village	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
					21) Improvement and renovation of footpath at Mawlai Phudmuri	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
					22) Const. Renovation and Improvement of roads and footpath etc. at Mawlai Nongpdeng (Block A, Block B & Block C)	Rs. 71,429/-			71,429/-	100 %	Nil	completed	
8	Mawryngkneng	Shri C. Pyngrope	2004 2005	9	1) Const. of footpath at Jongkhla, Kut	Rs. 50,000/-	Rs. 5,00,000/-	Memo No. Dev. 35(VII)5/2004/42 dt. 2-6-05	50,000/-	100 %	Nil	Completed	
					2) Const. of footpath at Niur Puriang	Rs. 70,571/-			70,571/-	100 %	Nil	Completed	
					3) Const. of footpath at Thangshalai	Rs. 58,000/-			58,000/-	100 %	Nil	Completed	
					4) Const. of footpath at Ksehpondeng	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
					5) Const. of footpath at Mawmang Mawryngkneng	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	

					6) Const. of footpath at Nongdawah Mawryngkneng	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
					7) Const. of footpath at Mawkpdang	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
					8) Const. of footpath at Mawshbuit	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
					9) Const. of footpath at Diengpasoh Village by Raymond Mawthoh (Implementing Agency)	Rs. 71,429/-			71,429/-	100 %	Nil	Completed	
9	Mawryngkneng	Shri M.N Mukhim	2004 2005	2	1) PIDC Umtong for improvement of Lynting Ribhoi Road Thadan	Rs. 40,000/-	Rs. 58,571/-	Memo No. Dev. 35(VII)5/2004/42 dt. 2-6-05	40,000	100%	Nil	Completed	
					2) PIDC Umtong for improvement of Kynteit Patta Road Mawber	Rs. 18,571/-			18,571/-	100%	Nil	Completed	
10	Mawryngkneng	Shri L. Malngiang	2004 2005	7	1) NCDC for improvement of footpath at Smit Pdengshnong	Rs. 70,000/-	Rs. 3,32,000/-	Memo No. Dev. 35(VII)5/2004/42 dt. 2-6-05	70,000/-	100 %	Nil	completed	
					2) NCDC for const. of footpath at Mawmuthoh Klang	Rs. 50,000/-			50,000/-	100 %	Nil	completed	
					3) NCDC for const. of footpath at Smit Liamthaw	Rs. 70,000/-			70,000/-	100 %	Nil	completed	
					4) NCDC for const. of footpath at Nongkrem Iewpamtiah	Rs. 35,571/-			35,571/-	100 %	Nil	completed	
					5) NCDC for const. of footpath at Nongkrem Rngikseh	Rs. 35,000/-			35,000/-	100 %	Nil	completed	
					6) NCDC for const. of footpath at Liamthaw Smit	Rs. 31,429/-			31,429/-	100 %	Nil	completed	

					7) NCDC for const. of fencing and realling at Pdengshnong Smit	Rs. 40,000/-			40,000/-	100 %	Nil	completed	
11	Mawkyn-rew	Shri M.N Mukhim	2004 2005	9	1) PIDC Umtong for const. of Mawjatap Nonghulew road (Phase-I)	Rs. 1,00,000/-	Rs. 3,70,000/-	Memo No. Dev. 35(VII)5/2004/43 dt. 2-6-05	1,00,000/-	100 %	Nil	completed	
					2) PIDC Umtong for improvement of Mawlali Biengwein Road	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					3) PIDC Umtong for improvement of road at Wahshnong Pingwait	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					4) PIDC Umtong for improvement of Namiang road Jongksha	Rs. 50,000/-			50,000/-	100 %	Nil	completed	
					5) PIDC Umtong for improvement of road at Nongsynteng Thynroit	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
					6) PIDC Umtong for improvement of riad frin PWD road to Laitmawphan Thynroit	Rs. 50,000/-			50,000/-	100%	Nil	Completed	
					7) PIDC Umtong for improvement of Nongspung Langsoh road Thynroit	Rs. 40,000/-			40,000/-	100%	Nil	Completed	
					8) PIDC Umtong for const. of C.C footpath from PWD road to drinking well Mawmuthoh Dienglieng	Rs. 50,000/-			50,000/-	100%	Nil	Completed	
					9) PIDC Umtong for improvement of road at Nongshiliang Jongksha	Rs. 71,429/-	Rs. 71,429/-	Memo No. Dev. 35(VII)5/2004/61 dt. 4-7-05	71,429/-	100%	Nil	Completed	

12	Mawkyn-rew	Shri L. Malngiang	2004 2005	4	1) NCDC for const. of footpath at Rangphlang	Rs. 35,000/-	Rs. 1,68,000/-	Memo No. Dev. 35(VII)5/2004/43 dt. 2-6-05	17,500		17,500	Work just started	
					2) NCDC for const. of footpath at Rasong	Rs. 35,000/-			17,500		17,500	-do-	
					3) NCDC for const. of footpath at Laitlum	Rs. 45,000/-			45,000/-	100 %	Nil	completed	
					4) NCDC for const. of side drain at Thangsning Niangkrang	Rs. 53,000/-			26,500/-		26,500/-	In progress	
13	Mawkyn-rew	Shri P. Tynsong	2004 2005	3	1) Improvement of motorable road at Laitkyrhong Village	Rs. 70,000/-	1,40,000/-	Memo No. Dev. 35(VII)5/2004/43 dt. 2-6-05	70,000/-	100%	Nil	Completed	
					2) Improvement of footbridge at Wahumstew Mawblang Village	Rs. 40,000/-			40,000/-	100 %	Nil	completed	
					3) Const. of CC footpath from main road to RC LP School Mawlyngot	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
14	Mawsyn-ram	Shri J.A Lyngdoh	2004 2005	4	1) Const. of footpath at Umlangmar	Rs. 15,000/-	Rs. 1,10,571/-	Memo No. Dev. 35(VII)5/2004/44 dt. 2-6-05	15,000/-	100 %	Nil	completed	
					2) Const. of footpath at Kyrphei	Rs. 25,571/-			25,571/-	100 %	Nil	completed	
					3) Const. of footpath towards the residence of Bah It Khongsit Tyrsad Mawlum	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
					4) Improvement of footbridge at Mawsadang	Rs. 50,000/-			50,000/-	100 %	Nil	completed	

15	Mawsyn-ram	Shri D.P Iangjuh	2004 2005	15	1) Const. of one small culvert at Domjri stream near village Domjri (to be implemented by Moror of Domjri)	Rs. 30,000/-	Rs. 5,00,000/-	Memo No. Dev. 35(VII)5/2004/44 dt. 2-6-05	30,000/-	100 %	Nil	completed	
					2) Const. of one small culvert at Lawbah main nulla near Dofrence English School Lawbah (to be implemented by Headman Lawbah)	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					3) Const. of one small culvert leading to Shri J. Sangma compound Kha-a-bri (to be implemented by Shri Joseph Sangma Kha-a-bri)	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					4) Const. of small culvert at Domjri stream near LP School Domjri (to be implemented by Moror of Domjri)	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					5) Const. of small culvert Wah Laitbah Union School Lawbah (to be implemented by Shri C.M Chyne, Lawbah)	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					6) Const. of small culvert near LP School Kha-a-bri (to be implemented by Shri Joseph Sangma)	Rs. 30,000/-			30,000/-	100 %	Nil	completed	

				7) Const. of footpath from motor station (PWD) to Dotrene English School Lawbah (to be implemented by Shri Singland Wankhar, Headman)	Rs. 45,000/-			Rs.45,000/-	100 %	Nil	completed	
				8) Const. of footpath with providing railing from Shri B. Shongwan Sirdar upto Smti. T.Iangjuh compound Synnei (to be implemented by Pher Iangjuh, Synnei)	Rs. 45,000/-			Rs.45,000/-	100 %	Nil	completed	
				9) Const. of footpath from PWD road upto Shri K. Kharsaswai compound Hat Mawdon (to be implemented by Donbor Kr. Raswai Hat Mawdon)	Rs. 45,000/-			Rs.45,000/-	100 %	Nil	completed	
				10) Const. of cemented footpath from LP School to Church of God compound Mawlynbna (to be implemented by Shri Loukas Mawtapiew)	Rs. 25,000/-			Rs.25,000/-	100 %	Nil	completed	
				11) Const. of cemented footpath from main footpath to Smti. Rojina compound Terajamra (to be implemented by Shri Sirash, Terajamra)	Rs. 20,000/-			20,000/-	100 %	Nil	completed	

				12) Const. of footpath cum cemented side drain by the side of Church of God compound Mawlynbna (to be implemented by Shri Kynpham Syiemlieh Mawtapiew)	Rs. 40,000/-			40,000/-	100 %	Nil	completed	
				13) Const. of footpath cum cemented by the side of Shri John K.Lynser compound Mawsynram (to be implemented by Smti. J.I Shangpliang Mawsynram)	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				14) Const. of footpath and providing railing from main footpath upto JJM Nichols Roy LP School Mawlynbna (to be implemented by Shri Dwa of Mawtapiew)	Rs. 40,000/-			40,000/-	100 %	Nil	completed	
				15) Const. for improvement of existing footpath from Bah Sil compound via Shri Wer Nongbet upto main footpath Mawsynram Dongrum (to be implemented by Shri Wer Nongbet Mawsynram)	Rs. 40,000/-			40,000/-	100 %	Nil	completed	

16	Mawsyn-ram	Shri B.B Nongsiej	2004 2005	2	1) Const. of CC footpath from Sawlad to Mawpomblang	Rs. 40,000/-	Rs. 70,000/-	Memo No. Dev. 35(VII)5/2004/58 dt. 30-6-05	40,000/-	100 %	Nil	completed	
					2) Const. of CC footpath from PWD road to (Reading Area) Mawteibah	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
17	Pynursla	Shri P. Tynsong	2004 2005	3	1) Const. of CC footpath at nongmadanshadsngi Pynursla	Rs. 70,000/-	Rs. 2,11,429/-	Memo No. Dev. 35(VII)5/2004/45 dt. 2-6-05					
					2) Const. of CC footpath at Wahkhen by combined Cultural & Sport Club	Rs. 70,000/-							
					3) Const. of footpath from main road to Presbyterian Church Siatbakin	Rs. 71,429/-							
18	Pynursla	Shri K.K Dkhar	2004 2005	14	1) Const. of approach footpaths on both sides of the newly constructed footbridge at Pynai village	Rs. 75,000/-	Rs. 5,00,000/-	Memo No. Dev. 35(VII)5/2004/45 dt. 2-6-05	75,000/-	100 %	Nil	completed	
					2) Const. of footpath from PWD road towards Pyrdiwah I village	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	
					3) Const. of footpath from PWD road towards Pyrdiwah II village	Rs. 10,000/-			10,000/-	100 %	Nil	completed	
					4) Const. of footpath at Mawriang	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					5) Const. of footpath at Wahkdait	Rs. 50,000/-			50,000/-	100 %	Nil	completed	

					6) Const. of footpath from Tynring road towards playground	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					7) Const. of footpath from Sohlang towards village drinking well	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					8) Const. of footpath from PWD road to Catholic Church at Pongtung	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
					9) Const. of footpath at Mawbyrne	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					10) Repair of footpath at Nongshken	Rs. 60,000/-			60,000/-	100 %	Nil	completed	
					11) Const. of footpath from Mawlyndun towards Cremation ground	Rs. 53,571/-			Rs.53,571/-	100 %	Nil	completed	
					12) Const. of footbridge over Wah Liar Liar near Pungweikyan	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					13) Const. of footpath at Riwai	Rs. 40,000/-			40,000	100 %	Nil	completed	
					14) Const. of footpath from footbridge at Wah Sylla towards Weikyan	Rs. 31,429/-			Rs.31,429/-	100 %	Nil	completed	
19	Shella Bholaganj	Dr. Donkumar Roy	2004 2005	13	1) Const. of footpath to nongwar Pres. Nongwar	Rs. 40,000/-	5,00,000/-	Memo No. Dev. 35(VII)5/2004/46 dt. 2-6-05	40,000/-	100 %	Nil	completed	
					2) Const. of footpath to R.C compound Laityra	Rs. 40,000/-			40,000	100 %	Nil	completed	
					3) Const. of footpath to Pres. Church Pyndemdkhar	Rs. 38,571/-			38,571/-	100 %	Nil	completed	
					4) Const. of footpath to Church of God Mustoh	Rs. 40,000/-			40,000	100 %	Nil	completed	

				5) Const. of footpath to Umiong Wahlong	Rs. 40,000/-			40,000	100 %	Nil	completed	
				6) Const. of footpath to Seven Day Church Sohsarat	Rs. 40,000/-			40,000	100 %	Nil	completed	
				7) Const. of footbridge at Lum-u-smon Kanesar	Rs. 30,000/-			30,000	100 %	Nil	completed	
				8) Const. of footpath to R.C compound at Mawthang	Rs. 40,000/-			40,000	100 %	Nil	completed	
				9) Const. of footpath to R.C compound Shnongkawar	Rs. 40,000/-			40,000	100 %	Nil	completed	
				10) Const. of footpath to Jatap Pres. Compound	Rs. 40,000/-			40,000	100 %	Nil	completed	
				11) Const. of footpath to Rumnong Pres. Compound	Rs. 40,000/-			40,000/-	100 %	Nil	completed	
				12) Const. of footpath to Church of God Mawsahew	Rs. 40,000/-			40,000	100 %	Nil	completed	
				13) Const. of footpath to Lumjingtip R.C Umwai	Rs. 31,429/-			31,429/-	100 %	Nil	completed	

20	12-Shnong Laitkroh	Shri P. Tynsong	2004 2005	4	1) Const. of culvert via residence of Smti. Jusina Nongkynrih to Dong Mawspung Madan Lyngdoh Raid Nongkynrih	Rs. 25,000/-	Rs. 1,48,571/-	Memo No. Dev. 35(VII)5/2004/47 dt. 2-6-05	25,000/-	100 %	Nil	completed	
					2) Const. of motorable road at madan football village raid Nongkynrih	Rs. 40,000/-			40,000/-	100 %	Nil	completed	
					3) Const. of C.C footpath at Umthli	Rs. 40,571/-			40,000/-	100 %	Nil	completed	
					4) Const. of C.C footpath at Lewmawiong	Rs. 43,000/-			43,000/-	100 %	Nil	completed	
21	12-Shnong Laitkroh	Shri F.A.Khon glam, MIA 29-Sohra	2004 2005	24	1) Const. of Footpath at Mawmihthied	Rs. 25,000/-	Rs.5,00,000/-	Memo No. Dev. 35(VII)2/2004/77 dt. 2-7-07					
					2) Const. of Footpath Ground at Mawsiangei Footpath	Rs. 25,000/-							
					3) Const. of Footpath at Wah-U-Tim	Rs. 20,000/-							
					4) Const. of Footpath at Mawkma	Rs. 25,000/-							
					5) Const. of Footpath at Umdiengpoh	Rs. 25,000/-							
					6) Const. of Footpath at Laitjem village	Rs. 20,000/-							
					7) Const. of Footpath at Rngi Mawsaw	Rs. 20,000/-							
					8) Const. of Footpath at Mawsiangei	Rs. 20,000/-							
					9) Const. of Footpath at Kshaid	Rs. 20,000/-							

