

**PROGRESS REPORT ON IMPLEMENTATION OF CRRP SCHEME FOR THE YEAR 2005-06.**

Sl No	Name of Block	Name of Hon'ble MLA	Year	No. of projects recommended	Name of Project	Amount	Amount sanctioned to DRDA/ Block	Letter No & Date of sanctioned to DRDA/Block	Amount Utilized up to at Block	Status of work in %	Balance amount if any at Block	Reason for delay in completion	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Khatarshnong Laitkroh	Shri P. Tynsong	2005 2006	4	1) Const. of footbridge at Wahba Nongthymmai Raid Nongkynrih	Rs. 60,000/-	Rs. 2,10,000/-	No. Dev. 35(VII)4/2005/34 dt. 5-7-2006	60,000/-	100%	Nil		Completed
					2) Const. of footpath at Lewmawiong	Rs. 50,000/-			50,000/-	100%	Nil		-do-
					3) Const. of footpath at Mawmyrsiang Elaka Laitkroh	Rs. 50,000/-			50,000/-	100%	Nil		-do-
					4) Const. of footbridge at Wahkhongbri Nongthymmai Lumthangding Laitlyngkot	Rs. 50,000/-			25,000/-	85%	25,000/-	Work in Progress	
2	Shella Bholaganj	Dr. Donkumar Roy	2005 2006	9	1) Const. approach road at SRD Rest House Majai	Rs. 1,00,000/-	Rs. 4,30,000/-	No. Dev. 35(VII)4/2005/33 dt. 5-7-2006	50000/-	85%	50,000/-	In progress	
					2) Const. of footpath at Lumjingtep Press. Laitya	Rs. 40,000/-			40,000/-	100 %	Nil	Completed	
					3) Const. of footpath at Urshrup, Mawkawir	Rs. 40,000/-			.40,000/-	100 %	Nil	Completed	
					4) Const. of footpath at Mawbyrsiew, Mawphu	Rs. 35,000/-			35,000/-	100%	Nil	completed	
					5) Const. of footpath at Hat Jatep	Rs. 40,000/-			20000/-	100%	Nil	completed	

					6) Const. of footpath at Umdoh (Shella)	Rs. 75,000/-			37500/-	50%	37,500/-	In progress	
					7) Const. of footpath at at R.C Tyllap	Rs. 40,000/-			40,000/-	100%	Nil	Completed	
					8) Const. of footpath at Umblai Village	Rs. 40,000/-			40,000/-	100%	Nil	completed	
					9) Const. of footpath upto the residence of Anthony Kharsyntiew at Laitduh Village	Rs. 20,000/-			20,000/-	100%	Nil	completed	
3	Mawkynrew	Shri M.N Mukhim	2005 2006	3	1) Const. of road from Thynroit to Sohmatang at Thynroit	Rs. 1,00,000/-	Rs. 2,50,000/-	No. Dev. 35(VII)4/2005/32 dt. 5-7-2006	50000/-	50%	50000	In progress	
					2) Improvement of Thynroit Ryngkon road	Rs. 1,00,000/-			50000/-	50%	50000	In progress	
					3) Completion of suspension footbridge over Langjon Wahumsi Wahlakhiat	Rs. 50,000/-			25000/-	50%	25000	In progress	
4	Mawkynrew	Shri P. Tynsong	2005 2006	2	1) Const. of footbridge at Wahmawsiang, Laitkyrhong	Rs. 60,000/-	Rs. 80,000/-	No. Dev. 35(VII)4/2005/32 dt. 5-7-2006	30,000/-		30,000	In progress	
					2) Const. of footbridge at Wahkrem Diengngan Laitkyrhong	Rs. 20,000/-			10,000/-		10,000	-do-	
5	Mawryngkneng	Shri C. Pyngrope	2005 2006	10	Const. of footpath at the following villages @ Rs.50,000/- each for 10 nos. (Rs.50,000x10)		Rs. 5,00,000/-	No. Dev. 35(VII)4/2005/31 dt. 5-7-2006					
					1) At Mawthulai, Kut	Rs. 50,000/-			50,000/-	100%	nil	Completed	
					2) At Iewrim, Puriang	Rs. 50,000/-			50,000/	100%	nil	Completed	
					3) At Nongplit	Rs. 50,000/-			50,000/	100%	nil	Completed	
					4) At Pomlahier	Rs. 50,000/-			50,000/	100%	nil	Completed	
					5) At Mawdieja	Rs. 50,000/-			50,000/	100%	nil	Completed	
					6) At Sohryngkham Neng	Rs. 50,000/-			50,000/	100%	nil	Completed	

					7) At Tynring	Rs. 50,000/-			50,000/	100%	nil	Completed	
					8) At Nonghali	Rs. 50,000/-			50,000/	100%	nil	Completed	
					9) At Mynriang	Rs. 50,000/-			50,000/	100%	nil	Completed	
					10) At Fangksaw	Rs. 50,000/-			50,000/	100%	nil	Completed	
6	Mawryngkneng	Shri L. Malngiang	2005 2006	7	1) Const. of footbridge at Nongkrem, Warbah	Rs. 50,000/-	Rs. 3,50,000/-	No. Dev. 35(VII)4/2005/31 dt. 5-7-2006	50000/-	100%	nil	Completed	
					2) Const. of footpath at Smit Mawmluh	Rs. 60,000/-			60,000/-	100%	NIL	Completed	
					3) Const. of footpath at Ur-masi-u-joh (Pynthor)	Rs. 50,000/-			50,000/-	100%	NIL	Completed	
					4) Const. of footpath at Mawmuthoh	Rs. 40,000/-			40,000/-	100%	NIL	Completed	
					5) Const. of footpath at Smti. Wahingsyiem	Rs. 50,000/-			50,000/-	100%	NIL	Completed	
					6) Const. of footpath at Rngikseh Nongkrem	Rs. 50,000/-			50,000/-	100%	NIL	Completed	
					7) Const. of footpath at Nongkrem Nongkyndon	Rs. 50,000/-			50,000/-	100%	NIL	Completed	
7	Mawryngkneng	Shri M.N Mukhim	2005 2006	3	1) Const. of road from PWD to Wahsder, Mawber(Phase-I)	Rs. 1,00,000/-	Rs. 2,50,000/-	No. Dev. 35(VII)4/2005/31 dt. 5-7-2006	10,000/-	100%	Nil	Completed	
					2) Const. of C.C footbridge over Shka Wahumbah at Thadan	Rs. 1,00,000/-			1,00,000/-	100%	Nil	Completed	
					3) Const. of C.C footpath from Thadan to Wahlatdoh, Thadan	Rs. 50,000/-			50,000/-	100%	Nil	Completed	

8	Pynursla	Shri P. Tynsong	2005 2006	3	1) Const. of footpath to Presbyterian Church Siatbakon	Rs. 70,000/-	Rs. 2,10,000/-	No. Dev. 35(VII)4/2005/30 dt. 5-7-2006	35000		35000	In progress	
					2) Const. of footbridge at Nenggate, Pynursla	Rs. 80,000/-			80,000/-	100%	NIL	Completed	
					3) Const. of footbridge at Wahpermit Umkor Pynrusla	Rs. 60,000/-			60,000/-	100%	NIL	Completed	
9	Pynursla	Shri K.K Dkhar	2005 2006	11	1) Const. of footpath at Kyntoit Ladshkai, Nongshken Village	Rs, 1,10,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)4/2005/30 dt. 5-7-2006	1,10,000/-	100%	NIL	Completed	
					2) Const. of footpath at Pamsah near Mawshun Village	Rs. 30,000/-			30,000/-	100%	NIL	Completed	
					3) Const. of footpath near the compound of Shri paila Dura, at Nongshken	Rs. 30,000/-			30,000/-	100%	NIL	Completed	
					4) Const. of footpath towards the Church of Christ Church at Nongshken Village	Rs. 30,000/-			30,000/-	100%	NIL	Completed	
					5) Const. of footpath towards Wah Rdong near Wahkdait Village	Rs. 40,000/-			40000/-	100%	Nil	Completed	
					6) Const. of footpath from Nongjri(old station) towards Nongjri Village	Rs. 40,000/-			20,000/-	-	-	work in progress	
					7) Const. of footpath over Year Pukni near Wah Umlein Village	Rs. 40,000/-			40000/-	100%	NIL	Completed	
					8) Const. of footpath at Wah Mawpun located between Nongjri War and Nongjri Nongbah	Rs. 40,000/-			40000/-	100%	NIL	Completed	

					9) Const. of footpath towards eastern portion of a community hall at Mawlam Village	Rs. 60,000/-			60000/-	100%	NIL	Completed	
					10) Improvement of footpath from Wahdkait to Lapalang at the protion which passes through the farm of Smti. J. Khongmalai	Rs. 40,000/-			40000/-	100%	NIL	Completed	
					11) Const. of footpath at Kyntoit Khongriat Nongshken opposite Prat Lynti L.P School	Rs. 40,000/-			40000/-	100%	NIL	Completed	
10	Mawsynram	Shri J.A Lyngdoh	2005 2006	4	1) Const. of footbridge at Riwah Laitmawsiang	Rs. 20,000/-	Rs. 90,000/-	No. Dev. 35(VII)4/2005/29 dt. 5-7-2006	10000/-	-	10000/-	Work in progress	
					2) Const. of footpath at Umlangmar	Rs. 20,000/-			10000/-	-	10000/-	Work in progress	
					3) Const. of footpath at Mawlum Khongsit	Rs. 20,000/-			10000/-	-	10000/-	Work in progress	
					4) Const. of footpath at Nongmadan	Rs. 30,000/-			15000/-	-	15000/-	Work in progress	
11	Mawsynram	Dr. Donkumar Roy	2005 2006	1	1) Const. of footpath at Lyngkhom Village	Rs. 70,000/-	Rs. 70,000/-	No. Dev. 35(VII)4/2005/29 dt. 5-7-2006	70000/-	100%	Nil	Completed	
12	Mawsynram	Shri D.P Iangjuh	2005 2006	13	1) Const. of footpath from PWD road to Shri C.M Chyne compound Lawbah	Rs. 30,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)4/2005/29 dt. 5-7-2006	30000/-	100%	Nil	Completed	
					2) Const. of footpath from PWD road to Smti. You Lyngdoh Hat Mawdon Village	Rs. 25,000/-			25000/-	100%	Nil	Completed	

				3) Const. of footpath with small wall from PWD road to Smti Geltrude Lyngdoh Dangar	Rs. 50,000/-			50000/-	100%	Nil	Completed	
				4) Const. of footpath with small wall from PWD road to Onker Bathing place Mawsynram	Rs. 50,000/-			50000/-	100%	Nil	Completed	
				5) Const. of footpath with small wall from PWD road to Chatholic L.P School Lawbah	Rs. 50,000/-			50000/-	100%	Nil	Completed	
				6) Const. of footpath from Main footpath to Smti. Shekaina Compound Lawbah	Rs. 35,000/-			17500/-	-	17500/-	Work in progress	
				7) Const. of cemented drain with slab cover from Smti. Aidis Compound upto main nulla	Rs. 50,000/-			50000/-	100%	Nil	Completed	
				8) Const. of cemented drain wsith slab cover from Shri Lain Marbaniang Compound upto main nulla	Rs. 40,000/-			40000/-	100%	Nil	Completed	
				9) Const. of footpath from Smti. T. Iangjuh compound upto L.P school Synnei Nongthymmai	Rs. 50,000/-			50000/-	100%	Nil	Completed	
				10) Const. of footpath from Madan L.P School to Shri Thomas compound Mawpen	Rs. 40,000/-			40000/-	100%	Nil	Completed	

					11) Const. of footpath, nulla & slab cover from Shri Jackson Marbaniang compound upto Smti. Monila Syiemlieh compound	Rs. 40,000/-			40000/-	100%	Nil	Completed	
					12) Const. of pucca cemented footpath from main footpath (1) To Shri Charles compound (2) To Shri Ning compound and (3) Shri Master compound Khliehriat Village	Rs. 20,000/-			20000/-	100%	Nil	Completed	
					13) Const. of pucca cemented from main footpath (1) Meles compound (2) To Shri Renowall Kharsati and (3) To L.P School Building	Rs. 20,000/-			20000/-	100%	Nil	Completed	
13	Myllem	Shri P.M Syiem	2005 2006	6	1) Const. of footpath at Mawklot by Myllem Constituency Dev. Council	Rs. 1,00,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)4/2005/28 dt. 5-7-2006	50000/-		50000	incomplete	
					2) Const. of footpath at Umylyngka by Myllem Constituency Dev. Council	Rs. 1,00,000/-			100000/-	100%	NIL	Completed	
					3) Const. of footpath at 4 <sup>th</sup> Mile by Myllem Constituency Dev. Council	Rs. 50,000/-			25000/-		25000	incomplete	

					4) Const. of footpath at Myllem Lum by Myllem Constituency Dev. Council	Rs. 1,00,000/-			100000/-	100%	NIL	Completed	
					5) Const. of footpath at Lower Myllem by Myllem Constituency Dev. Council	Rs. 1,00,000/-			100000/-	100%	NIL	Completed	
					6) Const. of footpath at Mawkriah by Myllem Constituency Dev. Council	Rs. 50,000/-			25000/-		25000	Incomplete	
14	Myllem	Shri T.C Lyngdoh	2005 2006	7	1) Const. of RCC approach road and V-shaped side drain from PWD main road to Golden Estate Lawjynriew Nongthymmai	Rs. 1,42,800/-	Rs. 5,00,000/-	No. Dev. 35(VII)4/2005/28 dt. 5-7-2006	Rs. 1,42,800/-	100%	NIL	Completed	
					2) Const. of RCC motorable road and V-shaped side drain at Lumbasuk Lawjynriew Nongthymmai(opposite the house of T.C Lyngdoh)	Rs. 60,000/-			60000/-	100%	Nil	Completed	
					3) Const. of motorable road and side drain starting from main PWD road upto the house of Shri Sangshhunga Pdengshnong (Block 'D') Madanrting	Rs. 60,000/-			60000/-	100%	Nil	Completed	

					4) Const. of motorable road from Shillong to Jowai road leading to the house of Kong Stem and Diengdoh's residence at Nongkhyriem Nongthymmai	Rs. 1,50,000/-					150000	Beneficiary not turned up at the Block Officer	
					5) Const. of footpath starting from the house Kharshandi & Marbaniang upto Kong Hungja at Lumbatngen (Law-u-Sib) Nongthymmai	Rs. 35,000/-			35000/-	100%	Nil	Completed	
					6) Const. of footpath from main road upto Kharbteng at Lumbatngen Law-u-Sib Nongthymmai	Rs. 30,200/-			30,200/-	100%	Nil	Completed	
					7) Const. of footpath from PWD road near the house of Shri E.Roy Thangkhiew upto the land of Shri K.K Kharkojngor at Lumbasuk, Madanrting	Rs. 22,000/-			Rs22,000/-		Nil	Completed	
15	Mylliem	Shri A.L Hek	2005 2006	7	1) Const. of 4 nos. footpath at Nongmensong (Dong Ka Mon) @Rs.25000/- each	Rs. 1,00,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)4/2005/28 dt. 5-7-2006	Rs. 1,00,000/-	100%	Nil	completed	
					2) Const. of 2 nos. of footpath at Golfink (Pdengshnong) @Rs.50,000/- each	Rs. 1,00,000/-			50,000		50,0000	In Progress	
					3) Const. of drain and footpath at Umsokhyphor Golfink	Rs. 50,000/-			Rs.50,000/-	100%	Nil	completed	

					4) Const. of drain at Mawpun	Rs. 50,000/-			Rs. 50,000/-	100%	Nil	completed	
					5) Const. of drain and a slab cover at Pynthorbah	Rs. 50,000/-			Rs. 50,000/-	100%	Nil	completed	
					6) Const. of drain and a slab cover at Oakland	Rs. 1,00,000/-			1,00,000/-	100%	Nil	completed	
					7) Const. of footpath at Lumshyiap (Upper Golfink)	Rs. 50,000/-			50,000/-	100%	Nil	completed	
16	Myllem	Shri P.T Sawkmie	2005 2006	7	1) Const. of footpath on the National Highway side of Mawlai Nongkwar Block 9	Rs. 1,00,000/-	Rs. 5,00,000/-	No. Dev. 35(VII)4/2005/28 dt. 5-7-2006	Rs. 1,00,000/-	100 %	Nil	completed	
					2) Const. of footpath on the National Highway side of Mawiong Umjapung	Rs. 1,00,000/-			Rs. 1,00,000/-	100 %	Nil	completed	
					3) Const. of road at Mawlai Nongpdeng	Rs. 1,00,000/-			Rs.1,00,000	100 %	Nil	completed	
					4) Const. of road at Mawlai Mawdatbaki	Rs. 1,00,000/-			Rs.1,00,000	100 %	Nil	completed	
					5) Renovation of drain and footpath at Mawlai Nonglum	Rs. 25,000/-			25000/-	100%	Nil	Completed	
					6) Renovation of drain and footpath at Mawiong Rim	Rs. 25,000/-			12,500/-		12,500	In progress	
					7) Renovation of drain and footpath at Mawlai Iewrynghep	Rs. 50,000/-					50000	Beneficiary not turned up at the Block Officer	

17	Myllem	Shri L. Malngiang	2005 2006	3	1) Const. of footpath at Mawpynthih Khohpadai	Rs. 50,000/-	Rs. 1,50,000/-	No. Dev. 35(VII)4/2005/28 dt. 5-7-2007	25000/-		25000	In progress	
					2) Const. of footpath at Umsaw	Rs. 50,000/-			50,000/-	100%	Nil	Completed	
					3) Const. of footpath at Umjasai, Lawsohtun	Rs. 50,000/-			25000/-		25000	In progress	
18	Mawphlang	Shri J.A Lyngdoh	2005 2006	14	1) Const. of footpath at Mawpyllun (Lempluh)	Rs. 20,000/-	Rs. 3,70,000/-	No. Dev. 35(VII)4/2005/27 dt. 5-7-2007	20000/-	100%	Nil	Completed	
					2) Const. of footpath at Wahramkhar	Rs. 20,000/-			10,000/-			Work in progress	
					3) Const. of footpath at Umtyrnuit	Rs. 20,000/-			10,000/-	-	-	Work in progress	
					4) Const. of footpath at Wahlang	Rs. 30,000/-			30,000/-	100%	Nil	Completed	
					5) Const. of footpath at Phodbyrnei	Rs. 20,000/-						Resolution awaited	
					6) Const. of footpath at Wahshyieng	Rs. 20,000/-			10,000/-	-	-	Work in progress	
					7) Const. of footpath at Wah Nodi	Rs. 25,000/-			25,000/-	100%	Nil	Completed	
					8) Const. of footpath from Lum Shlu Shlu to Ping Wait Lyngkhoi	Rs. 40,000/-			20000/-			Work in progress	
					9) Const. of footpath at Ranab Domlyngkut	Rs. 25,000/-						-do-	
					10) Const. of footpath at Mawphansnar	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
					11) Const. of footpath at Kynoin Dewsaw	Rs. 20,000/-			10,000/-			Work in progress	
					12) Const. of footpath at Laitsohphlang	Rs. 20,000/-			20,000/-	100%	Nil	Completed	

					13) Const. of footpath towards Wahsohlait RC LP School	Rs. 40,000/-			20000			In progress	
					14) Const. of village road at Sawlad Marbisu	Rs. 50,000/-			25000			-do-	
19	Mawphlang	Shri H.D.R Lyngdoh	2005 2006	23	1) Const. of footpath at Nongkasen	Rs. 30,000/-	Rs. 4,40,000/-	No. Dev. 35(VII)4/2005/27 dt. 5-7-2006	15000			In progress	
					2) Const. of footbridge at Dewsaw RC Graveyard	Rs. 40,000/-			20000/-	-	-	In progress	
					3) Const. of footpath at Tiewbah Nongrit	Rs. 10,000/-			10000/-	100%	Nil	Completed	
					4) Const. of footpath from PWD road to Church of God at Krang	Rs. 20,000/-			20000/-	100%	Nil	Completed	
					5) Const. of footpath at PWD road to Niang Synrang LP School	Rs. 30,000/-			30000/-	100%	Nil	Completed	
					6) Const. of footpath at Mawthwan	Rs. 30,000/-			30000/-	100%	Nil	Completed	
					7) Const. of footpath at Mawdnung near Berlin Thabah residence	Rs. 25,000/-			25000/-	100%	Nil	Completed	
					8) Const. of footbridge at Pyndeng Mawphlang	Rs. 30,000/-			30000/-	100%	Nil	Completed	
					9) Const. of footpath from tiewjain to Lumsokhlur Mawlyngthou	Rs. 20,000/-			20000/-	100%	Nil	Completed	
					10) Const. of footbridge at Wahlum Myrsiang Nongur	Rs. 40,000/-			20000/-			Work in progress	

				11) Const. of footpath including improvement of drinking well at Wah Rngisiej Jabar	Rs. 20,000/-			20000/-	100%	Nil	Completed	
				12) Const. of Drinking Well including footpath at Krang Nongrum Centre	Rs. 10,000/-			Rs. 10,000/-	100 %	Nil	Completed	
				13) Const. of Drinking Well including footpath at Mawpun Rum	Rs. 10,000/-						Resolution awaited	
				14) Const. of footpath including Drinking well at Wahdikseh Nongur	Rs. 10,000/-			Rs. 10,000/-	100 %	Nil	Completed	
				15) Const. of Drinking Well including footpath at Jabar Mawnai	Rs. 10,000/-			Rs. 10,000/-	100 %	Nil	Completed	
				16) Const. of footpath at Wah Kohphet	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
				17) Const. of footpath at Rynli Marbaniang	Rs. 15,000/-			1,5000/-	100%	Nil	Completed	
				18) Const. of Drinking Well including footpath at Jamynthlen	Rs. 10,000/-			Rs. 10,000/-	100 %	Nil	Completed	
				19) Const. of Drinking Well including footpath at Ir Kohnong Lummawlein Krang	Rs. 10,000/-			Rs. 10,000/-	100 %	Nil	Completed	
				20) Const. of footpath at including drinking well at Krang Marbaniang	Rs. 10,000/-			10,000/-	100%	Nil	Completed	
				21) Const. of footpath at to Umlangdeng via residence of Norion Kyrnian	Rs. 15,000/-			7500/-			Work in progress	

					22) Const. of footpath from PWD road to Mawmaram via residence of Shri Bishnor Jana	Rs. 10,000/-			Rs. 10,000/-	100 %	Nil	Completed	
					23) Const. of footpath from Mawkroh to Mawkohtep	Rs. 15,000/-			15000/-	100%	Nil	Completed	
19	Khatar Shnong Laitkroh	Shri F.A.Khonglam	2005 2006	31	1) Const. of Mawkdok footpath	Rs. 10,000/-	Rs. 3,10,000/-	No. Dev. 35(VII)4/2005/46 dt. 2-7-2007					
					2) Const. of Swer Shilliang wah footpath(footbridge)	Rs. 10,000/							
					3) Const. of Thangkyrta footpath(Development Committee)	Rs. 10,000/							
					4) Const. of Pyrda footpath to R.C.Church	Rs. 10,000/							
					5) Const. of Laitsohpliah Footpath	Rs. 10,000/							
					6) Const. of Phong Footpath	Rs. 10,000/							
					7) Const. of Mawbri footpath	Rs. 10,000/							
					8) Const. of Wahstew Footpath	Rs. 10,000/							
					9) Const. of Steplakrai Footpath	Rs. 10,000/							
					10) Const. of Kukon Footpath	Rs. 10,000/							
					11) Const. of Mawshuit Footpath	Rs. 10,000/							
					12) Const. of Kroh-iawhiar Footpath	Rs. 10,000/							
					13) Const. of Jarain Footpath	Rs. 10,000/							

				14) Const. of Kshaid Footpath	Rs. 10,000/							
				15) Const. of Dewiong Footpath	Rs. 10,000/							
				16) Const. of Pdang Footpath	Rs. 10,000/							
				17) Const. of Lyngsteng Footpath	Rs. 10,000/							
				18) Const. of Nongbah Footpath to Lum Iarsohmat	Rs. 10,000/							
				19) Const. of Laitsohma Footpath	Rs. 10,000/							
				20) Const. of Mawbeh Footpath	Rs. 10,000/							
				21) Const. of Sohrarim Footpath	Rs. 10,000/							
				22) Const. of Mawmihthied Footpath	Rs. 10,000/							
				23) Const. of Footpath to Mawkma, R.C.L.P. School	Rs. 10,000/							
				24) Const. of Footpath to Sohrarim village School	Rs. 10,000/							
				25) Const. of Themlangсах Footpath to Mawbeh	Rs. 10,000/							
				26) Const. of Dympep Footpath	Rs. 10,000/							
				27) Const. of Synrang Sohnoh Footpath	Rs. 10,000/							
				28) Const. of Khrang Footpath	Rs. 10,000/							
				29) Const. of Mawkalang Footpath, Mawbeh	Rs. 10,000/							

					30) Const. of Rngidiengsai Footpath	Rs. 10,000/							
					31) Const. of Ladmawphlang Footpath	Rs. 10,000/							
20	Shella-Bhollaganj	Shri F.A.Khonglam	2005 2006	19	1) Const. of Mawmluh Footpath	Rs. 10,000/-	Rs. 1,90,000/-	No. Dev. 35(VII)4/2005/47 dt. 2-7-2007					
					2) Const. of Saitsohpen Dong Skul V-Development Committee const. of Footpath/ponsd	Rs. 10,000/							
					3) Const. of Diengsiar Footpath	Rs. 10,000/							
					4) Const. of Kut Madan Footpath	Rs. 10,000/							
					5) Const. of Mawkisyiem Footpath	Rs. 10,000/							
					6) Const. of Nongrangi Footpath	Rs. 10,000/							
					7) Const. of Dongsurok Footpath	Rs. 10,000/							
					8) Const. of Lumsainar Footpath	Rs. 10,000/							
					9) Const. of Wahlhuh Footpath	Rs. 10,000/							
					10) Const. of Shyiap Footpath	Rs. 10,000/							
					11) Const. of Diengkynthong Footpath	Rs. 10,000/							
					12) Const. of Lad Rynguh Footpath Development Committee Lad Ryngud	Rs. 10,000/							
					13) Const. of Nongthymmai Footpath, Sohra	Rs. 10,000/							

				14) Const. of Maria St John Girl's Basketball Ground Footpath					
				15) Const. of Sohra College Footpath approach to College					
				16) Const. of Footpath to Nongla					
				17) Kutmadan Sports Club, Purchase of Sports Items					
				18) Sohkmie Sports Club, Const. of playground					
				19) Const. of Dongmawlum					