

PROGRESS REPORT ON IMPLEMENTATION OF CRRP SCHEME FOR THE YEAR 2006-07.

| Sl No | Name of Block | Name of Hon'ble MLA | Year | No of projects re-commended | Name of Project | Amount | Amount sanctioned to DRDA/Block | Letter No & Date of sanctioned to DRDA/Block | Amount Utilized up to at Block | Status of work in % | Balance amount if any at Block | Reason for delay in completion | Remark |
|-------|---------------|-----------------------------------|-------------|-----------------------------|--|-------------|---------------------------------|--|--------------------------------|---------------------|--------------------------------|--------------------------------|--------|
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 |
| 1 | Mawphlang | Shri J.A.Lyngdoh, MLA13-Nongspung | 2006 - 2007 | 17 | 1) Const. of Footpath at Mawponghong | Rs.40,000/- | Rs.3,90,000 | No. Dev. 35(VII)29/2007/3 dt. 25-7-2007 | | | | | |
| | | | | | 2) Const. of Footpath at Phanniewlah towards Seng Khasi Hall | Rs.25,000/- | | -do- | | | | | |
| | | | | | 3) Const. of Footbridge at Pyndenlitha | Rs.40,000/- | | -do- | | | | | |
| | | | | | 4) Const. of Footpath at Mawngaprim | Rs.20,000/- | | -do- | | | | | |
| | | | | | 5) Const. of Footpath at Mawjongka | Rs. 20,000/ | | -do- | | | | | |
| | | | | | 6) Const. of Footpath at Wahumlawbah | Rs. 20,000/ | | -do- | | | | | |
| | | | | | 7) Const. of Footpath at Lawkhla | Rs. 20,000/ | | -do- | | | | | |
| | | | | | 8) Const. of Footpath at Wahlang | Rs. 20,000/ | | -do- | | | | | |
| | | | | | 9) Const. of Footpath at Ranab Domlynkut | Rs. 20,000/ | | -do- | | | | | |

| | | | | | | | | | | | | | |
|---|-----------|-------------------------------------|--|---|--|-------------|-------------|---|--|-----|-------------|-------------|--|
| | | | | | 10) Const. of Footpath at Perkseh | Rs. 20,000/ | | -do- | | | | | |
| | | | | | 11) Const. of Footpath at Laitsohphlang | Rs. 20,000/ | | -do- -do- | | | | | |
| | | | | | 12) Const. of Footpath at Ur Ur | Rs. 20,000/ | | -do- | | | | | |
| | | | | | 13) Const. of footpath at Ladumisain | Rs. 30,000/ | | -do- | | | | | |
| | | | | | 14) Const. Footpath at Lyngngai | Rs. 20,000/ | | | | | | | |
| | | | | | 15) Const. of Footpath at Wahrahaw | Rs. 20,000/ | | -do- | | | | | |
| | | | | | 16) Const. of Footpath at Demthroin | Rs. 20,000/ | | -do- -do- | | | | | |
| | | | | | 17) Const. of Footpath at Shilliangktieh | Rs. 15,000/ | | | | | | | |
| 2 | Mawsynram | Shri J.A. Lyngdoh, MIA 13-Nongspung | | 3 | 1) Const. of Footpath at Tyrsad Umkseh | Rs.25,000/- | Rs 65,000/- | No. Dev. 35(VII)29/2007/4 dt. 25-7-2007 | | | | | |
| | | | | | 2) Const. of Footpath at Laitniangtlong | Rs.20,000/- | | -do- | | NIL | Rs.20,000/- | Not turn up | |
| | | | | | 3) Const. of Footpath at Lad Wahrisian | Rs.20,000/- | | -do- | | | | | |
| 3 | Mylliem | Shri H.D.R.Lyngdoh, MLA14-Sohiong | | 1 | 1) Const. of Footpath at Kynton Mynnar, R.C.Church | Rs.25,000/- | Rs.25,000/- | No. Dev. 35(VII)30/2007/4 dt. 25-7-2007 | | | | | |

| | | | | | | | | | | | | | |
|---|---------|--|--|----|---|-------------|--|------|-----------|---|-----------|-------------|--|
| 4 | Mylliem | Shri T.C. Lyngdoh, MLA 16-Malki Nongthymm ai | | 13 | 1) Const. of Footbridge over the river of Wah Demthring at Wah Theo, Nongkhyriem, Shillong. | Rs.91,000/- | | | 45,000/- | - | 46,000/- | In progress | |
| | | | | | 2) Const. of Footpath from the house of Smti. I.Siangshai upto the house of Shri D.S. Lyngdoh, at Lumjingsuk, Madanriting, Shillong | Rs.35,000 | | -do- | 17,5000/- | - | 17,5000/- | In progress | |
| | | | | | | | | | | | | In progress | |
| | | | | | 3) Const. of Footpath from the house of Mini Warbah upto the boundary of the Water Tank of Lumiablot at Lumjingsuk, Madanriting, Shillong | Rs.40,000/- | | -do- | 20,000/- | - | 20,000/- | In progress | |
| | | | | | 4) Const. of Footpath from the PWD road up to the house of Smti. Modiang biam at Lum jingsuk, Madanriting, Shillong | Rs.15,000/- | | -do- | 7,500/- | - | 7,500/- | In progress | |
| | | | | | 5) Const. of Footpath near the Graveyard of Kharkongor Clan- up to Lumpynggad at Lumbhalang , Lawjynriew, Shillong | Rs.27,000/ | | -do- | 14,000/- | - | 13,000/- | In progress | |

| | | | | | | | | | | | | | |
|--|--|--|--|--|---|-------------|--|------|----------|---|----------|-------------|--|
| | | | | | 6) Const. of C.C .Footpath including Retaining wall from the residence of Shri k.S.Nongrum up to the existing C.C. Footpath at Dum Dum, Lumiablot, Shillong | Rs.75,000/- | | -do- | 37,500/- | - | 37,500/- | In progress | |
| | | | | | 7) Const. of Footpath near the house of Dolis Nongdhar at Patta Madanriting, Shillong | Rs.15,500/- | | -do- | 8,000/- | - | 7,500/- | In progress | |
| | | | | | 8) Const. of Footpath near the house of Olivia Mawrie at Wahriting, Madanriting, Shillong | Rs.22,000/- | | -do- | 11,000/- | - | 11,000/- | In progress | |
| | | | | | 9) Const. of Footpath including of Square drain near the house of Shri Carmel at Wahriting, Madanriting, Shillong | Rs.24,000/- | | -do- | 12,000/- | - | 12,000/- | In progress | |
| | | | | | 10) Const. of Footpath including of Square drain near the house of Eda Mawrie at Wahriting, Madanriting, Shillong | Rs.28,000/- | | -do- | 14,000/- | - | 14,000/- | | |
| | | | | | 11) Const. of Motorable Road near the house of Shri E.Nongbet at Mawblei Neng, Madanriting Shillong | RS.74,000/- | | -do- | 37,000/- | - | 37,000/- | | |
| | | | | | 12) Const. of Footpath near the house of Thangsalin Kuki near T/Phone Post C- 7303 at Lum Kharkongor, Madanriting, Shillong | Rs.25,500/- | | -do- | 13,000/- | - | 12,500/- | | |

| | | | | | | | | | | | | | |
|---|-----------|-------------------------------------|--|----|--|-------------|---------------|--|----------|---|----------|--|--|
| | | | | | 13) Widening of Footpath behind the residence of Shri Ripshon Nongbri at Pdeng Shnong, Madanriting, Shillong | Rs.28,000/- | | -do- | 14,000/- | - | 14,000/- | | |
| 5 | Mawphlang | Shri H.D.R .Lyngdoh, MLA 14-Sohiong | | 20 | 1) Const. of Footpath including washing place at Umlangdeng | Rs.15,000/- | Rs. 3,55,00/- | No. Dev. 35(VII)30/2007/5 dt. 27-7-2007 | | | | | |
| | | | | | 2) Const. of Footpath at Rangshken via resident of Christmas Nongdhar | Rs.10,000/- | | -do- | | | | | |
| | | | | | 3)) Const. of Footpath including drinking well at Tihbah | Rs.15,000/- | | -do- | | | | | |
| | | | | | 4)) Const. of Footpath at Wah Tham Krang | Rs.25,000/- | | -do- | | | | | |
| | | | | | 5)) Const. of Footpath at Krang via resident of Jitendra Mawlong | Rs.15,000/- | | -do- | | | | | |
| | | | | | 6)) Const. of Footpath at Krang Nongshilliang via resident of Morson Kharthangmaw | Rs. 20,000 | | -do- | | | | | |
| | | | | | 7) Co) Const. of Footbridge at Semkba Umsaw | Rs.10,000/- | | -do- | | | | | |
| | | | | | 8) Completion of Footbridge at Wahnongkseh to Pyndeng Mawphlang | Rs.10,000/- | | -do- | | | | | |

| | | | | | | | | | | | | | |
|--|--|--|--|--|--|-------------|--|------|--|--|--|--|--|
| | | | | | 9) Const. of Footpath at Lyngwa Mynsain to Dira | Rs.30,000/- | | -do- | | | | | |
| | | | | | 10) Const. of Footpath from PWD road to Lumlanging R.C.Church | Rs.25,000/- | | -do- | | | | | |
| | | | | | 11) Const. of Footpath including well and washing place at Wahladew Nongsiej Jabar | Rs.25,000/- | | -do- | | | | | |
| | | | | | 12) Const. of Footpath at Wah Mission Sohing via resident of Kraisin Thabah | Rs.10,000/- | | -do- | | | | | |
| | | | | | 13) Const. of Footpath from Madan Kor to Laitarted Pres. Church | Rs.35,000/- | | -do- | | | | | |
| | | | | | 14) Const. of Footpath including drinking well Kyndong Mawiong Weilyngkut | Rs.15,000/- | | -do- | | | | | |
| | | | | | 15) Const. of Footpath including well at Kynroh Nonglyer Wahumblei | Rs.20,000/- | | -do- | | | | | |
| | | | | | 16) Const. of Footpath at Kynroh Nongbri | Rs.10,000/- | | -do- | | | | | |

| | | | | | | | | | | | | |
|---|---------|--------------------------------|--|---|---|---------------|---------------|---|----------|---|----------|-------------|
| | | | | | 17) Const. of Footpath at Krang Nonglum via resident of Smti. Lisir Mawlong | Rs.10,000/- | | -do | | | | |
| | | | | | 18) Const. of Footpath at Umlangdeng via resident of Nesirit Mawlong | Rs.10,000/- | | -do- | | | | |
| | | | | | 19) Const. of Footpath at Umlangdeng via resident of Kroswel Thabah | Rs.10,000/- | | -do- | | | | |
| | | | | | 20) Const. of Footpath from Rangskhen old road to Pres. Church | Rs.15,000/- | | -do- | | | | |
| 6 | Mylliem | Shri P.M.Syiem, MLA 15-Mylliem | | 6 | 1) Const. of Footpath at Upper Shillong | Rs.1,00,00/- | Rs.5,00,000/- | No. Dev. 35(VII)31/207 /3 dt. 25-7-2007 | 50,000/- | - | 50,000/- | In progress |
| | | | | | 2) Const. of Footpath at Lower Mylliem | Rs.1,00,000/- | | -do- | 50,000/- | - | 50,000/- | In progress |
| | | | | | 3) Const. of Footpath at Upper Mylliem | Rs.1,00,000/- | | -do- | | | | |
| | | | | | 4) Const. of Footbridge at Upper Mylliem | Rs.50,000/- | | -do- | 25,000/- | - | 25,000/- | In progress |
| | | | | | 5) Const. of Footbridge at Lower Mylliem | Rs.50,000/- | | -do- | 25,000/- | - | 25,000/- | In progress |
| | | | | | 6) Const. of Roads at Upper Shillong East view | Rs.1,00,000/- | | -do- | 50,000/- | - | 50,000/- | In progress |

| | | | | | | | | | | | | | |
|---|---------|--|--|----|---|--------------|--------------|---|----------|---|----------|----------------|--|
| 7 | Mylliem | Shri A.L.Hek, MLA 18- Pynthorumk rah | | 10 | 1) Const. of Footpath and drain at Oakland Bivar Road | Rs.50,000/- | Rs.5,00,00/- | No. Dev. 35(VII)33/200 7/3 dt. 26-7-2007 | | | | | |
| | | | | | 2) Const. of Footpath and drain at Pynthorbah | Rs. 50,000/- | | -do- | | | | | |
| | | | | | 3) Const. of Footpath and drain at Nongmynsong at the resident of Chankarlal | Rs.50,000/- | | -do- | | | | | |
| | | | | | 4) Const. of Footpath and culvert at Golf Link | Rs.50,000/- | | -do- | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 5) Const. of Culvert at Nongmynsong | Rs. 50,000 | | -do- | | | | | |
| | | | | | 6) Const. of Footpath and drain at Lumshyiap | Rs.50,000/- | | -do- | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 7) Const. of drain at Jail Road | Rs.50,000/- | | -do- | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 8) Const. of Footpath at Oakland | Rs.50,000/- | | -do- | | | | | |
| | | | | | 9) Const. of Footpath and drain at Lumshngain | Rs.50,000/- | | -do- | | | | | |
| | | | | | 10) Const. of Footpath at Lawmali | Rs.50,000/- | | -do- | | | | | |
| 8 | Mylliem | Shri P.T.Sawkmie , MLA 23- Mawlai | | 21 | 1) Improvement of Footpath at Mawiong Rim | Rs.25,000/- | Rs.5,00,000 | No. Dev. 35(VII)34/200 7/3 dt. 26-7-2007 | | | | | |

| | | | | | | | | | | | | | |
|--|--|--|--|--|---|-------------|--|------|---------|---|---------|-------------|--|
| | | | | | 2) Improvement of Footpath at Mawlai Umjajew | Rs.25,000/- | | -do- | | | | | |
| | | | | | 3) Improvement of Footpath at Mawkynroh | Rs.25,000/ | | -do- | 12500/- | - | 12500/- | In progress | |
| | | | | | 4) Improvement of Footpath at Mawlai Nongkwar | Rs.25,000/ | | -do- | 12500/- | - | 12500/- | In progress | |
| | | | | | 5) Improvement of Footpath at Mawlai Nongpdeng | Rs.25,000/ | | -do- | | | | | |
| | | | | | 6) Improvement of Footpath at Umshing | Rs.25,000/ | | -do- | | | | | |
| | | | | | 7) Improvement of Footpath at Mawlai Syllaikariah | Rs.25,000/ | | -do- | | | | | |
| | | | | | 8) Improvement of Footpath at Mawlai Motsyiar | Rs.30,000/- | | -do- | | | | | |
| | | | | | 9)) Improvement of Footpath at Mawlai Phudmuri | Rs.25,000/- | | -do- | 12500/- | - | 12500/- | In progress | |
| | | | | | 10)) Improvement of Footpath at Kynton Massar | Rs.25,000/- | | -do- | 12500/- | - | 12500/- | In progress | |
| | | | | | 11)) Improvement of Footpath at Umrynjah | Rs.20,000/- | | -do- | | | | | |
| | | | | | 12)) Improvement of Footpath at Mawtawar | Rs.30,000/- | | -do- | | | | | |

| | | | | | | | | | | | | | |
|---|--------------|------------------------------------|--|----|--|-------------|-------------|--|----------|---|----------|-------------|--|
| | | | | | 13)) Improvement of Footpath at Nongkohlew | Rs.20,000/- | | -do- | | | | Not started | |
| | | | | | 14)) Improvement of Footpath at Nongkya | Rs.20,000/- | | -do- | | | | Not started | |
| | | | | | 15)) Improvement of Footpath at Mawsiatkhniam | Rs.20,000/- | | -do- | 10,000/- | - | 10,000/- | In progress | |
| | | | | | 16)) Improvement of Footpath at Umpling and Umjathang | Rs.20,000/- | | -do- | | | | | |
| | | | | | 17)) Improvement of Footpath at Madan Mawkhar | Rs.20,000/- | | -do- | | | | | |
| | | | | | 18)) Improvement of Footpath at Umphrew | Rs.20,000/- | | -do- | | | | Not started | |
| | | | | | 19)) Improvement of Footpath at Mawdatbaki Umjan | Rs.25,000/- | | -do- | | | | | |
| | | | | | 20)) Improvement of Footpath in the Motorable road connecting from Mawlai Nongpdeng | Rs.25,000/- | | -do- | | | | | |
| | | | | | 21) Improvement of Footpath at Mawlai Nonglum | Rs.25,000/- | | -do- | | | | | |
| 9 | Mawryngkneng | Shri C.Pyngrope, MLA 24-Sohryngkam | | 19 | 1) Const. of Footpath at Jongkhla Kut | Rs.30,000/- | Rs.5,00,000 | No. Dev. 35(VII)35/2007/3 dt. 25-7-2007 | | | | | |

| | | | | | | | | | | | | | |
|----|--------------|-----------------------------------|--|----|---|--------------|--------------|---|----------|---|----------|-------------|--|
| | | | | | 19) Const. of Footpath at Pdeng Shnong Nonghali | Rs.20,000/- | | | | | | | |
| 10 | Mawryngkneng | Shri L.Malngiang, MLA 26-Nongkrem | | 1 | 1) Const. of Footpath at Umphyrnai, Nongdalum | Rs.50,000/- | Rs. 50,000/- | No. Dev. 35(VII)36/2007/4 dt. 26-7-2007 | | | | | |
| 11 | Mylliem | Shri L.Malngiang, MLA 26-Nongkrem | | 11 | 1) Improvement of side drain from the house of Mrs. F.Kharshiing to Mahadevkhola bridge at Lawsohtun Block -1 | Rs.50,000/- | Rs. 4,50,000 | No. Dev. 35(VII)36/2007/3 dt. 26-7-2007 | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 2) Const. of Footpath at lawsohtun Block -2 | Rs.50,000/- | | -do- | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 3) Improvement of side drain opposite to house of Mrs. Dona.L.Mawlong, Lawsohtun Block-1 | Rs.30,000/- | | -do- | 15,000/- | - | 15,000/- | In progress | |
| | | | | | 4) Improvement of Footpath from Dr. Kasah house to Phud Phadar at Lawsohtun Block 4 | Rs.30,000/- | | -do- | | | | | |
| | | | | | 5) Const. of main drain from the house of P.Rynjah to Mrs. D.Thabah house Lawsohtun Block-4 | Rs. 30,000/- | | -do- | 15,000/- | - | 15,000/- | In progress | |

| | | | | | | | | | | | | | |
|----|--------------------|-----------------------------------|--|--|---|--------------|--------------|---|----------|---|----------|-------------|--|
| | | | | | 6) Const. of Footpath from Mrs. R.myrthong house to J.Mawble at Lawsohtun Block-5 | Rs. 30,000/- | | -do- | | | | In progress | |
| | | | | | 7) Improvement of Footpath at Lawbyrtun Lawsohtun Block-6 | Rs. 30,000/- | | -do- | 15,000/- | - | 15,000/- | In progress | |
| | | | | | 8) Const. of Footpath at Pomlakrai Rangbihbih | Rs.50,000/- | | -do- | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 9) Const. of Footpath at Laitkor Shyngiar | Rs.50,000/- | | -do- | | | | | |
| | | | | | 10) Const. of Footpath at Laitkor Rngi | Rs.50,000/- | | -do- | | | | | |
| | | | | | 11) Const. of Footpath at Mawpynthih | Rs.50,000/- | | -do- | | | | | |
| 12 | 12-Shnong Laitkroh | Shri P.Tynsong, MLA 27-Lyngkyrdem | | | 1) Const. of Motorable road from Lum Kynto to Iewpomtiah, Laitkynsew, Laitkroh | Rs.60,000/- | Rs. 2,70,000 | No. Dev. 35(VII)37/2007/3 dt. 26-7-2007 | | | | | |
| | | | | | 2) Footpath at Lumlyuein Umshyngiar, at Umthli | Rs.50,000/- | | -do- | | | | | |
| | | | | | 3) Footpath at Wahlyngai | Rs.50,000/- | | -do- | | | | | |
| | | | | | 4) Footpath at Jalynteng near Lower Primary School, Jalynteng | Rs.60,000/- | | -do- | | | | | |
| | | | | | 5) Footpath at Laitmawroh | Rs.50,000/- | | -do- | | | | | |

| | | | | | | | | | | | | | |
|----|-----------|---|--|----|--|--------------|--------------|---|--|--|--|--|--|
| 13 | Mawkynrew | Shri P.Tynsong, MLA 27- Lyngkyrdem | | 3 | 1) Footpath/Footbridge at Laitkyrhong | Rs.80,000/- | Rs. 2,30,000 | No. Dev. 35(VII)37/200 7/4 dt. 26-7-2007 | | | | | |
| | | | | | 2) Footpath/Footbridge at Mawblang | Rs.75,000/- | | -do- | | | | | |
| | | | | | 3)) Footpath/Footbridge at Mawlyngot | Rs.75,000/- | | -do- | | | | | |
| 14 | Pynursla | Shri K.K.Dkhar, MLA 28- Nongshken | | 13 | 1) Const. of Footpath at Pongtung village towards Pres. Church | Rs. 40,000/- | Rs. 5,00,000 | No. Dev. 35(VII)38/200 7/3 dt. 25-7-2007 | | | | | |
| | | | | | 2) Const. of Footpath at Mawlam village | Rs. 40,000/- | | -do- | | | | | |
| | | | | | 3) Repair of Footpath from Umsyiem village towards farming area | Rs. 30,000/- | | -do- | | | | | |
| | | | | | 4) Const. of Footpath at Khlieh Shnong Nongshken towards playground | Rs. 30,000/- | | -do- | | | | | |
| | | | | | 5) Const. of a Footbridge near Umkrem village | Rs. 20,000/- | | -do- | | | | | |
| | | | | | 6) Const. of Footpath at Kyntoit Miawkhyrwa at Nongshken village | Rs. 30,000/- | | -do- | | | | | |
| | | | | | 7) Const. of Footpath towards Pres. Church at Pomshutia village | Rs. 40,000/- | | -do- | | | | | |

| | | | | | | | | | | | | | |
|----|--------------------|---------------------------------|--|----|---|--------------|--------------|--|--|--|--|--|--|
| | | | | | 8) Const. of a Footpath at Shilliang Jashar village towards cremation place | Rs. 50,000/- | | -do- | | | | | |
| | | | | | 9) Const. of Footpath at Mawlyndun village | Rs. 50,000/- | | -do- | | | | | |
| | | | | | 10) Const. of Footpath at Nongrim Umniuh Tmar village from Adras Khiewtam's compound to Tiaw Khongshei's compound | Rs. 50,000/- | | -do- | | | | | |
| | | | | | 11) Improvement of Footpath at Umkrem village towards Church of God graveyard | Rs. 50,000/- | | -do- | | | | | |
| | | | | | 12) Const. of Footpath at Iarbniaw, Umniuh Tmar village from Mot Ar-Ar to L.P.School | Rs. 40,000/- | | -do- | | | | | |
| | | | | | 13) repair of Footbridge over Wah Jashar towards Mawpyrthuh village | Rs. 30,000/- | | -do- | | | | | |
| 15 | 12-Shnong Laitkroh | Shri F.A.Khonglam, MLA 29-Sohra | | 15 | 1) Footpath to Maawbri L.P.School | Rs.15,000/- | Rs. 2,70,000 | No. Dev. 35(VII)41/2007/3 dt. 27-7-2007 | | | | | |
| | | | | | 2) Footpath to Makma RCLP School | Rs.15,000/- | | -do- | | | | | |
| | | | | | 3) Mawbeh Footbridge | Rs.20,000/- | | -do- | | | | | |
| | | | | | 4) Sohrarim Footstep | Rs.15,000/- | | -do- | | | | | |

| | | | | | | | | | | | | |
|----|------------------|---------------------------------|--|----|---|-------------|--------------|---|--|--|--|--|
| | | | | | 5) Phong Footstep | Rs. 15,000/ | | -do- | | | | |
| | | | | | 6) Laitsohpliah Footstep | Rs. 15,000/ | | -do- | | | | |
| | | | | | 7) Jathang Footpath | Rs. 15,000/ | | -do- | | | | |
| | | | | | 8) Laitsohma Footbridge | Rs.20,000/- | | -do- | | | | |
| | | | | | 9) Nongbah Footpath | Rs.20,000/ | | -do- | | | | |
| | | | | | 10) Khohber Footpath | Rs.20,000/ | | -do- | | | | |
| | | | | | 11) Sohkynduh Sport Club, Improvement of playground | Rs.20,000/ | | -do- | | | | |
| | | | | | 12) Mawsiangei Seng Kynthei Social Club | Rs.20,000/ | | -do- | | | | |
| | | | | | 13) Sohkmie Sport Club, Improvement of playground | Rs.20,000/ | | -do- | | | | |
| | | | | | 14) Dewlieh villge Sport Club, Improvement of Playground | Rs.20,000/ | | -do- | | | | |
| | | | | | 15) Steplakrai Footpath | Rs.20,000/ | | -do- | | | | |
| 16 | Shella-Bholaganj | Shri F.A.Khonglam, MLA 29-Sohra | | 14 | 1) Nongrngi Footpath | Rs.15,000/- | Rs. 2,30,000 | No. Dev. 35(VII)41/2007/4 dt. 27-7-2007 | | | | |
| | | | | | 2) Dongsurok Footpath | Rs.15,000/ | | -do- | | | | |
| | | | | | 3) Swer Shilliang Wah Footpath | Rs.15,000/ | | -do- | | | | |
| | | | | | 4) Marai St. John Girls Basketball ground Footpath/Footstep | Rs.15,000/ | | -do- | | | | |
| | | | | | 5) Lum Sainar Footpath | Rs.15,000/ | | -do- | | | | |
| | | | | | 6) Shyiap Footpath | Rs.15,000/ | | -do- | | | | |

| | | | | | | | | | | | | |
|----|------------------|---------------------------------|--|----|---|--------------|--------------|---|--|--|--|--|
| | | | | | 7) Dieng Kynthong Footpath | Rs.15,000/ | | -do- | | | | |
| | | | | | 8) Nongneng Sports & Cultural Club, Khongthong, Improvement of Playground | Rs. 20,000/- | | -do- | | | | |
| | | | | | 9) Nongrim Sports Club for repairing of club house | Rs. 20,000/- | | -do- | | | | |
| | | | | | 10) Nongpriang Seng Samla Club, repairing of club house | Rs. 20,000/- | | -do- | | | | |
| | | | | | 11) Saitsohpen Dong Skul Footpath | Rs. 15,000/- | | -do- | | | | |
| | | | | | 12) Saitsohpen pynshad Khurai Footpath | Rs. 15,000/- | | -do- | | | | |
| | | | | | 13) Dong Mawlum Football ground | Rs. 20,000/- | | -do- | | | | |
| | | | | | 14) Laitryngew Footpath | Rs. 15,000/- | | -do- | | | | |
| 17 | Shella-Bholaganj | Dr. Donkumar Roy, MLA 30-Shella | | 10 | 1) Const. of zFootpath etc at Sohbar Pres. Compound, Sohbar | Rs. 30,000/- | Rs. 4,00,000 | No. Dev. 35(VII)39/2007/3 dt. 26-7-2007 | | | | |
| | | | | | 2) Const. of Footpath at Seventh Day church at Sohsharat village | Rs. 30,000/- | | -do- | | | | |
| | | | | | 3) Const. of Footpath at Tyrna by the Seng Samla Pres. Tyrna, Tyrna | Rs. 1,00,000 | | -do- | | | | |

| | | | | | | | | | | | | |
|----|-----------|---------------------------------|--|---|--|--------------|---------------|---|----------|------|----------|-------------|
| | | | | | 4) Const. of Footpath at Mission compound at Laitkynsew | Rs. 30,000/- | | -do- | | | | |
| | | | | | 5) Const. of Footpath at Rumnong Pres. Church compound, Rumnong | Rs. 30,000/- | | -do- | | | | |
| | | | | | 6) Const. of Footpath from Nongrum to Mawryngkhong | Rs. 60,000/- | | -do- | | | | |
| | | | | | 7) Const. of Footpath, nalla etc at Umsokwit, Mawlong | Rs. 30,000/ | | -do- | | | | |
| | | | | | 8) Const. of Footpath at Tlongum Nongduh, Mawlong | Rs. 30,000/ | | -do- | | | | |
| | | | | | 9) Const. of Footpath at Khlieh Shnong, Sohbar | Rs. 30,000/ | | -do- | | | | |
| | | | | | 10) Const. of Footpath at R.C.Church compound at Mustoh | Rs. 30,000/ | | -do- | | | | |
| 17 | Mawsynram | Dr. Donkumar Roy, MLA 30-Shella | | 3 | 1) Const. of Footpath at Dewsaw Pres. Church compound, Dewsaw | Rs.30,000/- | | No. Dev. 35(VII)39/2007/4 dt. 26-7-2007 | 15,000/- | - | 15,000/- | In progress |
| | | | | | 2) Const. of Footpath from the residence of Rani Wansai to the residence of Boney Wansai and Lustep Wansai, Tynger | Rs.30,000/- | Rs.1,00,000/- | -do- | 15,000/- | - | 15,000/- | In progress |
| | | | | | 3) Const. of Footpath at Tynger village | Rs.40,000/- | | -do- | 40,000/- | 100% | NIL | completed |

| | | | | | | | | | | | | | |
|----|-----------|------------------------------------|--|----|---|-------------|---------------|---|-----------|---|-----------|-------------|--|
| 18 | Mawsynram | Shri D.P.Iangjuh, MLA 31-Nongspung | | 11 | 1) Const. of Footpath from Old Seng Khasi Ground to Seng Khasi Hall compound, Lawbah | Rs.50,000/- | Rs.5,00,000/- | No. Dev. 35(VII)40/2007/3 dt. 26-7-2007 | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 2) Const. of Cemented Drain from Bazaar near Syiemship Office to Bah Amos Kharchandy compound Mawsynram | Rs.50,000/- | | -do- | | | | | |
| | | | | | 3) Const. of Slab cover over Nala by the side of Bah Amos Kharchandy compound Mawsynram | Rs.50,000/- | | -do- | | | | | |
| | | | | | 4) Const. of Cemented Drain plus slab cover from Bah (L) Herpar house to drain Nala, Mawsynram | Rs.50,000/- | | -do- | | | | | |
| | | | | | 5) Const. for improvement of Footpath plus providing railing near Seng Khasi Hall, Lawbah | Rs.25,000/- | | -do- | 12,5000/- | - | 12,5000/- | In progress | |
| | | | | | 6) Const. of Cemented drain with slab cover at Mawlynbna main footpath by the side of Pres. Church and Kong Dikrani compound upto main Nala Mawlynbna village | Rs.50,000/- | | -do- | | | | | |

| | | | | | | | | | | | | | |
|--|--|--|--|--|---|-------------|--|------|-----------|-----|-----------|-------------|--|
| | | | | | 7) Const. by the side of Bah Wahlang area upto Smti. Diseris connecting Mawlynbna village footpath Lawbah village | Rs.50,000/ | | -do- | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 8) Const. of cemented footpath from L.P.School to Main Public Latrinre, Synnei Nongthymmai | Rs.50,000/ | | -do- | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 9) Const. of cemented footpath arom P.W.D. road to Bah Dlin compound, Kyrdoh village | Rs.50,000/ | | -do- | 25,000/- | - | 25,000/- | In progress | |
| | | | | | 10) Const. from P.W.D. Road to U.P. Holistic School, Dholai Malai | Rs.50,000/ | | -do- | | NIL | 50,000/- | Not turn up | |
| | | | | | 11) Const. for improvement of Cemented Drain and Footpath from State Bank to Seng Khasi Hall, Dong Rum, Mawsynram | Rs.25,000/- | | -do- | 12,5000/- | - | 12,5000/- | In progress | |