

PROGRESS REPORT ON IMPLEMENTATION OF SRWP SCHEME 2004-2005

Sl No	Name of Block	Name of Hon'ble MLA	Year	No. of projects recommended	Name of Project	Amount	Amount sanctioned to DRDA/ Block	Letter No & Date of sanctioned to DRDA/Block	Amount Utilized up to 30-9-06 at Block	Status of work in percentage	Balance amount if any at Block	Reason for delay in completion	Remark
1	2	3	4	5	6	7	8	9	10	11	12	13	14
1	Maw-phlang	Shri J.A Lyngdoh	2004 2005	24	1) Purchase of CGI sheets for 411 beneficiaries (two bundle each) @Rs.2250/- per bundle	Rs.18,49,500/-	Rs.35,50,000/-	Memo No. Dev. 35(VII)4/2004/45 dt. 13-5-2005	18,49,500/-	100 %	Nil	completed	
					2) Purchase of 50 nos. of sewing machines @Rs.4410/- each for 50 beneficiaries	Rs.2,20,500/-			2,20,500/-	100 %	Nil	completed	
					3) Improvement of low cost house for 25 beneficiaries @Rs.10,000/- per beneficiary	Rs. 2,50,000/-			2,50,000/-	100 %	Nil	completed	
					4) Const. of fishery pond @Rs.10,000/- each for 3 beneficiaries	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
					5) Grant to Shri Sun Shine Blah Shoe Maker Mawphlang	Rs. 5,000/-			5000/-	100 %	Nil	completed	
					6) Improvement of school building at RC LP school Mawmyrsiang	Rs. 30,000/-			30,000/-	100 %	Nil	completed	

				7) Const. of playground at Kharnongwah	Rs. 50,000/-					25,000		Resolution awaited
				8) Const. of playground at Traw	Rs. 40,000/-			40,000/-	100 %	Nil	completed	
				9) Const. of playground at Phod Langsier work to be done by Thwer Thabah	Rs. 20,000/-					10,000/-		Resolution awaited
				10) Nangkiew Shaphrang SHG Nongrum for Piggery	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
				11) Iaiminot SHG Nongrum for Goattery	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				12) Const. of retaining wall near the residence of Smti. Mimola Rani	Rs. 10,000/-					10,000/-		Resolution awaited
				13) Extension of classroom at Kynshi Secondary School	Rs. 1,00,000/-					50,000/-		Transfer to West Khasi Hills vide letter No.Dev/VII/4/2004/93 dt.16.5.06.
				14) Extension of St.Paul Higher Secondary School Marbisu	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	completed	
				15) Const. of footbridge at Latsdat	Rs. 45,000/-			45,000/-	100 %	Nil	completed	
				16) Elmora's Group SHG for Goattery	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
				17) Wahlang SHG Youth, Wahlang	Rs. 15,000/-			15,000/-	100 %	Nil	completed	

				18) Const. of guard wall for a garden of Mr.Emelin Pathaw	Rs. 10,000/-			10,000/-	100 %	Nil	completed	
				19) Const. of Piggery Shed of Shri Balajiedlang Kharsohnoh Doneiewrim	Rs. 10,000/-			10,000/-	100 %	Nil	completed	
				20) Purchase 100 nos. of cooking utensils @Rs.1500/- each	Rs. 1,50,000/-			1,50,000/-	100 %	Nil	completed	
				21) Purchase of 1000 nos. of plastic chairs @Rs.250/- each (1000x250)	Rs. 2,50,000/-			2,50,000/-	100 %	Nil	completed	
				22) Const. of Community hall at Nongrum Mawphlang	Rs. 1,50,000/-			1,50,000/-	100%	Nil	completed	
				23) Completion of school building at Marbisu Govt. LP School	Rs. 1,00,000/-			1,00,000/-	100%	Nil	completed	
				24) Completion of Seng Kynthei Mahila Samity Hall at Mawphlang	Rs. 50,000/-			50,000/-	100 %	Nil	completed	

				8) Const. of retaining wall at Church of God Krang	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
				9) Const. of retaining wall to protect soil erosion at cultivation land of Ka Slamiah & Krang	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
				10) Const. of cloth washing place at Krang	Rs. 20,000/-			10,000			In Progress	
				11) Const. of cloth washing place at Mawmaram	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
				12) Cement plastering of Tlong Umiam Secondary School at Weilyngkut	Rs. 70,000/-					35,000		Resolution awaited
				13) Extension of LP School building at Madan Kor	Rs. 40,000/-			40,000/-	100 %	Nil	completed	
				14) Const. of drinking well near the residence of Soralin Khylleit at Jabar	Rs. 10,000/-			10,000/-	100 %	Nil	completed	
				15) Const. of footpath from PWD to Mawmaram Presbyterian Church	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				16) Const. of footpath including drinking well at Wahthangmaw Kynroh Nonglum	Rs. 25,000/-			25,000/-	100 %	Nil	completed	

					17) Const. of Community Latrine at Krang near the residence of Slamiah Kyrnian	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
					18) Const. of footpath including drinking well at Mawshuti	Rs. 25,000/-			25,000/-	100 %	Nil	completed	
3	Mylliem	Shri H.D.R Lyngdoh	2004 2005	5	1) Repair of Nongsawing LP School	Rs. 20,000/-	Rs. 1,85,000/-	Memo No. Dev. 35(VII)4/2004/46 dt. 16-5-2005	15,000/-			In progress	
					2) Const. of Community Hall at Mawlaingut 'B'	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	completed	
					3) Const. of footpath including retaining wall at Govt. LP School Kynton Mynnar	Rs. 30,000/-			30,000	100%	Nil	completed	
					4) Const. of footpath at Mawmyrsiang	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
					5) Const. of waiting shed at Nongsawing	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
4	Mylliem	Shri P.M Syiem	2004 2005	22	1) Purchase of CGI sheets for 50 beneficiaries	Rs. 5,00,000/-	Rs.37,00,000/-	Memo No. Dev. 35(VII)4/2004/46 dt. 16-5-2005	5,00,000/-	100%	Nil	Completed	
					2) Purchase of agriculture inputs for 100 beneficiaries	Rs. 5,00,000/-			5,00,000/-	100%	Nil	Completed	
					3) Const. of water supply scheme at Nongkyntir	Rs. 3,00,000/-			3,00,000/-	100%	Nil	Completed	
					4) Purchase of water conservation tanks 100 nos. for use by the community	Rs. 5,00,000/-			5,00,000/-	100%	Nil	Completed	

				5) Purchase of 5nos. generator sets	Rs. 2,40,000/-			2,40,000/-	100%	Nil	Completed	
				6) Providing of seating arrangement at various community hall Myllem	Rs. 5,00,000/-			5,00,000/-	100%	Nil	Completed	
				7) Const. of 5 piggery sheds	Rs. 70,000/-			70,000/-	100%	Nil	Completed	
				8) Const. of 4 patty houses	Rs. 80,000/-			80,000/-	100%	Nil	completed	
				9) Improvement of farming land	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
				10) Const. of goatery sheds 3 nos.	Rs. 60,000/-			60,000/-	100%	Nil	Completed	
				11) Purchase of water pumps	Rs. 40,000/-			40,000/-	100%	Nil	Completed	
				12) Providing Type Writer to Self Help Group Myllem	Rs. 10,000/-			10,000/-	100%	Nil	Completed	
				13) Const. of 5 nos. dairy sheds	Rs. 70,000/-			70,000/-	100%	Nil	Completed	
				14) Providing of sewing machines to Self Help Group Upp. Shillong	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
				15) Extension of 3 nos. groceries shops	Rs. 40,000/-			40,000/-	100%	Nil	Completed	
				16) Extension of Bread Tandoor Shed	Rs. 50,000/-			50,000/-	100%	Nil	completed	
				17) Purchase of 200 nos. of sheet lighting system for use of Upper Shillong by Seng Semla Myllem Constituency @Rs.1000 each	Rs. 2,00,000/-			2,00,000/-	100%	Nil	Completed	

				18) Purchase of Maruti van including Accessories to be use by JRTS College by Myllem Constituency Development Council	Rs. 2,50,000/-			2,50,000/-	100%	Nil	Completed	
				19) Const. of washing place including footpath at Upp. Shillong by Myllem Upp.Shillong Labour Union	Rs. 1,50,000/-			1,50,000/-	100%	Nil	completed	
				20) Purchase of Masonry items for 10 beneficiaries @Rs.4000 each by Myllem Upper. Shillong Labour Union	Rs. 40,000/-			40,000/-	100%	Nil	Completed	
				21) Purchase of Grocery item (big size) 10 nos. for use during public function @Rs.4000 each by Seng Kynthei Myllem Upp. Shillong	Rs. 40,000/-			40,000/-	100%	Nil	Completed	
				22) Purchase of Tirpal 20 nos. for use during public function @Rs.1000 each by Myllem Constituency Dev. Council	Rs. 20,000/-			20,000/-	100%	Nil	Completed	

5	Mylliem	Shri T.C Lyngdoh	2004 2005	44	1) Const. of drain starting from the existing drain near the PWD road to join the main drain near the compound of Shri K.S Don at Dum Dum Lumiablot	Rs. 61,500/-	Rs.18,50,000/-	Memo No. Dev. 35(VII)4/2004/46 dt. 16-5-2005	6,500/-	100 %	Nil	completed	
					2) Const. of steps footpath and drain near the compound of Smti. Rose Rymbai and Smti. Shylla upto the compound of (L) Shri Ranjit Dympep at Dum Dum Lumiablot	Rs. 62,900/-			62,900/-	100 %	Nil	completed	
					3) Const. of drain from compound of Shri Bindra Nongrum upto Wah Dwir Dum Dum Lumiablot	Rs. 25,700/-			25,700/-	100 %	Nil	completed	
					4) Repairing of Ex-Servicemen building Madanrting	Rs. 27,000/-			27,000/-	100%	Nil	Completed	
					5) Providing Omni Ambulance B-II to NYC Nongthymmai Shillong for the safety custody(the Ambulance will be utilised for the welfare of the community)	Rs. 2,81,361/-			2,81,361/-	100%	Nil	Completed	

				6) Providing Omni Ambulance B-II to Balang Presbyterian Pohkseh Shillong for the safety custody (the Ambulance will be utilised for the welfare of the community)	Rs. 2,81,361/-			2,81,361/-	100%	Nil	Completed	
				7) Providing of P.A System to the Mizo Women Society Shillong	Rs. 20,533/-			20,533/-	100%	Nil	Completed	
				8) Const. of drain behind the residence of Smti. Emina Liting at Mawblei Madanrting (length 100.00 RM)	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
				9) Const. of footpath (steps) towards the residence of Shri Ten Kharkongor at Pata Madanrting (length 35.00RM)	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
				10) Repairing of existing footpath from behind the residence of Shri R. Nongbri towards the PWD road at Pata Madanrting (length 250.00 RM)	Rs. 10,000/-			10,000/-	100 %	Nil	completed	
				11) Const. of drain behind the house of Smti. Blen Kharkongor at Pdengshnong Madanrting (length 50.00 RM)	Rs. 10,000/-			10,000/-	100 %	Nil	completed	

				12) Const. of CC pavement from the PWD road to the residence of Smti. Chrishna Kharkongor at Pdengshnong Madanrting (length 20.00RM)	Rs. 8,000/-			8,000/-	100 %	Nil	completed	
				13) Repairing of footpath and drain at Rynjah	Rs. 23,000/-			23,000/-	100 %	Nil	completed	
				14) Const. of footpath including drain from the house of Shri D.S Nongrum towards the water reservoir at Happy Valley Madanrting (length 44.00RM)	Rs. 12,000/-			12,000/-	100 %	Nil	completed	
				15) Const. of RCC slab cover and steps over the existing drain from Happy Valley road to the house of Smti. Kharbuhphlang at Madanrting (length 50.00RM)	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
				16) Const. of retaining wall to protect the river of Wahthio near the house of Shri New Nongrem at Dum Dum Nongthymmai	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
				17) Const. of retaining wall to protect the Church of God's compound from the river at Dum Dum Nongthymmai	Rs. 95,000/-			95,000/-	100 %	Nil	completed	

				18) Const. of pucca drain near the house of Shri Richard Mukhim at Nongkhyriem	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
				19) Const. of breast wall to protect the loose earth sliding from the uphill side and to protect the earth falling over the existing footpath near the house of Shri Y.Kharkongor towards (L)G.G.Swell's residence at Nongkhyriem	Rs. 82,000/-			82,000/-	100 %	Nil	completed	
				20) Const. of protection retaining wall to protect the village footpath which lead towards the house of Smt. Nangsuk ,Wanhun Khyriem and Beatricr Mukhim at Nongkhyriem	Rs. 72,000/-			72,000/-	100 %	Nil	completed	
				21) Providng street light at Lumbhalang Lawjynriew	Rs. 26,170/-			26,170/-	100%	Nil	Completed	
				22) Repairing of footpath and drain including steps at Wahdienglieng	Rs. 35,000/-			35,000/-	100 %	Nil	completed	
				23) Repairing of footpath and drain near the house of Kong T.Synnah at Rngi Jynriew Neng, Lawjynriew	Rs. 17,000/-			17,000/-	100 %	Nil	completed	

				24) Const. of surface drain from the residence of Smti. Margrtte Syiemlieh upto the main drain by the side of the PWD road at Lumbasuk Lawjynriew	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
				25) Const. of drain starting from the residence of Shri R.Phyrgap upto the Wah Demthring at Rngi Jynriew Neng Lawjynriew	Rs. 38,000/-			38,000/-	100 %	Nil	completed	
				26) Const. of side drain along the village footpath starting from the PWD road (Smti.. Lyngdoh) upto the house of Smti. Sapliankimi at Rngi Jynriew Neng Lawjynriew	Rs. 38,000/-			38,000/-	100 %	Nil	completed	
				27) Const. of drain from the residence of Smt. K.Laloo upto the public footpath towards the residence of S.S Khonglah at Lawjynriew	Rs. 10,000/-			10,000/-	100 %	Nil	completed	
				28) Repairing of footpath locating between the grave yard of Kharkongor clan and grave yard of Balang Trai Ri Lawjynriew	Rs. 12,000/-			12,000/-	100 %	Nil	completed	

				29) Repairing of footpath from the residence of R.Kharsyiemiong upto Lawjynriew stream meeting spring side main footpath at Lawjynriew	Rs. 27,000/-			27,000/-	100 %	Nil	completed	
				30) Const. of drain from the residence of Shri S.S Khonglah upto the main drain within the grave yard of Presbyterian Church Lawjynriew	Rs. 34,000/-			34,000/-	100 %	Nil	completed	
				31) Const. of drain from the house of D.Ryntathiang upto the residence of Smti.l T. Kharlukhi at Lumbhalang Lawjynriew	Rs. 12,000/-			12,000/-	100 %	Nil	completed	
				32) Const. of pucca crain near the house of Richard Syiem upto Kong Syiemlieh at Block'F' Madarting	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
				33) Const. of retaining wall to protect the Temple from the stream at Madanrting Happy Valley	Rs. 43,475/-			43,475/-	100 %	Nil	completed	
				34) Repairing of water pipelines and water supply at Lawjynriew Nongthymmai	Rs. 20,000/-			20,000/-	100 %	Nil	completed	

				35) Const. of footpath from water source upto transformer at Mawblei Madanrting	Rs. 20,000/-			20,000/-	100 %	Nil	completed	
				36) Const. of footbridge near the water source at Wahrting (pata) Madanrting	Rs. 15,000/-			15,000/-	100 %	Nil	completed	
				37) Const. of retaining wall near the house of Smt. Lyngdoh Mawphlang at Wahdita Mawblei Madanrting	Rs. 35,000/-			35,000/-	100 %	Nil	completed	
				38) Const. of retaining wall near the house of Shri Moonstar Nongdkar at Pata Madanrting	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
				39) Widening of a drain together with slab covering near the house of Shri Honlistar Mawthoh at Pata Madanrting	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
				40) Const. of footpath started from the residence of Shri Artisphai upto PWD road 50m	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
				41) Const. of footpath and drain from PWD road near the house of (L) H.Dhar upto the PWD road near the house of Smti. T.Kshiar for 225ft. at Lumjingsuk Madanrting	Rs. 25,000/-			25,000/-	100 %	Nil	completed	

					42) Const. of pucca drain starting from the water tank at NEHU upto the compound (backside) of Smti. E.Mukhim at Nongkhyriem Nongthymmai	Rs. 35,000/-			35,000/-	100 %	Nil	completed	
					43) Const. of pucca drain from the residence of Kong Jied Khyriem to Wahdemthring at Nongkhyriem	Rs. 57,000/-			57,000/-	100 %	Nil	completed	
					44) Const. of water storage tank over the existing frame structure near NEHU campus at Nongkhyriem	Rs. 53,000/-			53,000/-	100 %	Nil	completed	
5	Mylliem	Shri R.G Lyngdoh	2004 2005	17	1) Const. of 5 nos. of RCC water tanks at Pdengshnong	Rs. 1,50,000/-	Rs.18,50,000/-	Memo No. Dev. 35(VII)4/2004/46 dt. 16-5-2005	1,50,000/-	100 %	Nil	completed	
					2) Const. of drain from the residence of Mrs. M.Mynsong upto the PWD main road Pohktieh	Rs. 75,000/-			75,000/-	100%	Nil	Completed	
					3) Const. of drain from the residence of Mrs. Diengdoh upto the stream of Pohkseh	Rs. 1,50,000/-			1,50,000/-	100 %	Nil	Completed	
					4) Purchase of 10(ten) sewing machines with accessories for the Technical School run by the Seng Kynthei Pohkseh Pyllun	Rs. 62,000/-			62,000/-	100 %	Nil	Completed	

				5) Const. of toilets and septic tank attached to the Community Hall Pohkseh	Rs. 50,000/-			50,000/-	100 %	Nil	completed	
				6) Repair of 40 nos. ½ water pipes in Pohkseh Central	Rs. 12,000/-			12,000/-	100 %	Nil	completed	
				7) Purchase of Syntex (1500 ltrs. In the larea of Asstt. Rangbah Dong Shri Wel Kharkongor)	Rs. 7,000/-			7,000/-	100 %	Nil	completed	
				8) Const. of platform for water tank near the house of Kong Then Kharkongor in the area of Shri Wol Kharkongor	Rs. 14,091/-			14,091/-	100 %	Nil	completed	
				9) Const. of footpath and guard wall by the side of the stream leading to the footbridge connecting Nongrim Hills	Rs. 1,05,000/-			1,05,000/-	100 %	Nil	completed	
				10) Const. of junction for turning of vehicles near the residence of Bah Burom Sohtun	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	completed	
				11) Const. of guard wall by the side of the compound of Dr. C.Stone	Rs. 50,000/-			50,000/-	100 %	Nil	completed	
				12) Electrical connection at the Govt. LP School	Rs. 50,000/-			50,000/-	100 %	Nil	completed	
				13) Renovation/ Replacement of G.I pipes for distribution of water	Rs. 60,895/-			60,895/-	100 %	Nil	completed	
				14) Conversion of existing footpath to a motorable road	Rs. 3,64,564/-			3,64,564/-	100 %	Nil	completed	

					15) Repairing of existing CC motorable path and const. of retaining wall and drain along the path	Rs. 71,450/-			71,450/-	100 %	Nil	completed	
					16) Const. of 2(two) RCC water tanks at the land of (L) Ekbert Kharmawphlang and Prof. A.B Das at Lower Nsongrim Hills	Rs. 1,88,000/-			1,88,000/-	100 %	Nil	completed	
					17) Const. of motorable road from PWD road near Loyola Hostel upto near Wahprud	Rs. 2,50,000/-			2,50,000/-	100 %	Nil	completed	
6	Mylliem	Shri A.L Hek	2004 2005	15	1) Purchase of 2 nos. of buses for rendering service to the students and public of 18 Pynthor-umkhrah Constituency @Rs.7,50,000/-	Rs.15,00,000/-	Rs.37,00,000/-	Memo No. Dev. 35(VII)4/2004/46 dt. 16-5-2005	15,00,000/-	100 %	Nil	Completed	
					2) Purchase of Key Board (Roland Company with five actives) for Seng Samla Catholic Parish Pynthorumkhrah	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
					3) Const. of Cultural hall for Pynthorumkhrah Puja Committee	Rs. 1,00,000/-			1,00,000/-	100%	Nil	Completed	
					4) Purchase of CGI sheets for 200 families Rs.2500/- per bundle for each family including delivery	Rs. 5,00,000/-			5,00,000/-	100 %	Nil	completed	

				5) Purchase of flood relief materials like rice,dal,potatoes,cooking utensils,blankets and cloths, etc. for victims affected by flood during the year 2004.	Rs. 4,00,000/-			4,00,000/-	100 %	Nil	Completed	
				6) Extension of school room for Jail Road Boy's Higher Secondary School	Rs. 1,20,000/-			1,20,000/-	100%	Nil	completed	
				7) Const. of cremation shed for cremation ground at Nongmynsong	Rs. 1,00,000/-			1,00,000/-	100%	Nil	completed	
				8) Purchase of 2 nos. of computer for Pynthorbah Presbyterian School	Rs. 65,000/-			65,000/-	100 %	Nil	Completed	
				9) Purchase of 2 nos. of commuters for Ram Krishna Mission Jail Road	Rs. 65,000/-			65,000/-	100 %	Nil	Completed	
				10) Repair of boundary wall at Belefonte Mission Lumshyiap	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
				11) Maintenance of street light at Lumshyiap Durbar Shnong	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
				12) Maintenance of retaining wall at Presbyterian Counseling Centre Pynthorumkhrah Golflink	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
				13) Extension of Junior Basic School at Pynthorumkhrah Golflink	Rs. 3,00,000/-			3,00,000/-	100 %	Nil	Completed	

					14) Extension of Senior Basic School at Pynthorumkhrah Golflink	Rs. 1,50,000/-			1,50,000/-	100 %	Nil	Completed	
					15) Purchase of CGI sheets for 100 families @Rs.2000/- per bundle for each family including delivery	Rs. 2,00,000/-			2,00,000/-	100 %	Nil	completed	
7	Mylliem	Shri P.T Sawkmie	2004 2005	28	1) Completion of Indoor Sports Hall at Mawlai Phudmawri	Rs. 2,00,000/-	Rs.37,00,000/-	Memo No. Dev. 35(VII)4/2004/46 dt. 16-5-2005	2,00,000/-	100 %	Nil	Completed	
					2) Purchase of sports materials for various clubs of Mawlai	Rs. 2,50,000/-			2,50,000/-	100 %	Nil	Completed	
					3) Purchase of Sintex Type Writers for Mawlai Constituency	Rs 5,00,000/-.			5,00,000/-	100 %	Nil	Completed	
					4) Purchase of Tarpulins for Mawlai Constituency	Rs. 4,00,000/-			4,00,000/-	100 %	Nil	Completed	
					5) Completion of Community Hall at Mawlai Nongkwar	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	Completed	
					6) Purchase of computers for various schools at Mawlai	Rs. 5,50,000/-			5,50,000/-	100 %	Nil	completed	
					7) Completion of Community Hall at Mawlai Syllaikariah	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	completed	
					8) Completion of fencing at Mawlai Sports Club Ground	Rs. 2,50,000/-			2,50,000/-	100 %	Nil	Completed	
					9) Purchase of CGI Sheets for Mawlai Constituency	Rs. 6,00,000/-			6,00,000/-	100 %	Nil	Completed	

				10) Purchase of benches, desk and other furnitures sets for Shullai Progressive School, Mawlai Mawroh	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
				11) Installation of street lights at Mawlai Phudmawri	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
				12) Installation of street lights at Mawlai Nongpdeng	Rs. 50,000/-			25,000/-				started
				13) Completion of Community Hall at Umshing Mawkynroh	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
				14) Installation of street lights at Kynton Massar	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
				15) Installation of street lights at Mawlai Nongkwar	Rs. 50,000/-			25,000/-				-do-
				16) Installation of street lights at Mawlai Mawroh	Rs. 50,000/-			50,000/-	100 %	Nil	Completed	
				17) Purchase of sports materials for Church of God (Eclesia) Secondary School	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	
				18) Purchase of sports materials for Christ Church Secondary school	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	
				19) Purchase of sports materials for Stephan Momorial Secondary School	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	
				20) Purchase of sports for Sacred Heart Girls	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	

					21) Purchase of sports materials for Sunrays Secondary School	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	
					22) Purchase of utensil items for Seng Longkmie Mawlai Phudmawri	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	
					23) Purchase of utensil items for Seng Longkmie Mawlai Motsyiar	Rs. 10,000/-			10,000/-	100 %	Nil	completed	
					24) Purchase of utensil items for Seng Longkmie Mawlai Syllaikariah	Rs.10,000/-			10,000/-	100 %	Nil	Completed	
					25) Purchase of utensil items for Seng Longkmie Mawlai Nongpdeng	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	
					26) Purchase of utensil items for Seng Longkmie Mawlai Kynton Massar	Rs. 10,000/-			10,000/-	100 %	Nil	Completed	
					27) Purchase of water tanker for Mawlai Constituency	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	Completed	
					28) Purchase of Sprayer Machine for Mawlai Constituency	Rs. 2,00,000/-			2,00,000/-	100 %	Nil	completed	
8	Mylliem	Shri C. Pyngrope	2004 2005	3	1) Const. of RC LP School Umpling	Rs. 1,00,000/-	Rs. 2,40,000/-	Memo No. Dev. 35(VII)4/2004/54 dt. 18-5-2005	1,00,000/-	100 %	Nil	Completed	
					2) Const. of Presbyterian School Umpling	Rs. 70,000/-			5,000/-	100 %	Nil	completed	
					3) Const. of RC LP School Nongrah	Rs. 70,000/-			70,000/-	100 %	Nil	Completed	

9	Mylliem	Shri L. Malngiang	2004 2005	6	1) NCDC for purchase of CGI sheets for 3 bundles each beneficiary Rs.3000/- bundle for 228 nos of beneficiaries	Rs.20,52,000/-	Rs.31,25,000/-	Memo No. Dev. 35(VII)4/2004/46 dt. 16-5-2005	20,52,000/-	100%	Nil	Completed	
					2) NCDC for purchase of 1 set HP Beanstalk to Presbyterian LP School Lawsohtun	Rs. 58,900/-			58,900/-	100%	Nil	Completed	
					3) NCDC for purchase of 1 pcs Hawlett Packard Printer 3420 to Prebyeterian LP School Lawsohtun	Rs. 9,950/-			9,950/-	100%	Nil	Completed	
					4) NCDC for purchase of preview UPS 500 VA to Presbyterian LP School	Rs. 4,150/-			4,150/-	100%	Nil	Completed	
					5) NCDC for purchase of Pesticide Sprayer EEPEE PVC @Rs.1500 each for 200 PCS	Rs. 3,00,000/-			3,00,000/-	100%	Nil	Completed	
					6) Purchase of CGI sheets @Rs.2800 per bundle (2.5 bundles per beneficiary) for 100 beneficiaries	Rs. 7,00,000/-			7,00,000	100%	Nil	Completed	
10	Maw-ryngkneng	Shri C. Pyngrope	2004 2005	10	1) Purchase of Sprayers for distribution to farmers @Rs.1800 each for 500nos.	Rs. 9,00,000/-	Rs.34,60,000/-	Memo No. Dev. 35(VII)4/2004/53 dt. 18-5-2005	9,00,000/-	100 %	Nil	Completed	
					2) Purchase of CGI sheets @Rs.2500 each for 500nos.	Rs.12,50,000/-			12,50,000/-	100 %	Nil	Completed	

					3) Purchase of USHA sewing machines @Rs.5000/- each for 50nos.	Rs. 2,50,000/-			2,50,000/-	100 %	Nil	Completed	
					4) Purchase of Godgrej Manual Type Writers @Rs.13,300 each for 10nos.	Rs. 1,33,000/-			1,33,000/-	100 %	Nil	Completed	
					5) Purchase of Carpentry Tools	Rs. 87,000/-			87,000/-	100 %	Nil	completed	
					6) Const. of RC LP School Mawlynrei	Rs. 70,000/-			70,000/-	100 %	Nil	completed	
					7) Const. of RC LP School Mawshbuit	Rs. 70,000/-			70,000/-	100 %	Nil	completed	
					8) Purchase of 100 nos. of Sprayers @Rs.1800/- for distribution to farmers	Rs. 1,80,000/-			1,80,000/-	100 %	Nil	completed	
					9) Purchase of 160 bundles of CGI sheets @Rs.2500/-	Rs. 4,00,000/-			4,00,000/-	100 %	Nil	completed	
					10) Purchase of Carpentry Tools	Rs. 1,20,000/-			1,20,000/-	100 %	Nil	completed	
11	Maw-ryngkneng	Shri M.N Mukhim	2004 2005	4	1) PIDC Umtong for purchase of 15 nos. Hardsprayer to 15 nos. deserving units/ farmers/organisation	Rs. 33,000/-	Rs. 3,48,000/-	Memo No. Dev. 35(VII)4/2004/47 dt. 16-5-2005	33,000/-	100%	Nil	completed	
					2) PIDC Umtong for purchase of 60 bundles CGI sheets to be distributed to 20 nos. poor families and victims affected by natural calamities	Rs. 1,50,000/-			1,50,000/-	100 %	Nil	completed	

					3) PIDC Umtong for purchase of 4 nos. Mortuary Van to be distributed to 4 nos. deserving clubs/ organisations/ institutions @Rs.15000/- each	Rs. 60,000/-			60,000/-	100 %	Nil	completed	
					4) PIDC Umtong for setting up of piggery units for 7 nos. deserving farmers/units @Rs.15000/- per units	Rs. 1,05,000/-			1,05,000/-	100 %	Nil	completed	
12	Maw-ryngkneng	Shri L. Malngiang	2004 2005	4	1) NCDC for purchase of 1 set HP Beanstalk to Smit Higher Secondary School	Rs. 58,900/-	Rs. 5,75,000/-	Memo No. Dev. 35(VII)4/2004/47 dt. 16-5-2005	58,900/-	100 %	Nil	completed	
					2) NCDC for purchase of 1 Pcs Hewlet Rockard Printer 3420 to Smit Higher Secondary School	R, 9,950/-			9,950/-	100 %	Nil	completed	
					3) NCDC for purchase of 1 Pcs priview UPS 500 VA to Smit Higher Secondary School	Rs. 4,150/-			4,150/-	100 %	Nil	completed	
					4) NCDC for purchase of blankets @Rs.250 each for 2008 pcs	Rs. 5,02,000/-			5,02,000/-	100 %	Nil	completed	
13	Maw-kynew	Shri M.N Mukhim	2004 2005	34	1) PIDC Umtong for purchase of 50 nos. Hand Sprayers to be distributed to 50 nos. deserving farmers/units/ organisation @Rs.2200 each	Rs. 1,10,000/-	Rs.26,52,00/-	Memo No. Dev. 35(VII)4/2004/48 dt. 16-5-2005	1,10,000/-	100 %	Nil	completed	

				2) PIDC Umtong for purchase of 210 bundles CGI sheets to be distributed to 70nos. of the poor families and victims affected by natural calamities @Rs.2500/- per bundles	Rs,5,25,000/-			5,25,000/-	100 %	Nil	completed	
				3) PIDC Umtong for purchase of Polythene pipes to be distributed to 50 nos. deserving farmers /units @Rs.7500/- per unit	Rs. 3,75,000/-			3,75,000/-	100 %	Nil	Completed	
				4) PIDC Umtong for purchase of 10 nos. Mortuary Vans to be distributed to 10 nos. deserving clubs/organisations/institutions @Rs.15000/-	Rs. 1,50,000/-			1,50,000/-	100 %	Nil	Completed	
				5) PIDC Umtong for const. of CC footpath at Presbyterian Church Compound Mawlein	RS. 1,00,000/-			1,00,000/-	100 %	Nil	Completed	
				6) PIDC Umtong for const. of culvert near Presbyterian Church Compound Mawlein	Rs. 20,000			20,000/-	100 %	Nil	Completed	
				7) PIDC Umtong for const. of CC footpath at Khliehasem (Phase I)	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	Completed	
				8) PIDC Umtong for const. CC footpath at Khliehasem (Phase II)	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	Completed	

				9) PIDC Umtong for const. of WSS at Umshyngier Kharmylliem, Jongksha (Phase I)	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	Completed	
				10) PIDC Umtong for const. of CC footpath from PWD road to drinking well at Kyntoit Mawthoh Dienglieng	Rs. 17,000/-			17,000/-	100 %	Nil	Completed	
				11) PIDC Umtong for improvement of suspension bridge over Wahumlew, Jongksha	Rs. 80,000/-			80,000/-	100 %	Nil	Completed	
				12) PIDC Umtong for const. of Community Hall at Pohshning Nongryngkoh	Rs. 1,00,000/-			50,000/-		50,000/-	In progress	
				13) PIDC Umtong for improvement of playground at Mawlai (Phase I)	Rs. 1,00,000/-			1,00,000/-	100%	Nil	completed	
				14) PIDC Umtong for fencing of Presbyterian Church compound Mawsna	Rs. 1,00,000/-			1,00,000/-	100%	Nil	completed	
				15) PIDC Umtong for fencing of Presbyterian Church compound J.Nonglyer	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	completed	
				16) PIDC Umtong for const. of CC footpath at Mynsong Wahshnong (Phase I)	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	Completed	