

## PROGRESS REPORT ON IMPLEMENTATION OF SRWP SCHEME 2005-2006

Sl No	Name of Block	Name of Hon'ble MLA	Year	No. of projects recommended	Name of Project	Amount	Amount sanctioned to DRDA/ Block	Letter No & Date of sanctioned to DRDA/Block	Amount Utilized up to 30-8-2006 at Block	Status of work in percentage	Balance amount if any at Block	Reason for delay in completion	Remark	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
1	Maw-phlang	Shri H.D.R Lyngdoh	2005 2006	24	1) Purchase of CGI sheets to be distributed to the poor families/ beneficiaries for 3 bundles each @Rs.2000/- per bundle for 400 nos. families i.e 1200 bundles	Rs.24,00,000/-	Rs.40,05,000/-	Memo No. Dev. 35(VII)3/2005/55 dt. 14-6-2006	24,00,000/-	100 %	Nil	completed		
					2) Purchase of 20 nos. of sewing machines to be distributed to the poor families/beneficiaries @Rs. 5000/- each	Rs. 1,00,000/-			1,00,000/-	100 %	Nil	completed		
					3) Construction of playfield at Mawrihpih	Rs. 2,00,000/-			1,00,000/-				progress	
					4) Construction of boundary fencing at Umsaw RC Church	Rs. 70,000/-			35,000/-				Work in progress	
					5) Construction of retaining wall at Laitnongkseh Presbyterian Church	Rs. 50,000/-			50,000/-				-do-	
					6) Improvement of footpath at Weilyngkut Community Graveyard	Rs. 50,000/-			26,850				Resolution awaited	

				7) Construction of Santa Day LP School Building at Umsaw	Rs. 1,00,000/-			100000/-	100%	Nil	Completed	
				8) Construction of playfield at Laittielong	Rs. 1,50,000/-			150000/-	100%	Nil	Completed	
				9) Construction of Durbar Hall for Weilyngkut Durbar area	Rs. 1,00,000/-			50,000/-			Work in progress	
				10) Construction of compound fencing at Sohiong Presbyterian Church	Rs. 1,50,000/-			75,000/-			Work in progress	
				11) Construction of Synroplang Sports & Cultural Club building at Krang	Rs. 80,000/-			40,000/-			Work in progress	
				12) Construction of Waiting Shed at Ummaw Rynli	Rs. 15,000/-			15,000/-	100%	Nil	Completed	
				13) Construction of L.P.Building at Dewlieh	Rs. 1,00,000/-							Change vide No.CDM E.295/200 1/53, Dt 2//7/07
				14) Const. of Community Hall at Krang centre	Rs. 1,00,000/-							Change vide No.CDM E.295/200 1/53, Dt 2//7/0
				15) Construction of Umpohliw Jingkyrmen Playfield Laitumiong	Rs. 50,000/-			50000/-	100%	Nil	Completed	

				16) Construction of Public Latrine at Weilyngkut Bazar	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
				17) Construction of Latrine at Nongur Presbyterian Church	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
				18) Construction of erosion protection retaining wall near the house of Linda Thabah at Sohiong	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
				19) Construction of erosion protection retaining wall near the land of Mastor Mawlong at Mawmaram	Rs. 10,000/-			10,000/-	100 %	Nil	completed	
				20) Construction of erosion protection retaining wall near the land of Byrhem Dohtdong at Umsier	Rs. 10,000/-			10,000/-	100 %	Nil	completed	
				21) Extension of School building at Sohlwai	Rs. 50,000/-			50,000/-	100%	Nil	Completed	
				22) Construction of Public latrine 3 nos. at Weilyngkut @Rs.20,000/- each	Rs. 60,000/-			60,000/-	100%	Nil	Completed	
				23) Re-construction of LP School building at Dewsaw	Rs. 50,000/-			50,000/-	100%	Nil	Completed	
				24) Re-construction of LP School building at Mawthlong	Rs. 50,000/-			50000/-	100%	Nil	Completed	

2	Maw-phlang	Shri J.A Lyngdoh	2005 2006	29	1) Purchase of 834 bundles of CGI sheets to 417 beneficiaries @Rs.2400/- per bundles	Rs.20,01,600/-	Rs.47,70,000/-	Memo No. Dev. 35(VII)3/2005/68 dt. 20-6-2006	20,01,600/-	100 %	Nil	completed	
					2) Improvement of low cost houses to 100 beneficiaries @Rs.10000/- per beneficiaries	Rs.10,00,000/-			10,00,000/-	100 %	Nil	completed	
					3) Purchase of cooking utensils for 50 women group (SHG) @Rs.5000/- per group	Rs. 2,50,000/-						Resolution awaited	
					4) Purchase of tarpuline for Nongspung Areas Development Constituency	Rs. 1,00,000/-						Resolution awaited	
					5) Const. of motorable from Mawbyinna to Nanphajri	Rs. 75,000/-			37,500			In progress	
					6) Const. of play ground at Little Flower RC LP School Mawphlang	Rs. 70,000/-			35,000/-			Work in progress	

				7) Const. of play ground at Laitnongrem	Rs. 75,000/-			37,500				In progress	
				8) Const. of approach road at Dongiewrit, Mawphlang	Rs. 73,400/-			73,400/-	100%	Nil		Completed	
				9) Const. of footpath from Lyngkhoi PWD road to Pingwait village	Rs. 50,000/-			25,000				Work in progress	Change vide MLA letter No.JAL/PS SCHEME/2005-06/8/30 dt 14-6-05
				10) Const. of footpath at Sohpien	Rs. 40,000/-			40,000/-	100%	Nil		Completed	
				11) Const. of footpath at Mawkneng	Rs. 40,000/-			40,000/-	100%	Nil		Completed	
				12) Extension of school building at White Orchid Mawphlang	Rs. 1,00,000/-			50,000				In progress	
				13) Improvement of a Community Hall at Mawngap Rim	Rs. 20,000/-			10,000				Work in progress	
				14) Const. of school latrine at Nongspung Higher Secondary School Nongspung	Rs. 30,000/-			30,000/-	100%	Nil		Completed	
				15) Extension of school building at Mawdngong Presbyterian LP School	Rs. 1,00,000/-			50,000				In progress	

				16) Const. of playground at Domlyngkut Ranab	Rs. 1,00,000/-			1,00,000	100%	Nil	completed	
				17) Extension of classroom at Stela Maris Secondary school Wahlang	Rs. 2,00,000/-			1,00,000			In progress	
				18) Const. of footpath cum fencing of the Presbyterian Church Nongspung	Rs. 75,000/-			75,000/-	100%	Nil	Completed	
				19) Improvement of playground including side drain at Madan Heh Mawngap	Rs. 2,00,000/-			1,00,000			In progress	
				20) Const. of Piggery Shed of Thei Tras Dkhar, Mawngap	Rs. 20,000/-			20,000/-	100%	Nil	Completed	
				21) Const. of Piggery Shed of Smti. Kishabon Kharshiing	Rs. 20,000/-			20000/-	100%	Nil	Completed	
				22) Const. of Goatery Shed of Baiaineh SHG (women group) Laitpyntiar	Rs. 15,000/-						Resolution awaited	
				23) Const. of Goatery Shed of Lawkhla SHG Lawkhla	Rs. 15,000/-						Resolution awaited	

					24) Const. of Goatery Shed of Mr. Starbonsing Lyngdoh	Rs. 10,000/-						Resolution awaited	
					25) Const. of Fishery Pond of Mr. Roberius Syiemiong	Rs. 10,000/-			10,000	100%	Nil	completed	
					26) Purchase of furniture at Seng Kynthei Mawngap Rim Evening School	Rs. 20,000/-			10,000			In progress	
					27) Const. of Goatery Shed of Shri Notrai Nongsiej Lyngkhohi	Rs. 10,000/-						Resolution awaited	
					28) Improvement of Library Building at Mawngap District Christian Multipurpose	Rs. 30,000/-			30000/-	100%	Nil	Completed	
					29) Const. of School Gate at Nongspung Higher Secondary School, Nongspung	Rs. 20,000/-			10,000			In progress	
3	Mylliem	Shri H.D.R Lyngdoh	2005 2006	3	1) Improvement of football playground at Nongmadan	Rs.75,000/-	Rs. 1,30,000/-	Memo No. Dev. 35(VII)3/2005/56 dt. 14-6-2006	37,500			In progress	
					2) Improvement of Church of Christ LP School building at Lawmei	Rs. 40,000/-			30000/-			In progress	
					3) Const. of Erosion Protection wall near the cultivation land of Ester Kharpran	Rs. 15,000/-			15,000/-	100 %	Nil	completed	

4	Mylliem	Shri P.M Syiem	2005 2006	47	1) Purchase of CGI sheets to 100 families with 3 bundles each @Rs.3000/-	Rs. 9,00,000/-	Rs. 50,00,000/-	Memo No. Dev. 35(VII)3/2005/56 dt. 14-6-2006	Rs.9,00,000/-	100 %	Nil	completed	
					2) Purchase of electric pole 80nos. @Rs.5000/- each implemented by MCDC	Rs. 4,00,000/-			Rs.4,00,000/-	100 %	Nil	completed	
					3) Purchase of electric meter 500 nos. @Rs.800/- each implemented by MCDC	Rs. 4,00,000/-			Rs.4,00,000/-	100 %	Nil	completed	
					4) Purchase of Agricultural inputs for 1000 beneficiaries(seeds/sprayers) implemented by MCDC	Rs. 6,00,000/-			Rs.6,00,000/-	100 %	Nil	completed	
					5) Purchase of education book for poor students 600 beneficiaries implemented by MCDC	Rs. 4,00,000/-			Rs.4,00,000/-	100 %	Nil	completed	
					6) Providing medical facilities such as medicine, medical, aid for the poor implemented by MCDC	Rs. 3,00,000/-			Rs.3,00,000/-	100 %	Nil	completed	
					7) Seng Kynthei Balang Presbyterian Lummawbah for purchaser of teaching aid to the poor beneficiaries implemented by Seng Kynthei Balang Presbyterian Lummawbah	Rs. 20,000/-			20,000/-	100 %	Nil	completed	

				8) Seng Catholic Lumdawbah for purchase of utencil item for the poor implemented by Seng Catholic Lumdawbah	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				9) Balang U Khrist Lumdawbah for purchase of chairs, benches, etc. implemented by Balang U Khrist Lumdawbah	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				10) Seng Kynthei Balang Presbyterian Nongkseh for purchase of house hold item for the poor implemented by Seng Kynthei Balang Presbyterian Nongkseh	Rs. 30,000/-			Rs.30,000/-	100 %	Nil	completed	
				11) Seng Kynthei Balang Catholic 3 <sup>rd</sup> mile for purchase of house hold item for the destitute women & poor family, implemented by Seng Kynthei Balang Catholic	Rs. 50,000/-			Rs.50,000/-	100 %	Nil	completed	
				12) Seng Kynthei Balang Prresbyterian 4 <sup>th</sup> mile for purchase of medicine for health camp implemented by Seng Kynthei Balang Prresbyterian 4 <sup>th</sup> mile.	Rs. 30,000/-			Rs.30,000/-	100 %	Nil	completed	

				13) Seng Kynthei Balang Presbyterian Mawklot for purchase teaching aid to the poor students implemented by Seng Kynthei Balang Presbyterian Mawklot	Rs. 30,000/-			30,000/-	100 %	Nil	completed	
				14) Seng Kynthei Balang Presbyterian Nongpuir for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Presbyterian Nongpuir	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				15) Seng Kynthei Balang Presbyterian Sadew for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Presbyterian Sadew	Rs. 20,000/-						Not started	
				16) Seng Kynthei Balang Presbyterian Laitjem for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Presbyterian Laitjem	Rs. 20,000/-						Not started	
				17) Seng Kynthei Balang Presbyterian Mawkriah for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Presbyterian Mawkriah	Rs. 20,000/-						Not started	

				18) Seng Kynthei Balang Presbyterian Banuin for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Presbyterian Banuin	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				19) Seng Kynthei Balang Presbyterian Myllem Marbaniang for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Presbyterian Myllem Marbaniang	Rs. 20,000/-						Not started	
				20) Seng Kynthei Balang Presbyterian Myllem for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Presbyterian Myllem	Rs. 40,000/-			Rs.40,000/-	100 %	Nil	completed	
				21) Seng Kynthei Balang Presbyterian Myllem 12 <sup>th</sup> Mile for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Presbyterian Myllem 12 <sup>th</sup> Mile	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	

				22) Seng Kynthei Balang Catholic Myllem 12 <sup>th</sup> Mile for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Catholic Myllem 12 <sup>th</sup> Mile	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				23) Seng Kynthei Balang Catholic Myllem for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Catholic Myllem	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				24) Seng Kynthei Balang Catholic Mawnianglah for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Catholic Mawnianglah	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				25) Seng Kynthei Balang Catholic Banuin for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Catholic Banuin	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	

				26) Seng Kynthei Balang Catholic Mawkhan for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Catholic Mawkhan	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				27) Seng Kynthei Balang Catholic Mawblah for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Catholic Mawblah	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				28) Seng Kynthei Balang Catholic 5 <sup>th</sup> Mile for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Catholic 5 <sup>th</sup> Mile	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				29) Seng Kynthei Balang Catholic Lyngkien Shyiap for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang Catholic Lyngkien Shyiap	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	

				30) Seng Kynthei Balang U Blei Myllem for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang U Blei Myllem	Rs. 20,000/-					20,000	Not started	
				31) Seng Kynthei Balang U Blei Lummbawbah Nongkseh for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang U Blei Lummbawbah Nongkseh	Rs. 30,000/-			Rs.30,000/-	100 %	Nil	completed	
				32) Seng Kynthei Balang U Blei Mawklot for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang U Blei Mawklot	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				33) Seng Kynthei Balang U Blei Sadew for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang U Blei Sadew	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	

				34) Seng Kynthei Balang U Blei Umlyngka for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang U Blei Umlyngka	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				35) Seng Kynthei Balang U Jisu Khrist Umlyngka for purchase of teaching aid to the poor students implemented by Seng Kynthei Balang U Jisu Khrist Umlyngka	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				36) Seng Khasi Myllem Pomkaniew for purchase of teaching aid to the poor students implemented by Seng Khasi Myllem Pomkaniew	Rs. 10,000/-			Rs.10,000/-	100 %	Nil	completed	
				37) Seng Khasi 12 <sup>th</sup> Mile for purchase of teaching aid to the poor students implemented by Seng Khasi 12 <sup>th</sup> Mile	Rs. 10,000/-			Rs.10,000/-	100 %	Nil	completed	
				38) Seng Khasi Mawwan for purchase of teaching aid to the poor students implemented by Seng Khasi Mawwan	Rs. 10,000/-			Rs.10,000/-	100 %	Nil	completed	
				39) Church Bell Ankle for RCLP Church Mawreng	Rs. 80,000/-			40,000			In completed	

					40) Purchase of Sport Materials	Rs. 2,00,000/-			Rs.2,00,000/-	100 %	Nil	completed	
					41) Const. of Footpath at Upper Shillong	Rs. 50,000/-			25,000			In completed	
					42) Purchase of CGI sheets for distribution to Schools	Rs. 85,000/-			Rs. 85,000/-	100 %	Nil	completed	
					43) Purchase of an Ambulance	Rs. 3,00,000/-			Rs.3,00,000/-	100 %	Nil	completed	
					44) purchase of 5(five) Computers	Rs. 2,50,000/-			Rs.2,50,000/-	100 %	Nil	completed	
					45) Purchase of Musical Instruments	Rs. 30,000/-			Rs. 30,000/-	100 %	Nil	completed	
					46) Purchase of Mini-Truck	Rs. 1,20,000/-			Rs.1,20,000/-	100 %	Nil	completed	
					47) Purchase of Chairs (300 nos.)	Rs. 1,85,000/-			Rs.1,85,000/-	100 %	Nil	completed	
5	Mylliem	Shri R.G Lyngdoh	2005 2006	21	1) Const. of a RCC water reservoir of 7000 lts. Near the residence of Dr. Flora Kharkongor	Rs. 2,00,000/-	Rs.25,00,000/-	Memo No. Dev. 35(VII)3/2005/56 dt. 14-6-2006	1,00,000			incomplete	
					2) Const. of a RCC water reservoir of 5000 lts. Near the residence of Kong Nancy Kharmawphlang	Rs. 1,50,000/-			75,000			-do-	
					3) Const. of a RCC water reservoir of 5000 lts. Near the residence of Kong Justina Kharmawphlang	Rs. 1,50,000/-			75,000			-do-	

				4) Const. of a drain from near the residence of Kong Diangtihun Lyngdoh upto Wah Thangsniang	Rs. 80,000/-			40,000				-do-	
				5) Const. of 3 nos. of RCC water reservoir at Nongshiliang	Rs. 1,75,000/-			1,75,000/-	100 %	Nil		completed	
				6) Installation of street lights at Nongshiliang	Rs. 1,30,000/-			1,30,000/-	100 %	Nil		completed	
				7) Lights and finishing works of community hall at Nongshiliang	Rs. 3,50,000/-			3,50,000/-	100 %	Nil		completed	
				8) Const. of motorable lane connecting PWD road at Pohkseh North to the residence of Bah December, Bah Ford Lamin, Bah David Kharsati, etc.	Rs. 80,000/-			40,000				incomplete	
				9) Const. of pucca drain with slab covering near the residence of Ten Rymbai	Rs. 50,000/-			25,000				-do-	
				10) Const. of footpath leading to the residence of T.W Sohtun, Silves Shylla, M. Pyrbot, etc	RS. 58,000/-			29,000				-do-	
				11) Const. of open surface drain at Pohkseh West-3	Rs. 42,270/-			21,000				-do-	
				12) Extension of fencing at Pohkseh playground	Rs. 95,000/-			47,500				-do-	

					13) Improvement of water source at Demthring (Phase 1)	Rs. 2,25,000/-			1,12,500				-do-	
					14) Improvement of Community Hall at Pohkseh	Rs. 50,000/-			25,000				-do-	
					15) Const. of Ferro Cement water reservoir at Lumiablot	Rs. 82,400/-			41,200				incomplete	
					16) Fencing of main reservoir near Unitarian shopping center	Rs. 30,000/-			15,000				-do-	
					17) Const. of motorable road with covered side drain at the new residential area at Pohkieh	Rs. 1,10,200/-			55,100				-do-	
					18) Const. of CC drain with slab covering from near the residence of Kong Kwissibon Kharkongor near St. John School upto PWD road	Rs. 1,92,700/-			1,92,700	100%	NIL		completed	
					19) Const. of footpath and drain from near the residence of Kong T.Kharkongor to Community Hall at Lumiablot	Rs. 1,07,000/-			53,500				-do-	
					20) Const. of drain at Pohkieh	Rs. 67,000/-			33,500				-do-	

					21) Seng Kynthei Pohktieh for buying chairs, utensils, etc. for use by the locality at public occasions	Rs. 75,430/-			75,430/-	100%	NIL	completed	
6	Mylliem	Shri P.T Sawkmie	2005 2006	22	1) Purchase of P.A System (full set) for Mawlai Motsyiar	Rs. 75,000/-	Rs.50,00,000/-	Memo No. Dev. 35(VII)3/2005/56 dt. 14-6-2006	60,000			Incomplete	
					2) Purchase of P.A System (full set) for Mawlai Kynton Massar	Rs. 75,000/-			Rs.75,000/-	100 %	Nil	completed	
					3) Purchase of P.A System (full set) for Mawlai Nonglum	Rs. 75,000/-			6000			incomplete	
					4) Purchase of P.A System (full set) for Mawlai Umjaiur	Rs. 75,000/-			75,000/-	100 %	Nil	completed	
					5) Purchase of P.A System (full set) for Mawlai Mawroh	Rs. 75,000/-			75,000/-	100 %	Nil	completed	
					6) Purchase of P.A System (full set) for Mawlai Mawdatbaki	Rs. 75,000/-			Rs.75,000/-	100 %	Nil	completed	
					7) Purchase of P.A System (full set) for Mawlai Nongkwar	Rs. 75,000/-			75,000/-	100 %	Nil	completed	
					8) Purchase of P.A System (full set) for Mawlai Syllaikariah	Rs. 75,000/-			Rs.75,000/-	100 %	Nil	completed	
					9) Const. & extension of classroom at Stephan Memorial School Mawroh	Rs. 1,00,000/-			1,00,000	100 %	Nil	completed	

				10) Const. of Basket Ball Court at Mawlai Nongpdeng(including retaining wall)	Rs. 2,00,000/-			2,00,000	100 %	Nil	completed	
				11) Const. & extension of school building at Secred Heart Boy's Secondary School Mawlai	Rs. 1,00,000/-			1,00,000	100%	Nil	-do-	
				12) Purchase of CGI sheets for Mawlai Constituency	Rs. 5,00,000/-			Rs.5,00,000/-	100 %	Nil	completed	
				13) Purchase of GI pipes for Mawlai Constituency	Rs. 3,00,000/-			Rs.3,00,000/-	100 %	Nil	completed	
				14) Purchase of Sewing Machines for Mawlai Constituency	Rs. 3,00,000/-			Rs.3,00,000/-	100 %	Nil	completed	
				15) Purchase of Sports Materials for Mawlai Constituency Sports Club	Rs. 3,00,000/-			Rs.3,00,000/-	100 %	Nil	completed	
				16) Purchase of Utensils, tarpaulin, Chairs for Mawlai Constituency	Rs. 4,00,000/-			Rs.4,00,000/-	100 %	Nil	completed	
				17) Purchase of Sintex for Mawlai Constituency	Rs. 2,50,000/-			Rs.2,50,000/-	100 %	Nil	completed	
				18) Purchase of Sprayers Machines for Mawlai Constituency	Rs. 2,50,000/-			Rs.2,50,000/-	100 %	Nil	completed	
				19) Purchase of spare parts, tyres accessories etc. for two Ambulance of Mawlai Constituency	Rs. 3,00,000/-			Rs.3,00,000/-	100 %	Nil	completed	
				20) Purchase of benches, furnitures & others for varius RCLP Schools of Mawlai Parish	Rs. 1,00,000/-			1,00,000	100 %	Nil	completed	

					21) Purchase of Community Bus for Mawlai Pyllun Welfare Organisation	Rs. 8,00,000/-			Rs.8,00,000/-	100 %	Nil	completed	
					22) Purchase of Computers for the localities of Mawlai Pyllun	Rs. 5,00,000/-			Rs.5,00,000/-	100 %	Nil	completed	
7	Mylliem	Shri L. Malngiang	2005 2006	5	1) NCDC for purchase of CGI sheets, 1123 5 bundles @Rs.3500/- per bundle (1123x3500/-)	Rs. 39,32,250/-	Rs.50,00,000/-	Memo No. Dev. 35(VII)3/2005/56 dt. 14-6-2006	Rs.39,32,250/-	100 %	Nil	completed	
					2) NCDC for purchase of pesticide sprayers, 250 nos. @Rs.1500/- each (250x1500)	Rs. 3,75,000/-			Rs.3,75,000/-	100 %	Nil	completed	
					3) NCDC for purchase of PVC water tanks 1000 lts. 80 nos. @Rs.5950/- each (80x5950)	Rs. 4,76,000/-			Rs.4,76,000/-	100 %	Nil	completed	
					4) NCDC for purchase of blankets 500 nos. @Rs.280/- each (500x280)	Rs. 1,40,000/-			Rs.1,40,000/-	100 %	Nil	completed	
					5) NCDC for purchase of Khasi Shawls (Tapmohkhlieh) 500 nos @Rs.153.50/- each (500x153.50)	Rs. 76,750/-			Rs. 76,750/-	100 %	Nil	completed	
8	Mylliem	Shri A.L. Hek	2005 2006	43	1) Const. of Creche for Pynthorumkhrah Women Social Organisaion	Rs. 1,00,000/-	Rs.50,00,000/-	Memo No. Dev. 35(VII)3/2005/56 dt. 14-6-2006	1,00,000	100%	NIL	completed	
					2) Const. of cremation ground for Seng Khasi at Nongmensong	Rs. 50,000/-			25,000			In progress	

				3) Installation of street light at Lumshngain (Pohkseh)	Rs. 30,000/-			15,000				In Progress	
				4) Const. drain and footpath at Presbyterian School Pynthorbah	RS. 1,00,000/-			50000/-				In progress	
				5) Purchase of furnitures and sports materials for Sparkle Dew School Jail Road	Rs. 30,000/-			Rs.30,000/-	100 %	Nil		completed	
				6) Extension of classroom at St. Joseph High School Pynthorbah	Rs. 1,00,000/-			50,000/-				In progress	
				7) Const. of playing field at Golflink adjacent to the Golf Course	Rs. 2,00,000/-			2,00,000/-	100%	Nil		Completed	
				8) Repairing and renovation of Nepali School Pynthorbah	Rs. 50,000/-			50,000	100%	NIL		completed	
				9) Installation of Snooker Board at Golf Club	Rs. 75,000/-			Rs. 75,000/-	100 %	Nil		Completed	
				10) Supply of stiching materials and embroideries for self Help Group Pynthorumkhrah	Rs. 2,00,000/-			Rs.2,00,000/-	100 %	Nil		completed	
				11) Financial Assistance for Shillong Buddhist Association for organizing cultural programme	Rs. 40,000/-			Rs. 40,000/-	100 %	Nil		completed	
				12) Const of water tank and contribution to Aus-aid at Lumshngain (Pohkseh)	Rs. 30,000/-			30,000/-	100%	Nil		Completed	

				13) Contribution to Pynthorumkhrah Golflink Secondary School for up gradation to Higher Secondary School	Rs. 1,00,000/-			1,00,000	100%	Nil	completed	
				14) Purchase of computers for Bywa and Dalit Association Pynthorumkhrah	Rs. 80,000/-			Rs. 80,000/-	100 %	Nil	completed	
				15) Purchase of relief materials for the flood victims of Pynthorumkhrah Constituency	Rs. 3,00,000/-			Rs.3,00,000/-	100 %	Nil	completed	
				16) Const. and electrification of X-Ray Hall for Nangkiew Multipurpose Society, Pynthorumkhrah	Rs. 5,00,000/-			5,00,000/-	100%	Nil	Completed	
				17) Const. of drain at Jail Road near the residence of H. Myllemngap behind the MTC Building	Rs. 50,000/-			50,000	100 %	Nil	completed	
				18) Purchase of furnitures for the office of the Jail Road Welfare Society	Rs. 50,000/-			Rs. 50,000/-	100 %	Nil	completed	
				19) Const. of Basket ball Ground at St. Jerome School Nongmynsong	Rs. 1,00,000/-			50,000			In Progress	
				20) Const. of picnic spot and re-creation ground at Golflink	Rs. 2,00,000/-			2,00,000	100%	Nil	completed	

				21) Purchase of CGI sheets for 200 families @Rs.2500/- per bundle for each family including delivery	Rs. 5,00,000/-			Rs.5,00,000/-	100 %	Nil	completed	
				22) Const. of drain at Lumshyiap from the residence of H. Kharmuti to the residence of L. Swer	Rs. 50,000/-			50,000	100%	Nil	completed	
				23) Const. of drain from the residence of Kong sara to the stream (Lumshyiap) Langkyrding A	Rs. 40,000/-			40,000	100%	Nil	-do-	
				24) Purchase of furnitures and electrical wiring for Langkyrding B (Lumshyiap)	Rs. 50,000/-			Rs. 50,000/-	100 %	Nil	completed	
				25) Const. of drain from the residence of Rudolf Hek to the residence of Rangbah Shnong Lumshyiap (Pdengshnong)	Rs. 80,000/-			80,000	100%	Nil	completed	
				26) Extension of Yatriniwas Building at Matri Sangha, Umpling	Rs. 1,00,000/-			1,00,000	100%	Nil	completed	
				27) Extension of room for co-operative store at R.R Colony	Rs. 1,00,000/-			50,000	-	Nil	In progress	
				28) Const. of Gallery of Community Hall at R.R Colony	Rs. 1,00,000/-			50000/-	-	-	In progress	

				29) Const. of drain and footpath at Oakland beaver road	Rs. 1,00,000/-			100000	100%	NIL	completed	
				30) Construction drain at Oakland	Rs. 50,000/-			50,000	100%	Nil	-do-	
				31) Const. of footpath at pynthorbah	Rs. 50,000/-			50,000/-	100%	Nil	Completed	
				32) Const. of drain at Pynthorbah	Rs. 60,000/-			60,000	100 %	Nil	completed	
				33) Const. of drain, slab and footpath at Pynthorbah	Rs. 1,00,000/-			1,00,000	100%	NIL	completed	
				34) Const. of the office of the Durbar Shnong at Pynthorbah	Rs. 1,00,000/-			50,000/-		Nil	In progress	
				35) Installation of P.A System (Phase II) for Pynthorumkhrah Golfink Durbar Shnong	Rs. 2,00,000/-			Rs.2,00,000/-	100 %	Nil	completed	
				36) Repair and maintenance of Garbage Truck Mortuary Van and two Community buses for Pynthorumkhrah Constituency	Rs. 2,00,000/-			Rs.2,00,000/-	100 %	Nil	completed	
				37) Purchase of Umbrellas for 2000 families @Rs.100/- each	Rs. 2,00,000/-			Rs.2,00,000/-	100 %	Nil	completed	
				38) Const. of retaining wall for Baptist Church at Reserve Police	Rs. 60,000/-			60,000			completed	
				39) Purchase of chairs, tarpaulins and utensils for Nongmensong Nepali Women Organisation	Rs. 75,000/-			Rs. 75,000/-	100 %	Nil	completed	

					40) Purchase of tarpaulins, chairs and syntax for Pynthorumkhrah Constituency	Rs. 1,50,000/-			Rs.1,50,000/-	100 %	Nil	completed	
					41) Purchase of sewing machines for Self Help Group of Pynthorumkhrah Constituency	Rs. 1,50,000/-			Rs.1,50,000/-	100 %	Nil	completed	
					42) Const. of footpath and drain at Lawmali	Rs. 50,000/-			50,000	100%	NIL	completed	
					43) Const. of footpath and drain at Forest Colony	Rs. 50,000/-			50,000/-	100%	Nil	Completed	
9	Mylliem	Shri T.C Lyngdoh	2005 2006	34	1) Const. of motorable road at Rngi Rynjah, Shillong	Rs. 75,000/-	Rs.25,00,000/-	Memo No. Dev. 35(VII)3/2005/70 dt. 20-6-2006	37,500			In Progress	
					2) Const. of footpath from PWD road upto the house of Smti. Mordiang Biam at Lumjingsuk Madanrting	Rs. 10,000/-			5000			-do-	
					3) Const. of road from N.H 44 upto Kharumnuids's residence at Mawblei, Madanrting, Shillong Length 700ft, Breath 8ft	Rs. 45,000/-			22,500			-do-	
					4) Purchase of 100 nos. of armless plastic chairs for Seng Samla Pohkseh East, Nongthymmai, Shillong @Rs. 230/- each	Rs. 23,000/-			23000	100%	NIL	completed	

				5) Purchase of 2 nos. Syntex 1500 ltrs. For Seng Samla Pohkse East Nongthymmai	Rs. 4,000/-			4,000	100%	NIL	completed	
				6) Purchase of 1 no. of tarpaulin for Seng Samla Pohkse East Nongthymmai, Size 28 x 30 ft.	Rs. 4,000/-			40000	100%	NIL	completed	
				7) Const. of a drain at pohkse East Nongthymmai	Rs. 36,000/-						Not started	
				8) Const. of a retaining wall at the cemetery of the Seventh Day Adventist Nongthymmai	Rs. 40,000/-			20,000			In Progress	
				9) Purchase of 300 nos. armless plastic chairs to the seng Kynthei Lawjynriew, Nongthymmai Shillong @Rs. 230/- each	Rs. 69,000/-			69,000/-	100 %	Nil	completed	
				10) Purchase of 1 no. FACIT Manual Portable Typewriter to the Seng Kynthei Nongthymmai, Shillong	Rs. 7,500/-			7,500/-	100 %	Nil	completed	
				11) Const. of RCC Reservoir for Umpling Umpung road water supply near the residence of Bah Nongkhlaw at Nongkhyriem Nongthymmai, Shillong (estimate enclosed)	Rs. 1,30,400/-			65,000			In Progress	

				12) Const. of footpath to connect the existing footpath flooring the area etc. in and around the Arts & Culture hall at Wahthiio Nongkhyriem, Nongthymmai, Shillong (estimate enclosed)	Rs. 1,60,000/-			80,000			Started	
				13) Const. of Pucca drain from the existing PWD drain by the side of the house of Bah Brel Nongkhlaw to the river at Nongkhyriem Nongthymmai	Rs. 50,000/-			25,000			In Progress	
				14) Renovation of gravity main pipe line alongwith supporting pillar for Rynjah Nongthymmai, Shillong (estimate enclosed)	Rs. 1,68,154/-			1,68,154	100%	Nil	completed	
				15) Improvement of Lumpyngngad water supply scheme at Lumpyngngad, Nongthymmai (estimate enclosed)	Rs. 1,50,000/-			75,000			In Progress	
				16) Purchase of P.A System to the Emerge Society Lawjynriew	Rs. 20,000/-			20,000	100%	Nil	completed	

				17) Providing OMNI Ambulance to Balang Laitumkhrah Presbyterian Church, Shillong for the safe custody (Ambulance will be utilized for the welfare of the community (quotation enclosed)	Rs. 2,94,228/-			Rs.2,94,228/-	100 %	Nil	completed	
				18) Purchase of P.A System to the committee Balang Block V (Catholic) at Lumbatngen (Lau-u-sib) Nongthymmai	Rs. 60,000/-			60,000/-	100 %	Nil	completed	
				19) Const. of brick walling fencing near the residence of Smti. A.Diengdoh at Lumbatngen (Law-u-sib) Nongthymmai	Rs. 45,000/-			45,000/-	100%	Nil	completed	
				20) Const. of retaining wall near the house of Shri J.Nongkhlaw and H. Lyngkhoi at Lumbatngen (Law-u-sib) Nongthymmai	Rs. 50,000/-			50,000	100%	Nil	completed	
				21) Purchase of P.A System to the Seng Samla Shnong, Demthring	Rs. 32,000/-			32,000	100%	Nil	completed	
				22) To complete the construction of overhead water tank at Lawjynriew	Rs. 56,000/-			56,000/-	100%	Nil	completed	
				23) Const. of RCC water tank near HEHU Gate at Lumbasuk, Lawjynriew Nongthymmai	Rs. 69,000/-			69,000/-	100%	Nil	completed	

				24) Const. of RCC water tank near the house of Mr. R. Marwein at Lumbasuk, Lawjynriew, Nongthymmai	Rs. 24,000/-			24,000/-	100%	Nil	completed	
				25) Const. of RCC water tank near the house of Mr. Tony Clurtis Lyngdoh at Lumbasuk, Lawjynriew, Nongthymmai	Rs. 62,500/-			62,500/-	100%	Nil	completed	
				26) Const. of RCC water tank near the house of Mr. L. Kharkongor at Lumbasuk, Lawjynriew, Nongthymmai	Rs. 47,500/-			23,750/-			started	
				27) Const. of stone masonry drain near the house of Shri J.S Kharkrang at Lumbasuk, Lawjynriew, Nongthymmai	Rs. 33,090/-						-do-	
				28) Purchase of G.I pipe for Lawjynriew locality Nongthymmai	Rs. 95,000/-			95000	100%	NIL	completed	
				29) Const. of a retaining wall near the water reservoir at Lum Demthring Nongthymmai	Rs. 80,000/-			40,000			In Progress	
				30) Const. of RCC water tank the house of Shri F. Lyngdoh at Lumbhalang Lawjynriew, Nongthymmai (estimate enclosed)	Rs. 1,05,900/-			80,000/-			In Progress	

					31) Const. of RCC water tank near the house of Shri A.B Laloo at Lumbhalang Lawjynriew, Nongthymmai	Rs. 22,300/-			22,300/-	100%	Nil	completed	
					32) Const. of RCC water tank near the house of Smti. E. Kharlukhi at Lumbhalang Lawjynriew, Nongthymmai	Rs. 38,100/-			38,100/-	100%	Nil	completed	
					33) Const. of public drain starting from the residence of Mr. H.S Mawthoh upto the river stream at Block C(Pata) Madanrting (estimate enclosed)	Rs. 3,45,200/-			3,45,200/-	100%	Nil	completed	
					34) Const. of footpath and drain from the residence of Philisha Paswet upto the PWD road at Block F, Madanrting	Rs. 48,128/-			48,128/-	100%	Nil	completed	
10	Mawryng kneng	Shri C Pyngrope	2005 2006	34	1) Purchase of Sprayers for distribution to farmers @Rs.2000/- each for 700 nos. (2000x700)	Rs. 14,00,000/-	Rs.50,00,000/-	Memo No. Dev. 35(VII)3/2005/57 dt. 14-6-2006	14,00,000/-	100 %	Nil	completed	
					2) Purchase of C.G.I sheets @Rs.4000/-per bundle for 600 bundles (4000 x 600)	Rs. 24,00,000/-			24,00,000/-	100 %	Nil	completed	
					3) Purchase of Carpentry Tools @Rs.5000/- per set for 120 sets (5000 x 120)	Rs. 6,00,000/-			6,00,000/-	100 %	Nil	completed	

					4) Purchase of Sewing Machine @Rs.6000/- for 100 nos. (6000 x 100)	Rs. 6,00,000/-			6,00,000/-	100 %	Nil	completed	
11	Maw kynrew	Shri M.N Mukhim	2005 2006	56	1) Const. of Durbar Hall at Nongryngkoh (Phase-I)	Rs. 1,00,000/-	Rs.50,00,000/-	Memo No. Dev. 35(VII)3/2005/58 dt. 14-6-2006			50,000	Not started	Work order issued
					2) Const. of Playground at Nongthymmai Khliehshnong, Nongryngkoh	Rs. 1,00,000/-			100000	100%	NIL	completed	
					3) Const. of Playground at Mawiapbang (Phase III)	Rs. 1,00,000/-			50,000		50,000	Nearly complete	
					4) Const. of Playground at Mawlali (Phase II)	Rs. 1,00,000/-			1,00,000	100%	Nil	completed	
					5) Const. of RC LP School building at Thynroit Phase III	Rs. 1,00,000/-			100000	100%	NIL	completed	
					6) Completion for fencing of RC LP School compound Thynroit Phase III	Rs. 60,000/-			60,000	100%	NIL	completed	
					7) Fencing of Balang U Blei compound Jongksha Phase II	Rs. 1,00,000/-			1,00,000	100%	NIL	completed	
					8) Fencing of Balang U Blei compound Jongksha Phasi III	Rs. 15,000/-			15,000	100%	NIL	completed	
					9) Const. of Community Hall at Pohshnong, Nongryngkoh Phase II	Rs. 1,00,000/-			50,000		50,000	Nearly completed	
					10) Const. of C.C Footpath at Wahshnong, Mynsang Phase-III	Rs. 1,00,000/-			1,00,000	100%	NIL	completed	

					11) Const. of Public toilet at Presbyterian Compound at Syntung Phase-II	Rs. 25,000/-			25000	100%	NIL	completed	
					12) Const. of road from PWD to Laitmawphan, Thynroit	Rs. 1,00,000/-			100000	100%	NIL	completed	
					13) Const. of playground at Wahshnong, Mynsang Phase-II	Rs. 1,00,000/-			1,00,000	100%	Nil	completed	
					14) Const. of playground at Wahshnong, Mynsang Phase-III	Rs. 1,00,000/-			50,000		50,000	Nearly completed	
					15) Const. of Bus Waiting Shed at Mawjatap Phase-II	Rs. 25,000/-			25000	100%	NIL	completed	
					16) Const. of motorable road & culvert at Wahktieh Mawpun Jongksha Phase-II	Rs. 1,00,000/-			1,00,000	100%	NIL	completed	
					17) Const. of motorable road & culvert at Wahktieh Mawpun Jongksha Phase-III	Rs. 50,000/-			50000	100%	NIL	completed	
					18) Const. of D/Well at Ktiehsarang (Nongsuting) thynroit Phase-II	Rs. 40,000/-			40000	100%	NIL	completed	
					19) Const. of C.C footpath from Ktiehsarang to Nonglsuting Thynroit	Rs. 1,00,000/-			100000	100%	NIL	completed	
					20) Const. of footpath from Ktiehsarang to Nongsynteng Thynroit	Rs. 1,00,000/-			100000	100%	NIL	completed	

				21) Completion of Bus Waiting Shed at Laring Thynroit	Rs. 30,000/-			30000	100%	NIL	completed	
				22) Const. of Mawkong LP School Building Thynroit Phasi-I	Rs. 1,00,000/-			100000	100%	NIL	completed	
				23) Const. of Mawkong LP School Building thynroit Phasi-II	Rs. 1,00,000/-			50,000		50,000	Nearly completed	
				24) Const. of Public toilet at Presbyterian Compound Iewrynghep	Rs. 50,000/-			50000	100%	NIL	completed	
				25) Const. of road from PWD road to Presbyterian U.P School Compound Mawkynew Phase-II	Rs. 1,00,000/-			50,000		50,000	Nearly completed	
				26) Const. of road from PWD road to Presbyterian U.P School Compound Mawkynew Phase-II	Rs. 1,00,000/-			1,00,000	100%	Nil	completed	
				27) Const. of wall and fencing of Presbyterian Compound, Mynsang Phase-I	Rs. 1,00,000/-			1,00,000	100%	Nil	-do-	
				28) Const. of wall and fencing of Presbyterian Compound, Mynsang Phase-II	Rs. 1,00,000/-			100000	100%	NIL	completed	
				29) Const. of culvert and R/Wall at Riat Pomsahmen, Mynsang Phase-I	Rs. 1,00,000/-			100000	100%	NIL	completed	

					30) Const. of culvert and R/Wall at Riat Pomsahmen, Mynsang Phase-II	Rs. 1,00,000/-			50,000		50,000	Nearly completed	
					31) Const. of viewpoint at Riat Pomsahmen Mynsang Phase-I	Rs. 1,00,000/-			50,000		50,000	-do-	
					32) Const. of wall and fencing of R.C Compound, Jatah Lakadong Phase-I	Rs. 1,00,000/-			1,00,000/-	100%	Nil	completed	
					33) Const. of wall and fencing of R.C Compound at Jatah Lakadong Phasi-II	Rs. 50,000/-			50000		50000	-do-	
					34) Const. of C.C footpath at Nonghulew Phase-I	Rs. 1,00,000/-			100000	100%	NIL	Completed	
					35) Const. of C.C footpath at Nonghulew Phase-II	Rs. 1,00,000/-			100000	100%	NIL	Completed	
					36) Const. of wall, widening and fencing of Presbyterian Compound Nohron Phase-I	Rs. 1,00,000/-			100000	100%	NIL	Completed	
					37) Const. of wall, widening and fencing of Presbyterian Compound Nohron Phase-II	Rs. 1,00,000/-			100000	100%	NIL	Completed	
					38) Const. of wall, widening and fencing of Presbyterian Compound Nohron Phase-III	Rs. 1,00,000/-			50,000		50,000	Nearly completed	
					39) Const. of village road at Nohron Phase-I	Rs. 1,00,000/-			100000	100%	NIL	Completed	

				40) Const. of C.C footpath Nohron Phase-I	Rs. 1,00,000/-			100000	100%	NIL	completed	
				41) Const. of of C.C footpath Nongryngkoh Phase-I	Rs. 1,00,000/-			1,00,000/-	100%	Nil	completed	
				42) Const. of of C.C footpath Nongryngkoh Phase-II	Rs. 1,00,000/-			50,000		50,000	-do-	
				43) Const. of of C.C footpath at Wahlakhiat Phase-II	Rs. 1,00,000/-			100000	100%	NIL	completed	
				44) Const. of of C.C footpath at Wahlakhiat Phase-II	Rs. 1,00,000/-			1,00,000/-	100%	Nil	completed	
				45) Const. of of C.C footpath around Presbyterian Compound Wahlakhiatt Phase-I	Rs. 1,00,000/-			100000	100%	NIL	completed	
				46) Const. of of C.C footpath around Presbyterian Compound Wahlakhiat Phase-II	Rs. 1,00,000/-			1,00,000/-	100%	Nil	completed	
				47) Const. of of C.C footpath at Mawsna Phase-I	Rs. 1,00,000/-			100000	100%	NIL	completed	
				48) Const. of of C.C footpath at Mawsna Phase-II	Rs. 1,00,000/-			1,00,000	100%	NIL	completed	
				49) Improvement of village road at Mawsna	Rs. 70,000/-			70000	100%	NIL	completed	
				50) Const. of public toilet at Presbyterian compound at Mawiapbang	Rs. 1,00,000/-			100000	100%	NIL	completed	

					51) Const. of wall and fencing of Presbyterian Compound, Dienglieng Phase-I	Rs. 1,00,000/-			100000	100%	NIL	completed	
					52) Const. of wall and fencing of Presbyterian Compound, Dienglieng Phase-II	Rs. 1,00,000/-			100000	100%	NIL	completed	
					53) Const. of Balang U Blei L.P School compound Nongjriong	Rs. 1,00,000/-			100000	100%	NIL	completed	
					54) Const. of Balang U Blei L.P School building Nongjriong (Phase-I)	Rs. 1,00,000/-			1,00,000	100%	Nil	completed	
					55) Const. of Mawlein Presbyterian L.P School Building (Phase-I)	Rs. 1,00,000/-			100000	100%	NIL	completed	
					56) Const. of Bus Waiting Shed at Nongthymmai Jongksha	Rs. 85,000/-			5,85,000	100%	NIL	completed	
12	Shella Bholaganj	Dr. Donkumar Roy	2005 2006	12	1) Const. of School Building of the Sacred Heart UPS Tyrna	Rs. 4,00,000/-	Rs.48,94,000/-	Memo No. Dev. 35(VII)3/2005/59 dt. 14-6-2006	3,21,800/-	-	78200/-	Under progress	
					2) Purchase of chairs,utensils, etc for 8 nos. Organisations, etc. @Rs. 28,000/- each	Rs. 2,24,000/-			2,24,000	100%	Nil	completed	
					3) Purchase of P.A System for the Jingiaseng Samla District Laityra	Rs. 75,000/-			75,000/-	100%	Nil	Completed	
					4) Const. of a low cost house for 142 nos. beneficiaries @ Rs.25,000/- each (25000x142)	Rs. 35,50,000/-			32,87,500/-		2,50,000	In Progress	

				5) Const. for completion of 13 nos. of house @Rs.12000/- each (13x12000)	Rs. 1,56,000/-			1,44,000/-		12,000/-	-do-	
				6) Const. of toilet/septic tank for 30 Nos. beneficiaries @Rs.10000/- each (30x10000)	Rs. 3,00,000/-			2,95,000/-		5000/-		
				7) Purchase of sewing machine for 10 nos. beneficiaries @Rs.6000/- each (10x6000)	Rs. 60,000/-			Rs.60,000/-	100 %	Nil	completed	
				8) Purchase of carpenter's tools for 3 nos. beneficiaries @Rs.8000/- each (3x8000)	Rs. 24,000/-			23,000		1000		
				9) Bee Keeping for 2 nos. beneficiaries @RS.10000/- each (2x10000)	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				10) Setting up of Piggery Unit for Shri Patric Marbaniang Nongsteng	Rs. 10,000/-			10,000	100%	Nil	completed	
				11) Setting up of the Piggery Unit for the Khamalai Water Shed Project Khamalai (Jatap)	Rs. 25,000/-			25,000/-	100%	Nil	Completed	
				12) Purchase of bicycle for the Society of Rural Development (SRD) Bholaganj	Rs. 50,000/-			37,500/-		12,500/-	In progress	

13	Maw synram	Dr. Donkumar Roy	2005 2006	2	1) Purchase of chairs, utensils, etc. for the following organization @Rs.28,000/- each	Rs. 56,000/-	Rs.1,06,000/-	Memo No. Dev. 35(VII)3/2005/60 dt. 15-6-2006					
					i) Jingiaseng Kynthei Balang Presbyterian Nongtra								
					ii) Jingiaseng Kynthei Balang Presbyterian Dewsaw								
					2) Const. of low cost house for the following beneficiaries @Rs.25000/- each i) Shri Nat yatbon, Lyngkhom ii) Shri Lumbor Marwein, Lyngkhom	Rs. 50,000/-							
14	Maw synram	D.P Iangjuh	2005 2006	11	1) Purchase of Mahindra Maxx Vehicle (converted into Ambulance including all medical attachment registration,insurance,etc. for use under 31 Mawsynram L/A Constituency (to be implemented by the MDC Mawsynram Constituency	Rs. 5,57,500/-	Rs.50,00,000/-	Memo No. Dev. 35(VII)3/2005/60 dt. 15-6-2006	557500/-	100%	Nil	Completed	
					2) (i)Const. for completion and extension of Church of God L.P School building Thyllaw village	Rs. 1,50,000/-			150000/-	100%	Nil	Completed	

				(ii) JJM Nicholas Roy Girls U.P School Mawsynram	Rs. 2,00,000/-			1,50000/-	-	50000/-	Work in progress	
				3) Grant for purchase of uniforms as per items indicated below for Seng Samla Presbyterian Church Mawsynram								
				1. pants for 30 youths @Rs.800/- each	Rs. 24,000/-			24000/-	100%	Nil	Completed	
				2. Shirts (white) for 30 youths @Rs.500/- each	Rs. 15,000/-			15000/-	100%	Nil	Completed	
				3. Blouse for 30 girls @Rs. 200/- each	Rs. 6,000/-			6000/-	100%	Nil	Completed	
				4. Gowns for 60 persons @Rs.900/- each	Rs. 54,000/-			54000/-	100%	Nil	Completed	
				5. Narrah for 30 girls @Rs.1800/- each	Rs. 54,000/-			54,000/-	100%	Nil	Completed	
				6. Ties for 30 youth @Rs150/- each	Rs. 4,500/-			4,500/-	100%	Nil	Completed	
				4) Grants for construction of wall and fencing				40000/-	100%	Nil	Completed	
				i) const. of small wall and fencing for Dist. Pydengsohsaw Presbyterian H.S School Campus Dangar Village (to be implemented by the Secretary of the School	Rs. 2,50,000/-			250000/-	100%	Nil	Completed	

					ii) const. of retaining wall for protection of land slide by the side of the village footpath near Shri Dwer compound Pydensohsaw village (to be implemented by Shri Dwer of Pydensohsaw)	Rs. 50,000/-			50000/-	100%	Nil	Completed	
					5) Fishery ponds @Rs.25000/- each for 20 beneficiaries	Rs. 5,00,000/-			475000/-	-	25000/-	Work in progress	
					6) land reclamation @Rs.10000/- for 50 beneficiaries	Rs. 5,00,000/-			490000/-	-	10000/-	Work in progress	
					7) Betelnut ponds @Rs.25000/- each for 27 beneficiaries	Rs. 6,75,000/-			650000/-	-	25000/-	Work in progress	
					8) Const. of new houses @Rs.25000/- each for 44 beneficiaries	Rs. 11,00,000/-			1062500/-	-	37500/-	Work in progress	
					9) Upgradation of houses belonging to BPL @Rs.10000/- each for 66 beneficiaries	Rs. 6,60,000/-			400000/-	-	260000/-	Work in progress	
					10) Purchase of Sewing Machine @Rs.5000/- each to 20 beneficiaries	Rs. 1,00,000/-			100000/-	100%	Nil	Completed	
					11) Grants of Piggery @Rs.5000/- each to 20 beneficiaries	Rs. 1,00,000/-			100000/-	100%	Nil	Completed	
15	Maw synram	J.A Lyngdoh	2005 2006	7	1) Const. of footpath from Kyrphei PWD road towards the residence of Mr.Roslanding L. Marshilong	Rs. 25,000/-	Rs.2,30,000/-	Memo No. Dev. 35(VII)3/2005/69 dt. 20-6-2006	12500/-	-	12500/-	Work in progress	

					2) Const. of footpath at Tyrsad Umkseh Phodstew	Rs. 25,000/-			12500/-	-	12500/-	Work in progress	
					3) Const. of dustbin at Tyrsad area	Rs. 20,000/-			10000/-	-	10000/-	Work in progress	
					4) Const. of retaining wall at Laitmawsiang Presbyterian Church	Rs. 1,00,000/-			50000/-	-	50000/-	Work in progress	
					5) Improvement of playground at Laitmawsiang	Rs. 30,000/-			15000/-	-	15000/-	Work in progress	
					6) Const. of Goatery Shed of Lawkhla Mawlong SHG, Lawkhla Mawlong	Rs. 15,000/-					15000/-	Not turn up	
					7) Const. of Goatery Shed of Laitmawsiang SHG, Laitmawsiang	Rs. 15,000/-			15000/-	100%	Nil	completed	
16	Pynursla	Shri K.K Dkhar	2005 2006	7	1) Renovation of Tangmang RC LP School Tangmang	Rs. 2,00,000/-	Rs.50,00,000/-	Memo No. Dev. 35(VII)3/2005/61 dt. 14-6-2006	2,00,000	100%	Nil	completed	
					2) Completion of Korblang LP School Building Korblang	Rs. 1,50,000/-			150000	100%	NIL	completed	
					3) Fencing of Tangmang Presbyterian LP School Tangmang	Rs. 1,00,000/-			100000	100%	NIL	completed	
					4) Completion of Tynriang RC LP School Building	Rs. 1,50,000/-			150000	100%	NIL	completed	
					5) Const. of pongtung Presbyterian UP School Building	Rs. 3,00,000/-			3,00,000/-	100 %	Nil	completed	

					6) Improvement of Pymnai Presbyterian UP School Building including construction of latrine	Rs. 1,50,000/-			1,50,000/-	100 %	Nil	Completed	
					7) Completion of Borma LP School Borma	Rs. 1,00,000/-			100000	100%	NIL	completed	
					8) Extension of building of Springside Academy Pomshutia	Rs. 1,00,000/-			100000	100%	NIL	completed	
					9) Providing furniture for Nohwet Seng Khasi School	Rs. 35,000/-			35,000	100%	Nil	completed	
					10) Maintenance of Nohwet Proceeding Secondary School, Nohwet	Rs. 60,000/-			60,000	100%	NIL	completed	
					11) Providing furniture for St. Xavier's School Lapalang	Rs. 50,000/-			50,000	100%	Nil	completed	
					12) Providing a Cyclostyle machine including accessories for St. Xavier's School Lapalang	Rs. 50,000/-			50,000	100%	Nil	completed	
					13) Maintenance of Nongthymmai (Mawshun) Presbyterian LP School	Rs. 30,000/-			30,000	100%	NIL	completed	
					14) Providing furniture for Umpohliew Jingtip RC LP School Mawshun	Rs. 50,000/-			50,000/-	100 %	Nil	completed	
					15) Maintenance of Mawshun Lumjingtip UP School	Rs. 50,000/-			25,000		25,000	Under progress	

				16) Completion of Umniuh Tmar Presbyterian School	Rs. 60,000/-			60,000	100%	NIL	completed	
				17) Const. of toilet for Wahkdait LP School	Rs. 50,000/-			50,000	100 %	Nil	completed	
				18) Maintenance including purchase of one type Writer Machine for Wahkdait Proceeding Secondary School	Rs. 50,000/-			50,000	100%	NIL	completed	
				19) providing furniture for Computer Training Centre at Mawlynnong Village	Rs. 20,000/-			20,000	100%	NIL	completed	
				20) Maintenance of Larbamon LP School Larbamon	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				21) Providing furniture for Korblang LP School	Rs. 20,000/-			20,000	100 %	Nil	completed	
				22) Maintenance of Rairiat Ai Jingshai LP School Nohwet	Rs. 20,000/-			20,000	100%	Nil	completed	
				23) Maintenance of Riwai LP Schyool Riwai	Rs. 20,000/-			20,000	100%	Nil	completed	
				24) Providing furniture for Pashum LP School	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
				25) Completion of Mawdang Community Hall including construction of Latrine and approach footpath	Rs. 1,60,000/-			1,60,000	100%	NIL	completed	

					26) Providing Typewriter Machine and Cyclostyle Machine including accessories for Seng Khasi Riwar Mihngi, Head Quarter, Pynursla	Rs. 60,000/-			60,000	100 %	Nil	completed	
					27) Completion of Tynriang Community Hall	Rs. 1,00,000/-			1,00,000	100%	NIL	completed	
					28) Improvement and extension of a Community Hall at Pyrdiwah	Rs. 3,00,000/-			3,00,000	100%	NIL	completed	
					29) Completion of Community Hall at Nongeitniang	Rs. 2,00,000/-			2,00,000	100%	NIL	completed	
					30) Providing furniture for Mawdang Community Hall	Rs. 40,000/-			40,000	100%	Nil	completed	
					31) Providing furniture for Tynriang Community Hall	Rs. 30,000/-			30,000	100%	Nil	completed	
					32) Const. of toilet facilities in Lyndem Community Hall	Rs. 60,000/-			60,000	100%	NIL	completed	
					33) Providing furniture and one typewriter machine for Lpalang Community Hall	Rs. 60,000/-			60,000	100%	Nil	completed	
					34) Providing furniture for Nongthymmai (Mawshun) Community Hall	Rs. 40,000/-			40,000	100%	Nil	completed	

					35) Const. of toilet facilities in Lyndem Community Hall	Rs. 50,000/-			50,000	100%	NIL	completed	
					36) Improvement of a cremation place including approach footpath near Nongsohphan Village	Rs. 1,20,000/-			1,20,000	100%	NIL	completed	
					37) Purchase of a generator for Nohwet village by Seng Samla Shnong Nohwet	Rs. 50,000/-			Rs.50,000/-	100 %	Nil	completed	
					38) Purchase of two grass cutter machines for United Sports Club, Nongsohphan	Rs. 30,000/-			30,000	100 %	Nil	completed	
					39) Const. of waiting shed at Muri Point near Mawryngkang Village	Rs. 40,000/-			40,000	100%	NIL	completed	
					40) Cost of materials for making seating arrangement during festival (Phor) at Nongjri Village	Rs. 50,000/-			. 50,000/-	100%	NIL	completed	
					41) Completion of cremation place at Mawlam	Rs. 60,000/-			60,000	100 %	Nil	completed	
					42) Cokpletion of Aganwadi Centre at Mawshun	Rs. 20,000/-			Rs.20,000/-	100 %	Nil	completed	
					43) Fencing of eartern side of Lapalang playground Lpalang	Rs. 50,000/-			50,000	100 %	Nil	completed	
					44) Renovation of waiting shed at Mawlam	Rs. 15,000/-			15,000	100%	Nil	completed	

					45) Improvement of irrigation scheme near Mawlam Village	Rs. 30,000/-			30,000	100 %	Nil	completed	
					46) Completion of a footbridge at Kyntoit Larbniaw, Umniuh Tmar	Rs. 30,000/-			30,000	100 %	Nil	completed	
					47) Purchase of cooking utensils by Seng Samla Nongsohphan	Rs.30,000/-			30,000	100%	Nil	completed	
					48) Purchase of CGI sheets for distributing free of cost to the poor people in the Constituency	Rs. 15,20,000/-			15,20,000/-	100%	Nil	completed	
17	Pynursla	Shri P. Tynsong	2005 2006	5	1) Purchase of 750 bundles of CGI sheets for distribution to 250 families @Rs.4000/- per bundle	Rs.30,00,000/-	Rs.41,50,000/-	Memo No. Dev. 35(VII)3/2005/71 dt. 20-6-2006	30,00,000	100%	Nil	completed	
					2) Purchase of 50 nos. foot sewing machines for distribution to 50 beneficiaries @Rs.5000/- each	Rs. 2,50,000/-			2,50,000	100%	Nil	completed	
					3) Purchase of sprayers of 16 ltrs. Capacity for distribution to 125 beneficiary farmers @Rs.2000/- each	Rs. 2,50,000/-			2,50,000	100%	Nil	completed	
					4) Const. of Wahkhen Proceeding Secondary School building	Rs. 6,00,000/-			3,00,000	50%		Under progress	
					5) Completion of St. Edwin L.P School Pynter	Rs. 50,000/-			50,000	100 %	Nil	completed	

18	Khadar-shnong Laitkroh	Shri P. Tynsong	2005 2006	4	1) Const. of wall fencing cum three tier gallery at Madanlyngdoh Cultural Ground Nongkynrih	Rs. 3,50,000/-	Rs.8,50,000/-	Memo No. Dev. 35(VII)3/2005/72 dt. 20-6-2006	1,75,000	60%		In progress	
					2) Const. of Orphanage building of Khasi jaintia Christian Mission Society, Elaka Laitkroh	Rs. 2,00,000/-			1,00,000	60%		In progress	
					3) Improvement of playground of Presbyterian Upper Primary School Laitkroh	Rs. 1,00,000/-			50,000	60%		In progress	
					4) Completion of School building of Raid Nongkynrih Secondary School, Nongkynrih	Rs. 2,00,000/-			1,00,000	60%		In progress	