

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE M.P (LOK SABHA) 2004-2005

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawkynrew C & RD Block	2004-2005	Ext.of Presbyterian L.P. School, Thynroit.	Rs. 50,000/- 2.2-04	Rs. 50,000/- 7.1.05	Rs. 50,000/-	Yes	Yes	Completed	
2			Const. of L.P. School Building at New-Nongryngkoh.	Rs.1,00,000/- 16.1.04	Rs.1,00,000/- 22.3.05	Rs.1,00,000/-	Yes	Yes	Completed	
3			Const. of motorable road from PWD road to Wahmasar.	Rs.1,00,000/- 29.3.05	Rs.1,00,000/- 2-8-05	Rs.1,00,000/-	Yes	Yes	Completed	
4			Const of Watershed at Laitdiengsai.	Rs. 50,000/- 29.3.05	Rs. 50,000/- 2-8-05	Rs. 50,000/-	Yes	Yes	Completed	
5			Const. of Footpath at Mawpynieng.	Rs.50,000/- 29.3.05	Rs. 50,000/- 12-7-2005	Rs. 50,000/-	Yes	Yes	Completed	
6			Const. of Football Ground at Jongsha.	Rs.50,000/- 29.3.05	Rs. 50,000/- 24-5-07	Rs.50,000/-	Yes	Yes	Completed	
7			Const. of Class Room at Uneterian L.P. School Kharang.	Rs.50,000/- 29.3.05	Rs.50,000/- 14-3-06	Rs. 50,000/-	Yes	Yes	Completed	
8			Const. of Check Dam at Wahjapuh	Rs. 50,000/- 8-1-2004	Rs. 50,000/- 26-10-2005	Rs. 50,000/-	Yes	Yes	Completed	
9			Const. of footpath at Mawlein	Rs. 30,000/- 9-1-06	Rs. 30,000/- 14-3-06	30,000/-	Yes	Yes	Completed	
10			Const. of footpath at Mawiapbang	Rs. 30,000/- 9-1-06	Rs. 30,000/- 30-3-06	30,000/-	Yes	Yes	Completed	

11	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawkyntew C & D	2004-2005	Const. of retaining wall of C/Hall Marasai	Rs. 30,000/- 9-1-06	Rs. 30,000/- 30-3-06	30,000/-	Yes	Yes	Completed	
12			Const. of footbridge at Wahktieh	Rs. 30,000/- 9-1-06	Rs. 30,000/- 14-3-06	30,000/-	Yes	Yes	Completed	
13			Extension of school building at Nongryngkoh	Rs. 50,000/- 9-1-06	Rs. 50,000/- 14-3-06	50,000/-	Yes	Yes	Completed	
14			Const. of Public Irrigation Facilities at New Nongryngkoh Village	Rs. 3,00,000/- 10-2-06	Rs. 3,00,000/- 28-4-06	2,25,000/-	No	Yes	In progress	

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE M.P (LOK SABHA) 2004-2005

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawphlang C & RD Block	2004-2005	Const. of Indoor Stadium at Mawphlang.	Rs.1,00,000/- 5.2.04	Rs.1,00,000/- 7.1.05	Rs.1,00,000/-	Yes	Submitted	Completed	
2			Const. of Addl. Building of Laitmawhing, L.P. School.	Rs.50,000/- 8.1.04	Rs.50,000/- 22.3.05	Rs.50,000/-	Yes	Submitted	Completed	
3			Const. of Addl. Room for Church of God L.P. School Mawphansar.	Rs.25,000/- 27.1.04	Rs.25,000/- 22.3.05	Rs.25,000/-	Yes	Submitted	Completed	
4			Const. of Addl. Room of Wahmudi L.P. School.	Rs.20,000/- 27.1.04	Rs.20,000/- 22.3.05	Rs.20,000/-	Yes	Submitted	Completed	
5			Const. of Road from Nongiing Nongbah (PWD) Road at Sohiong Lyngdohship	Rs.50,000/- 29.3.05	Rs. 50,000/- 26-10-2005	Rs. 50,000/-	Yes	Submitted	Completed	
6			Const. of Footbridge at Krang Nongrum	Rs.40,000/- 29.3.05	Rs. 40,000/- 30-11-2005	Rs. 40,000/-	Yes	Submitted	Completed	
7			Const. of Footbridge at Umlyndoh Krang	Rs.2,00,000/- 29.3.05	Rs.2,00,000/- 26-10-2005	Rs.2,00,000/-	Yes	Submitted	Completed	
8			Const. of C/H at Umsawmat Village.	Rs.75,000/- 29.3.05	Rs. 75,000/- 29-8-2005	Rs. 75,000/-	Yes	Submitted	Completed	
9			Const. of Playground at Jamynthlen	Rs.2,00,000/- 22-5-06	Rs. 2,00,000/- 14-8-06	Rs.1,50,000/-	No	Submitted	In progress	

10	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawphlang C & RD Block	2004-2005	Extension of school building of Hynniew Kyntoit Upper Primary School Sohpiang	Rs.30,000/- 9-1-06	Rs.30,000/- 30-3-06	30,000/-	Yes	Yes	Completed	
11			Improvement of football field at Mawser Nonglwai	Rs.30,000/- 9-1-06	Rs.30,000/- 30-3-06	30,000/-	Yes	Yes	Completed	
12			Const. of washing place at Lyngkhoi	Rs.30,000/- 9-1-06	Rs.30,000/- 30-3-06	30,000/-	Yes	Yes	Completed	
13			Const. of footpath at Dongshiliang Rum (Madan Betaw)	Rs.30,000/- 9-1-06	Rs.30,000/- 30-3-06	30,000/-	Yes	Yes	Completed	
14			Improvement of playground at Laitsdat	Rs.30,000/- 9-1-06	Rs.30,000/- 30-3-06	30,000/-	Yes	Yes	Completed	
15			Const. of footpath at Laitnongrem Village	Rs.40,000/- 9-1-06	Rs.40,000/- 30-3-06	40,000/-	Yes	Yes	Completed	
16			Const. of school building of Mawkynroh Church of God L.P School	Rs.40,000/- 9-1-06	Rs. 40,000/- 28-6-06	40,000/-	Yes	Yes	Completed	
17			Extension of school building of Lyngiong U.P School	Rs.40,000/- 9-1-06	Rs. 40,000/- 30-8-06	30,000/-	No	-	In progress	
18			Const. of Raid Lyngkhoi Secondary School	Rs. 2,00,000/- 9-1-06	Rs. 2,00,000/- 14-8-06	1,50,000/-	No	-	In progress	

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE M.P (LOK SABHA) 2004-2005

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Mawryngkneng C & RD Block	2004-2005	Const. of Addl. Room for Unitarian L.P. School at Kut.	Rs.50,000/- 18.2.04	Rs.50,000/- 22.3.05	Rs.50,000/-	Yes	Yes	Completed	
2			Const. of School Building of Mount zion Secondary School, Sohryngkham.	Rs.50,000/- 2.2.04	Rs.50,000/- 22.4.05	Rs. 50,000/-	Yes	Yes	In progress	
3			Const. of Nichol Roy Bible College Committee Building Sohryngkham	Rs. 75,000/- 16.1.04	Rs.75,000/- 22.4.05	Rs.75,000/-	Yes	Yes	Completed	
4			Const. of road froma Laitdiengwah to Umngot.	Rs.1,00,000/- 29.3.05	Rs.1,00,000/- 26.5.05	Rs.1,00,000/-	Yes	Yes	Completed	
5			Const. of water Source at Lemthaw Smit.	Rs.1,00,000/- 29.3.05	Rs.1,00,000/- 26.5.05	Rs.1,00,000/-	Yes	Yes	Completed	
6			Ext. of School Building of St. John Bosco Secondary School Mawshabuit.	Rs.1,00,000/- 29.3.05	Rs.1,00,000/- 12-7-2005	Rs.1,00,000/-	Yes	Yes	Completed	
7			Const. of Latrine at St. Joseph L.P. School, Kynton U Mon	Rs.30,000/- 29.3.05	Rs. 30,000/- 12-7-2005	Rs. 30,000/-	Yes	Yes	Completed	
8			Const. of Water Tank Cum Washing Place at Mawlyngat	Rs.1,00,000/- 29.3.05	Rs.1,00,000/- 26.5.05	Rs.1,00,000/-	Yes	Yes	Completed	
9			Const. of retaining wall of St. Joseph L.P School Kynton U Mon	Rs.30,000/- 9-1-06	Rs.30,000/- 30-3-06	30,000/-	Yes	Yes	Completed	

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE M.P (LOK SABHA) 2004-2005

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Myllem C & RD Block	2004-005	Const. of School for Mawmysiang Presbyterian L.P. School, Nongpathaw.	Rs.50,000/- 8.1.04	Rs.50,000/- 22.3.05	Rs. 50,00/-	Yes	Yes	Completed	
2			Purchase of Martury Van for Matri Sangha.	Rs.2,71,000/- 16.9.03	Rs.2,71,000/- 16.5.05	Rs.2,71,000/-	Yes	Yes	Completed	
3			Purchase of Ambulance for Myllem Upper Shillong Youth Development Organisation.	Rs.2,87,000/- 29.3.05	Rs.2,87,000/- 5.5.05	Rs.2,87,000/-	Yes	Yes	Completed	
4.			Const. of Composite Sc. Laboratory of Gorkha Secondary School, Upper Shillong.	Rs.1,00,000/- 29.3.05	Rs. 1,00,000/- 12-7-2005	Rs.1,00,000/-	Yes	Yes	Completed	
5			Const. of building of Alpine College Nongthymmai.	Rs.3,00,000/- 29.3.05	Rs. 3,00,000/- 26.5.05	Rs.3,00,000/-	Yes	Yes	Completed	
6			Const. of Playground Mawkatad.	Rs.1,00,000/- 29.3.05	Rs.1,00,000/- 26.5.05	Rs.1,00,000/-	Yes	Yes	Completed	
7			Purchase of Comp. accessories for Auxilium Girls H.S. Nongthymmai.	Rs.1,60,000/- 29.3.05	Rs.1,60,000/- 12-7-2005	Rs.1,60,000/-	Yes	Yes	Completed	

8	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Myllem C & RD Block	2004-005	Const. of Hostel Building of Manificent Girls Hostel building Umpling.	Rs.2,00,000/- 29.3.05	Rs. 2,00,000/- 12-7-05	1,50,000/-	No	-	In Progress	
9			Ext. of School building of Shullai Progressive School Mawroh Mawlai	Rs.2,00,000/- 29.3.05	Rs.2,00,000/- 11/10/07	1,50,000	No	-	In Progress	
10			Const. of C/H at Nongshilliang, Nongthymmai	Rs.1,00,000/- 29.3.05	Rs.1,00,000/- 12-7-2005	Rs.1,00,000/-	Yes	Yes	Completed	
11			Const. of Footpath at Madanrtng.	Rs.50,000/- 29.3.05	Rs. 50,000/- 12-7-2005	Rs. 50,000/-	Yes	Yes	Completed	
12			Const. of classroom of Sevenhut Educational Association Mawlai Umthlong	Rs.5,00,000/- 16-6-2005	Rs.5,00,000/- 26-10-2005	Rs.5,00,000/-	Yes	Yes	Completed	
13			Const. of Community Hall at Nongsawng	Rs.1,00,000/- 29-3-2005	Rs.1,00,000/- 29-8-2005	Rs. 1,00,000/-	Yes	Yes	Completed	
14			Const. of School Building of CNI Mawsiat Khnam L.P School	Rs.2,00,000/- 20-6-2003	Rs.2,00,000/- 2-8-2005	Rs.2,00,000/-	Yes	Yes	Completed	
15			Const. of Football Ground Myllem	Rs.3,00,000/- 20-5-2003	Rs.3,00,000/- 2-8-2005	Rs.3,00,000/-	Yes	Yes	Completed	
16			Const. of retaining wall and playground at Lumheh Laitkor	Rs. 50,000/- 9-1-06	Rs. 50,000/- 27-2-06	Rs. 50,000/-	Yes	Yes	Completed	
17			Const. of school hall at Liewlong Pomlakrai	Rs. 1,00,000/- 9-1-06	Rs. 1,00,000/- 14-3-06	1,00,000/-	Yes	Yes	Completed	
18			Const. of footpath at Umsaw Mawpynrong and Lummawblei	Rs. 1,00,000/- 9-1-06	Rs. 1,00,000/- 14-3-06	75,000/-	No	-	In progress	
19			Const. of clear water reservoir Lawsotun	Rs. 1,00,000/- 9-1-06	Rs. 1,00,000/- 31-5-06	1,00,000/-	Yes	Yes	Completed	
20			Improvement of football ground at Pohkseh	Rs. 50,000/- 9-1-06	Rs.50,000/- 6/3/07	Rs.37,500/-	No	-	In progress	
21			Const. of Sawmer Secondary Scyool Sawmer	Rs. 1,00,000/- 9-1-06	Rs. 1,00,000/- 28-5-06	1,00,000/-	Yes	Yes	Completed	
22	Const. of Sadew Mawkriah Presbyterian S/School, Mawkriah	Rs. 50,000/- 9-1-06	Rs. 50,000/- 30-3-06	Rs. 50,000/-	Yes	Yes	Completed			

23		Extension of school building of Dei Sngi Nongbri L.P School Mawkohnguh Mawkriah	Rs. 1,00,000/- 9-1-06	Rs. 1,00,000/- 27-2-06	1,00,000/-	Yes	Yes	Completed	
24		Const. of Umylyngka Indoor Stadium	Rs. 3,00,000/- 9-1-06	Rs. 3,00,000/- 30-3-06	3,00,000/-	Yes	Yes	Completed	
25		Extension of school building of He Month Zenith School Mylliembah Myllem	Rs. 3,00,000/- 9-1-06	Rs. 3,00,000/- 14-3-06	3,00,000/-	Yes	Yes	Completed	
26		Completion of Indoor Stadium of Mawlai Phudmuri	Rs. 3,00,000/- 10-2-06	Rs. 3,00,000/- 30-3-06	Rs.3,00,000/-	Yes	Yes	Completed	
27		Const. of C/Hall at Mawlai Mawdatbaki	Rs. 3,00,000/- 10-2-06	Rs. 3,00,000/-	2,25,000/-	No	-	In progress	
28		Const. of road at Nongpathaw Village	Rs. 10,00,000/- 10-2-06	Rs. 10,00,000/- 30-3-06	10,00,000/-	Yes	Yes	Completed	
29		Extension of school building at Mawiong Village	Rs. 50,000/- 10-2-06	Rs. 50,000/- 22-5-06	50,000/-	Yes	Yes	Completed	
30		Const. of footpath at Dong Pata Mawlai Mawdatbaki	Rs. 50,000/- 10-2-06	Rs. 50,000/- 30-3-06	50,000/-	Yes	Yes	Completed	
31		Const. of 2(two) public latrine at Mawpynthih	Rs. 40,000/- 10-2-06	Rs. 40,000/- 30-3-06	40,000/-	Yes	Yes	Completed	
32		Extension of Sacred Heart Upper Primary School Building at Iapsiej/ Lumparing	Rs. 75,000/- 27-1-04	Rs. 75,000/- 27-2-04	75,000/-	Yes	Yes	Completed	

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE M.P (LOK SABHA) 2004-2005

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Pynursla C & RD Block	2004-2005	Ext.of Radon Khongdir Memorial Hall, Mawlundum.	Rs. 50,000/- 27.1.04	Rs. 50,000/- 7.1.05	Rs. 50,000/-	Yes	Yes	Completed	
2			Const. of Footpath at Nongjri, Kyntoit Tluh.	Rs.1,00,000/- 29.3.05	Rs.1,00,000/- 12-7-2005	Rs.1,00,000/-	Yes	Yes	Completed	
3			Const. of Mawlam U.P. School, Building, Mawlam.	Rs.3,00,000/- 29.3.05	Rs.3,00,000/- 26.5.05	Rs.3,00,000/-	Yes	Yes	Completed	
4.			Const. of Playground at Nongtyngur	Rs.2,00,000/- 20.5.05	Rs.2,00,000/- 22.5.06	1,50,000/-	No	-	In progress	
5			Const. of Football Ground at Mawlam	Rs. 50,000/- 12-11-2004	Rs. 50,000/- 12-7-2005	Rs. 50,000/-	Yes	Yes	Completed	
6			Const. of school playground at Seng Khasi Wahlyngkhat	Rs. 50,000/- 9-1-06	Rs. 50,000/- 30-3-06	50,000/-	Yes	Yes	Completed	
7			Const. of Mawhiar Cultural Hall	Rs. 1,00,000/- 9-1-06	Rs. 1,00,000/- 30-3-06	1,00,000/-	Yes	Yes	Completed	

STATEMENT SHOWING THE SCHEME RECOMMENDED BY THE M.P (LOK SABHA) 2004-2005

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Urban, CEO	2004-2005	Const. of School Auditorium for Gorgha Patshala Higher Secondary School, Upper Mawprem.	Rs.1,50,000/- 8.1.04	Rs.1,50,000/- 7.1.05	Rs.1,50,000/-	Yes	Yes	Completed	
2			Const. of Community Hall at Harisabha, Laban.	Rs. 1,00,000/- 2.2.04	Rs.1,00,000/- 7.1.05	Rs. 1,00,000/-	Yes	Yes	Completed	
3			Const. of Gymnasium for Heman Physical Institute Jail Road.	Rs.1,00,000/- 29.3.05	Rs. 1,00,000/-	1,00,000/-	Yes	Yes	Completed	
4			Const. O School Building of Laban Bengalee Boy's L.P. School, Laban	Rs.5,00,000/- 29.3.05	Rs.5,00,000/- 12-7-2005	Rs. 5,00,000/-	Yes	Yes	Completed	
5			Purchase of Equipments for Pump Up Build Gym, Laitumkhrah.	Rs.3,00,000/- 1/8/07	Rs.3,00,000/- 11/10/2007		No			No report
6			Purchase of Comp. accessories for Women 's College, Laitumkhrah, Shillong.	Rs.2,50,000/- 29.3.05	Rs.2,50,000/- 26-10-2005	2,50,000/-	Yes	Yes	Completed	
7			Const of retaining Wall along the drain at Riat Laban	Rs.1,00,000/- 29.3.05	Rs. 1,00,000/- 28-6-06	1,00,000/-	Yes	Yes	Completed	
8			Const. of Motorable Road Bishop Falls Mawprem	Rs.2,00,000/- 30-5-2005	Rs.2,00,000/- 29-8-2005	Rs.2,00,000/-	Yes	Yes	Completed	

9	Shri. P.R. Kyndiah, M.P. (Lok Sabha) Urban, CEO	2004-2005	Const. of school building of Qualapaty Presbyterian L.P School	Rs.2,00,000/- 9-1-06	Rs.2,00,000/- 14-3-06	2,00,000/-	Yes	Yes	Completed	
10			Purchase of Ambulance for Mon Khmer Social Sports & Cultural Association Sunny Hills, Shillong	Rs.5,95,500/- 9-1-06	Rs.5,95,500/- 31-5-06	5,95,500/-	Yes	Yes	Completed	
11			Const. of Gym at Jail Road	Rs.1,00,000/- 9-1-06	Rs.1,00,000/- 14-3-06	1,00,000/-	Yes	Yes	Completed	
13			Const. of school building of Lady Kean Girls High School, Shillong	Rs.2,00,000/- 9-1-06	Rs.2,00,000/- 6-3-07	1,50,000/-	No	-	In progress	-
14			Construction of storage water tank of Khlieh Shnong Malki	Rs.1,00,000/- 9-1-06	Rs.1,00,000/- 6-3-07	75,000/-	No	-	In progress	