

YSTATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2003-2004

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007.	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. kharshiing (M.P Rajya Sabha) Khadarshnong-Laitkroh C & RD Block	2003-2004	Const. of Community Hall at Mawdkok	1,00,000.00 2-12-03	1,00,000.00 20-7-04	1,00,000.00	Yes	Yes	Completed	
2			School footpath of Lamshaphrang Seng Kynthei L.P School Lumkyntung Laitkroh	30,000.00 29-7-04	30,000/- 17/10/05	30,000/-	Yes	Yes	Completed	
3			Const. of R.C.C Training Institute at Mawjrong	40,000.00 30-7-04	40,000.00 13.1.05	40,000/-	Yes	Yes	Completed	
4			Purchase of equipments & accessories for Multipurpose & Social Welfare Organisation, Mawjrong	50,000.00 22-4-04	50,000.00 27-2-04	50,000/-	Yes	Yes	Completed	
5			Purchase & installation of 5 computers, hardware & software & training of 2 teachers for months at Laitlyngkot Proceeding Secondary School	3,36,500.00 22-6-04	3,36,500.00 22-7-04	3,36,500/-	Yes	Yes	Completed	
6			Completion of Vocational Training School at Laitlyngkot & Lyngkyrdem Dev. Association	1,00,000.00 9-9-04	75,000.000 20-7-04	1,00,000/-	Yes	Yes	Completed	
7			Const. of Cultural ground (Madan Shad Khasi) at Mawrah	50,000.00 28.3.05	50,000.00 16-6-05	50,000/-	Yes	Yes	Completed	
8			Const. of School Building Upp. Primary School, Swer	70,000.00 28-3-05	70,000/- 17/10/05	70,000/-	Yes	Yes	Completed	

9			Const. of School Building Upp. Primary School Sohrarim, Nongkhlaw Syiemship	50,000.00 28-3-05.	50,000/- 17/10/05	50,000/-	Yes	Yes	Completed	
---	--	--	-----------------------------------------------------------------------------------	-----------------------	----------------------	----------	-----	-----	-----------	--

STATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2003-2004

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. kharshing (M.P Rajya Sabha) Mawkynrew C & RD Block	2003-2004	Extension & Construction of School building of Seng Bhalang L.P School at Laitlum	1,00,000.00 5-1-04	1,00,000.00 31-5-04	1,00,000/-	Yes	Yes	Completed	
2			Const. of approach road from Smit Mawlat Rd to John's Herbal Nursing Care at Thangsning	1,00,000.00	1,00,000.00 5-8-03	1,00,000/-	Yes	Yes	Completed	
3			Improvement of football field at Rangphlang	20,000.00	20,000.00 6-8-03	20,000/-	Yes	Yes	Completed	
4			Const. of Madan Thangsning L.P School , Madan Thangsning	1,00,00.00 10.7.03	1,00,000.00 7-1-05	1,00,000/-	Yes	Yes	Completed	
5			Const. of Cement concrete footpath to Kshaid Lawai.	1,00,000/- 27.3.03	1,00,000/- 16.1.04	1,00,000/-	Yes	Yes	Completed	
6			Const. of Basketball Court for Govt. L.P. School, Jongsha.	50,000/- 27.3.03	50,000/- 16.10.04	50,000/-	Yes	Yes	Completed	
7			Const of Seng Bhalang L.P.School Laitlum	50,000/- 24.3.05	50,000/- 29.4.05	50,000/-	Yes	Yes	Completed	
8			Const. of Road at Mawlein Village.	40,000/- 28.3.04	40,000/- 12/1/06	40,000/-	Yes	Yes	Completed	
9			Cosnt. Of footpath at Pashang Raid Lynshing	30,000/- 10-3-05	30,000/- 17/10/05	30,000/-	Yes	Yes	Completed	
10			Const. of water supply to Agricultural Land at Mawkria	45,000/- 28-3-05	45,000/- 17/10/05	Rs.45,000/-	Yes	Yes	Completed	
11			Const. of Footpath at Nohron	35,000/- 28-3-05	35,000/- 17/10/05	Rs.35,000/-	Yes	Yes	Completed	

12			Const. of footpath at Khsanryngngi	35,000/- 28-3-05	35,000/- 17/10/05	Rs.35,000/-	Yes	Yes	Completed	
13			Const. of road and Fisheries Dev. At Jongksha	1,20,000/- 28-3-05	1,20,000/- 17/10/05	Rs.1,20,000/-	Yes	Yes	Completed	

STATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2003-2004

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation.	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. kharshiing (M.P Rajya Sabha) Mawphlang C & RD Block	2003-2004	Construction of footpath at Mawphlang	25,000.00 3-7-03	25,000.00 31.5.04	1,00,000/-	Yes	Submitted	Completed	
2			Construction of footpath at Mawphlang	25,000.00 3-7-03	25,000.00 31.5.04		Yes	Submitted	Completed	
3			Construction of footpath at Mawphlang	25,000.00 3-7-03	25,000.00 31.5.04		Yes	Submitted	Completed	
4			Construction of footpath at Mawphlang	25,000.00 3-7-03	25,000.00 31.5.04		Yes	Submitted	Completed	
5			Extension of building Umpohliw Jingtip Secondary School Nonghsap' B'	1,00,000.00 1-6-04	1,00,000.00 20-7-04	1,00,000/-	Yes	Submitted	Completed	
6			Const. of footpath Mawphlang (Laitmawpen Village)	70,000.00 31-5-04	70,000.00 31.5.04	70,000/-	Yes	Submitted	Completed	
7			Purchase & Installation of 5 Computers Hardware Software System, Furniture & Training	3,36,150.00	3,36,150.00 22.6.04	3,36,150/-	Yes	Submitted	Completed	
8			Const. of Community Hall cum-Indoor Sport Hall at Lumsokhlur, Nongbah Sohiong	2,00,000.00 30.6.03	2,00,000.00 16.1.2004	2,00,000/-	Yes	Submitted	Completed	
9			Const. of Training Centre at Mawphlang	1,00,000.00 30.6.03	1,00,000.00 16.1.2004	1,00,000/-	Yes	Submitted	Completed	
10			Const. of Community Hall at Marbisu	1,50,000.00 30.7.03	1,50,000.00 16.1.2004	1,50,000/-	Yes	Submitted	Completed	
11			Const. of Cement Platform to Seat Drummer Laitmawpen	20,000.00 31-5-04	20,000.00 31.5.04	20,000/-	Yes	Submitted	Completed	

12			Const. of Cement Platform to Seat Drummer & Flutist Laitmawhing	20,000.00 3.7.03	20,000.00 20-2-04	20,000/-	Yes	Submitted	Completed	
13			Const. of Cement Platform to Seat Drummer & Flutist of Seng Khasi at Mawponghong, Lyngiong	20,000.00 3.7.03	20,000.00 12.1.05	20,000/-	yes	Submitted	Completed	
14			Const.of Community Hall at Mawphlang.	1,50,000/- 30.7.03	1,50,000/- 5.1.04	1,50,000/-	Yes	Submitted	Completed	
15			Leveling & Improving of football field at Wahsohlait	Rs.30,000/- 3.7.03	Rs.30,000/- 28.3.05	30,000/-	Yes	Submitted	Completed	
16			Const. of cement platform to seat drummer & flutist, Laitmawpen	20,000/- 3.7.03	20,000/- 31-5-04	20,000/-	Yes	Submitted	Completed	
17			Const. of football ground at Perkseh	30,000/- 10.3.05	30,000/- 12-1-06	30,000/-	Yes	Submitted	Completed	
18			Const. of football ground at Sohpien	60,000/- 10.3.05	60,000/- 17/10/05	60,000/-	Yes	Submitted	Completed	
19			Improving the infrastructure of Seng Khasi Proceeding Secondary School at Krang Hima Sohiong	80,000/- 10-3-05	80,000/- 17/10/05	80,000/-	Yes	Submitted	Completed	

STATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2003-2004

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommend-	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. kharshing (M.P Rajya Sabha) Mawryngkneng C & RD Block	2003-2004	Purchase & Installation of 5 computers Hardware, Software System etc. to St. Peter's U.P Secondary School, Smit	4,40,000.00 9-4-03	3,36,150/- 2.3.05	3,36,150/-	Yes	Yes	Completed	
2			Construction of School building at St. Joseph's L.P School Kynton-u-mon Nongkrem	1,00,000.00 2-6-04	1,00,000.00 13.1.05	1,00,000.00	Yes	Yes	Completed	
3			Const. of wall in the school compound R.C L.P School Mawber	35,000.00 30-7-04	35,000/- 28.3.05	35,000/-	Yes	Yes	Completed	
4			Construction of 1(one) classroom for ur-masi-u-joh Presbyterian Upp. Primary School, Smit	50,000.00 30-7-04	50,000.00 10.1.05	50,000.00	Yes	Yes	Completed	
5			Const. of Upp. Primary School, at Puriang	50,000.00 30-7-04	50,000.00 13.1.05	50,000.00	Yes	Yes	Completed	
6			Const. of Const. of Mission L.P School at Mawryngkneng	50,000.00 30-7-04	50,000.00 13.1.05	50,000.00	Yes	Yes	Completed	
7			Const. of Sunshine Adventist L.P School Sohryngkham	50,000.00 30-7-04	50,000.00 13.1.05.	50,000.00	Yes	Yes	Completed	
8			Const. of Mount Seion Secondary School Sohryngkham	50,000/- 30.7.04	50,000/- 5.4.05	50,000.00	Yes	Yes	Completed	

9			Const. of Dam, Mawpyrshong	50,000.00 24.7.03	50,000.00 25-3-04	50,000/-	Yes	Yes	Completed	
10			Const. of Bus Shed Public T.P at Kut, Wahjingkieng	25,000.00 3.7.03	25,000.00 25-3-04	25,000/-	Yes	Yes	Completed	
11			Const. of School building R.C L.P School, Thadan	30,000.00 24.7.03	30,000.00 24-11-04	30,000/-	Yes	Yes	Completed	
12			Const. of Basket Ball Playground at Puriang at Rising Sun School	50,000.00 3.7.03	50,000.00 25-3-04	50,000/-	Yes	Yes	Completed	
13			Const. of Bus Shed for Public Transport, Passenger, Puriang, Mawkajut	25,000.00 3.7.03	25,000.00 28-5-04	25,000/-	Yes	Yes	Completed	
14			Const. of Rest Shed at Krem Marai at Nongkrem	30,000.00 6-8-03	30,000.00 31-5-04	30,000/-	Yes	Yes	Completed	
15			Shri. R. kharshing (M.P Rajya Sabha) Mawryngkneng C & RD Block	2003-2004	Const. of Ingsad (State House)including fencing/side drain & parking lot at Smit	4,00,000.00 6.8.03	4,00,000.00 12.1.05	4,00,000/-	Yes	Yes
16	Const.of Bus Shed Stop For Public Wahingteng	25,000.00 3.7.03			25,000.00 16.1.04	25,000.00	Yes	Yes	Completed	
17	Const.Of Bus Shed Stop For Public Transport Passenger At Puriang Mawkajut	25,000.00 3.7.03			25,000.00 16.1.04	25,000.00	Yes	Yes	Completed	
18	Const. Of Basketball Playground Court at Rising Sun School, Mawryngkneng	50,000.00 3.7.03			50,000.00 16.1.04	50,000/-	Yes	Yes	Completed	
19	Const. Of Dam At Mawpyrshong Village	50,000.00 24.7.03			50,000.00 16.1.04	50,000.00	Yes	Yes	Completed	
20	Const. of School Building of RCLP School Thadan	30,000.00 14.7.03			30,000.00 16.1.04	30,000/-	Yes	Yes	Completed	
21	Const. of New State House (Ingsad) of Hima Khyrim	4,00,000.00 6.8.03			4,00,000/- 12.1.05	4,00,000/-	Yes	Yes	Completed	
22	Const. of Water Well with Handpump At Smit Market Nongmadan.	30,000.00 6.8.03			30,000.00 31.05.04	30,000.00	Yes	Yes	Completed	

23	Const. of Rest Shed at Kremmarai at Nongkrem	30,000.00 6.8.03	30,000.00 31.05.04	30,000/-	Yes	Yes	Completed	
24	Const. of footpath at Mawryngkneng	35,000.00 24-3-05	Rs.35,000/- 17/10/05	35,000/-	Yes	Yes	Completed	
25	Const. of Schoo building Dymmiew Presbyterian Proceeding Secondary School Umphyrnai	60,000.00 28-3-05	60,000/- 17/10/05	60,000/-	Yes	Yes	Completed	
26	Const. of a Classroom for Urmasi U-joh Presbyterian Upp. Primary School	60,000.00 28-3-05	60,000.00 20-9-05	60,000.00	Yes	Yes	Completed	
27	Const. of footpath at Mawlynrei	40,000.00 28-3-05	40,000.00 17-10-05	40,000.00	Yes	Yes	Completed	
28	Const. of school Mount View School, Smit	50,000.00 28-3-05	50,000.00 17-10-05	50,000.00	Yes	Yes	Completed	
29	Const. of boundary wall at Seng Khasi L.P School, Smit	40,000.00 28-3-05	40,000.00 17-10-05	40,000.00	Yes	Yes	Completed	
30	Const. of motorable road at Iewpomtiah	40,000.00 28-3-05	40,000.00 17-10-05	40,000.00	Yes	Yes	Completed	
31	Compound Fencing Repairing of YMCA at Umphyrnai	30,000.00 28-3-05	30,000.00 17-10-05	30,000.00	Yes	Yes	Completed	
32	Const. of Toilet/Latrine, John Bosco RC LP School Mawshabuit	75,000.00 8-6-05	75,000.00 17-10-05	75,000/-	Yes	Yes	Completed	

STATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2003-2004

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. kharshing (M.P Rajya Sabha) Mawsynram C & RD Block	2003-2004	Construction of cement footpath from PWD road to R.C Church compound Mawlyngkut	50,000.00 19-2-04	50,000.00 31-5-04	50,000/-	Yes	Submitted	Completed	
2			Construction of St. Fernando Secondary School Sawsymper	50,000.00 19-2-04	50,000/- 10.1.05	50,000/-	Yes	Submitted	Completed	
3			Construction of road at Hat Mawdon Local Market	3,00,000.00 2-6-04	3,00,000/- 12.1.05	3,00,000/-	Yes	Submitted	Completed	
4			Construction of Community Hall cum-office Court at Kyrdoh Village	60,000.00 30-7-03	60,000/- 13.1.05	60,000/-	Yes	Submitted	Completed	
5			Const. of playground for Boyss & Girls at Laitbah Union H.S School, Lawbah, Mawsynram	2,50,000.00 5-10-04	2,50,000/- 10.1.05	2,50,000/-	Yes	Submitted	Completed	
6			Const. of Community Hall at Hat Mawdon	2,00,000.00 16-1-04	2,00,000.00 31-5-04	2,00,000/-	Yes	Submitted	Completed	
7			Const. of school building at Malai Sohmat	2,00,000.00 16-1-04	2,00,000.00 19-8-04	2,00,000/-	Yes	Submitted	Completed	
8			Const. of Church of God L.P School at Tyrsad	70,000.00 16-1-04	70,000.00 28-7-04	70,000/-	Yes	Submitted	Completed	
9			Const. of cement platform for drummer & flutist at Mawsadang	20,000.00 16-1-04	20,000.00 17-8-04	20,000/-	Yes	Submitted	Completed	
10			Const. of cement platform for drummer & flutist at Laitmawsing	20,000.00 27-2-04	20,000.00 27-5-04	20,000/-	Yes	Submitted	Completed	

STATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2003-2004

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. kharshing (M.P Rajya Sabha) Myllem C & RD Block	2003-2004	Const. of Jr. Basic School at Pynthorumkhrah	4,00,000.00 5-1-04	4,00,000.00 4-2-04	4,00,000/-	Yes	Yes	Completed	
2			Const. of Library building at Sanatan Dharamsabha Harsabha	50,000.00 6-1-04	50,000.00 20-7-04	50,000/-	Yes	Yes	Completed	
3			Const. of School Vidyajit School Lumparing Mission	1,00,000.00 6-1-04	1,00,000.00 13.1.05	1,00,000/-	Yes	Yes	Completed	
4			Const. of School at Nepali School Lumparing	1,00,000.00 6-1-04	1,00,000.00 27.2.04	1,00,000/-	Yes	Yes	Completed	
5			Electrification of Bangiya Sahitya Parishad Shillong	50,000.00 19-2-04	50,000.00 20-7-04	50,000/-	Yes	Yes	Completed	
6			Purchase of Computer to Rilbong Sports & Cultural Club	1,50,000.00 19-2-04	1,50,000.00 13.7.04	1,50,000/-	Yes	Yes	Completed	
7			Purchase of Computer to Auxilium Secondary School Nongthymmai, Shillong	1,00,000.00 19-5-04	1,00,000.00 13.7.04	1,00,000/-	Yes	Yes	Completed	
8			Fencing of Campus Wall at St. Joseph's L.P School Jaiaw	50,000.00 1-6-04	50,000.00 9-9-04	50,000/-	Yes	Yes	Completed	
9			Const. of Savio School Secondary Laitumkhrah	1,00,000.00 1-6-04	1,00,000.00 13.7.04	1,00,000	Yes	Yes	Completed	
10			Extension of St. Lukas's School Building	50,000.00 1-6-04	50,000.00 13.1.05	50,000/-	Yes	Yes	Completed	

12			Completion of Community Hall Nongshiliang	30,000.00 30-7-04	30,000/- 28.3.05	30,000/-	Yes	Yes	Completed	
13			Const. of footpath Dongktieh Nongrah	50,000.00 30.7.04	50,000.00 13.1.05	50,000/-	Yes	Yes	Completed	
14			Const.of road (tuning point)at Block XI Dong Pattarim (Mawlai Nongkwar)	1,50,000.00 30-7-04	1,50,000.00 2.1.05	1,50,000/-	Yes	Yes	Completed	
15			Const. of footpath cum-drainage Upp. Shillong	31,000.00 31-7-04	31,000.00 13.1.05	31,000/-	Yes	Yes	Completed	
16			Const. of wall/fencing of school building compound at Laitker Presbyterian Church	30,000.00 30-7-04	30,000/- 17/10/05	30,000/-	Yes	Yes	Completed	
17			Supply of computer for Kiddies Corner Secondary School, Shillong	1,50,000.00 15.5.04	1,50,00.00 22.9.04	1,50,000/-	Yes	Yes	Completed	Implemented by D.C Office.
18			Const. of Staff Quarter for Rilbong L.P School, Shillong	2,00,000.00 25.6.03	2,00,000.00 16-1-04	2,00,000/-	Yes	Yes	Completed	
19			Const. of Lane at Rilbong starting from Mr. A.Haque House to Mr. M. Ahmed	22,000.00 4.4.03	22,000.00 16.1.04	22,000/-	Yes	Yes	Completed	
20			Completion of Committee Hall at Nongshiliang,Nongthymmai	30,000/- 30.7.04	30,000/- 3.5.05	30,000/-	Yes	Yes	Completed	
21			Const of Footpath (Wahmawlong) Mawnarain	50,000/- 28.3.05	50,000/- 3.5.05	50,000/-	Yes	Yes	Completed	
22			Purchase of Computer and its accessories for Sohra Live Communication Laitumkhrah, Shg.	50,000/-	50,000/- 19-2-04	50,000/-	Yes	Yes	Completed	

23			Purchase of Computer and its accessories for Sohra Live Communication Laitumkhrah, Shg.	50,000/-	50,000/- 19-2-04	50,000/-	Yes	Yes	Completed	
24			Purchase of Computer and its accessories for Sohra Live Communication Laitumkhrah, Shg.	50,000/-	50,000/- 19-2-04	50,000/-	Yes	Yes	Completed	

STATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2003-2004

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. kharshing (M.P Rajya Sabha) Pynursla C & RD Block	2003-2004	Construction of Community Hall of Federation of Riwar Mihngi	50,000.00 1-6-04	50,000.00 12-1-05	50,000.00	Yes	Yes	Completed	
2			Construction of Public Latrine at Nohwet	30,000.00 31-5-04	30,000.00 31-1-05	30,000.00	Yes	Yes	Completed	
3			Laying of pipe line at Nohwet	50,000.00 31-5-04	50,000.00 31-1-05	50,000.00	Yes	Yes	Completed	
4			Construction of retaining wall of Presbyterian L.P School at Nohwet	50,000.00 31-5-04	50,000/- 29.3.05	50,000/-	Yes	Yes	Completed	
5			Const. of embankment at Phansawang Mawpran	15,000.00 1-6-04	15,000.00 12-1-05	15,000.00	Yes	Yes	Completed	
6			Const. of office cum-Durbar Hall at Pomlum	50,000 30-7-04	50,000 13-1-05	50,000	Yes	Yes	Completed	
7			Const. of footpath at Mawlieh Village	25,000.00 30-7-04	25,000.00 13.1.05	25,000.00	Yes	Yes	Completed	
8			Improvement of football field at Pdengshnong, Wahskong Nongjri	30,000.00 6.8.03	30,000.00 16.1.04	30,000/-	Yes	Yes	Completed	
9			Const. of playground at Mawkhap Village	50,000.00 31-5-04	50,000.00 31-5-04	50,000/-	Yes	Yes	Completed	
10			Const. of Community Hall at Raid Lyngdoh Lyting	50,000.00 10-3-05	50,000.00 17-10-05	50,000/-	Yes	Yes	Completed	

11			Const. of Public Drinking Water at Nongsohphan	25,000.00 10-3-05	25,000.00 17-10-05	25,000.00	Yes	Yes	Completed	
12			Const. of Cultural Ground at Wahumrempoh Nongkqlieng	25,000.00 10-3-05	25,000.00 17-10-05	25,000.00	Yes	Yes	Completed	
13			Const. of Public Latrine at Umkrem	40,000.00 10-3-05	40,000.00 17-10-05	40,000.00	Yes	Yes	Completed	
14			Const. of Mawkhap Presbyterian L.P School	70,000.00 10-3-05	70,000.00 17-10-05	70,000/-	Yes	Yes	Completed	
15			Const. of football ground at Tangmang Pohshnong Sports & Social	40,000.00 10-3-05	40,000.00 17-10-05	40,000/-	Yes	Yes	Completed	

STATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2003-2004

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. kharshing (M.P Rajya Sabha) Shella Bholaganj C & RD Block	2003-2004	Const. of new building L.P School Rev. J.J.M Nichol's Roy Memorial L.P School, Sohlap Shella	50,000.00 30-7-04	50,000.00 12.1.05	50,000.00	Yes	Yes	Completed	
2			Construction of playground at Byrong Village	50,000.00 1.1.03	50,000.00 11.10.04	50,000.00	Yes	Yes	Completed	
3			Const. of office building cum-IB at Bholaganj Sohra Syiemship	50,000.00 3.7.03	50,000/- 19.2.04	50,000.00	Yes	Yes	Completed	
4			Const. of Durbar Hall at Hima Sohra	2,00,000.00 2.1.03	2,00,000.00 22.7.03	2,00,000.00	Yes	Yes	Completed	
5			Const. of playground at Wahkaliar	1,00,000.00 2.1.03	1,00,000.00 30.6.03	1,00,000.00	Yes	Yes	Completed	
6			Const. of footpath from Kato to Lba Shella (Local Committee of Lba Shella)	50,000.00 2.1.03	50,000/- 30.6.03	50,000.00	Yes	Yes	Completed	
7			Const. of Addl. Room at Mawsahew U.P School	1,00,000.00 2.1.03	1,00,000.00 17.9.03	1,00,000/-	Yes	Yes	Completed	
8			Const. of new building Wahadadar Robison Syngwan Memorial H/S at Sohlap	1,00,000.00 30.8.02	1,00,000.00 17.9.03	1,00,000/-	Yes	Yes	Completed	
9			Const. of Hostel for Christian Home (orphanage) at Pomsahmen, Sohra	1,00,000.00 3.7.03	1,00,000.00 17.9.03	1,00,000/-	Yes	Yes	Completed	

10			Const. of Footbridge(Mawkliaw)	70,000/- 28.3.05	70,000/- 3.5.05	70,000/-	Yes	Yes	Completed	
11			Const. of footpath/road at Nongriat	45,000.00 28-3-05	45,000 17/10/05	45,000/-	Yes	Yes	Completed	

