

## STATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2005-2006

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. Kharshing, M.P. (R.S) URBAN	2005- 2006	Const. of Building for Sunderland Memorial School Kench's Trace, Shillong	Rs. 50,000/- 17-5-04	Rs. 50,000/- 17-2-06	Rs. 50,000/-	Yes	Yes	completed	
2			Const. of Fencing Path way at Riat Laban, Shillong	Rs.50,000/-	Rs.50,000/- 28/4/06	Rs. 50,000/-	Yes	Yes	completed	
3			Const, of approach road steps/Footpath of St. Peter Higher Secondary	Rs.1,00,000/- 19-1-06	Rs.1,00,000/- 28/4/06	Rs. 1,00,000/-	Yes	Yes	completed	
4			Const. of Publi;c Drain at Barapathar T.B. Hospital	Rs.50,000/-	Rs.50,000/- 28/4/06	Rs. 50,000/-	Yes	Yes	completed	
5			Const. of Publi;c Drain at Mawbah.	Rs.50,000/-	Rs.50,000/- 28/4/06	Rs. 50,000/-	Yes	Yes	completed	
6			Const of Drain at Rev. J.J. Nichol Roy Memorial Committee at Lumdiengjri.	Rs.1,00,000/- 21/7/05	Rs.1,00,000/- 28/4/06	Rs. 1,00,000/-	Yes	Yes	completed	
7			Const. of Class Room at Synod College Jaiaw Shillong.	Rs2,00,000/- 12-3-05	Rs.2,00,000/- 28/4/06	Rs.1,50,000/	No	-	In progress	
8			Const. of class room of Sunderland Memorial School Kench's trace	Rs.1,00,000/- 30/7/06	Rs.1,00,000/- 13/8/07	Rs.75,000/-	No	-	In progress	
9			Const. of Gymnasium of Rilbong Sport & Cultural Club	Rs.2,00,000/- 21/7/05	Rs.2,00,000/- 27/7/06	Rs.1,50,000/-	No	-	In progress	



## STATEMENT SHOWING RECOMMENDED BY THE M.P (RAJYA SABHA) FOR THE YEAR 2005-2006

Sl. No	Name of M.P	Year	Name of the Scheme	Amount recommended by the MP and date of recommendation	Amount sanctioned for the scheme with date of sanction	Amount utilized as on 31.10.2007	Whether the scheme is completed "Yes" or "No"	If yes whether UC has been submitted by the implementing agency/ beneficiary organisation	If the scheme is under progress What is the expected date of completion	Reason for delay in Sanction completion of the Scheme, etc.
1	2	3	4	5	6	7	8	9	10	11
1	Shri. R. Kharshing, M.P. (R.S) MYLLEIM	2005- 2006	Const. of School Toilet of Stephan Ferrando School, Lawjynriew Nongthymmai	Rs. 1,00,000/- 12-1-06	Rs. 1,00,000/- 2-2-06	Rs. 1,00,000/-	Yes	Yes	Completed	
2			Improvement of Library of St. Peter H.S School Shillong	Rs. 1,00,000/- 19-1-06	Rs. 1,00,000/- 28/4/06	Rs. 1,00,000/-	Yes	Yes	Completed	
3			Purchase of Computer of St. Francis D. Assisi School, Kynton Massar, Mawlai	Rs. 2,00,000/- 12-7-05	Rs. 2,00,000/- 17-2-06	Rs. 2,00,000/-	Yes	Yes	Completed	
4			Purchase of Library Books of Auxilium Girls H.S School Nongthymmai	Rs. 1,00,000/- 29-6-05	Rs. 1,00,000/- 17-2-06	Rs. 1,00,000/-	Yes	Yes	Completed	
5			Const. of School Building St. Joseph L.P School Laitkor	Rs. 1,00,000/- 17-2-06	Rs. 1,00,000/- 20/4/06	Rs. 1,00,000/-	Yes	Yes	Completed	
6			Const. of Footpath at Mawlai Mawiong.	Rs. 1,00,000/- 8/6/05	Rs. 1,00,000/- 16/3/06	Rs. 1,00,000/-	Yes	Yes	Completed	
7			Const. of Nongrah Presbyterian L.P. School Building at Nongrah.	Rs.3,00,000/- 29/3/06	Rs.3,00,000/- 30/3/06	Rs.3,00,000/-	Yes	Yes	Completed	
8			Const of School Building of Umpling Presbyterian L. P. School	Rs. 1,00,000/- 21/7/05	Rs. 1,00,000/- 28/4/06	Rs. 1,00,000/-	Yes	Yes	Completed	
9			Const. of Drain at Cemetery Parish Nongthymmai	Rs. 1,00,000/- 24-3-05	Rs. 1,00,000/- 28/4/06	Rs. 1,00,000/-	Yes	Yes	Completed	

10	Shri. R. Kharshing, M.P. (R.S) MYLLEIM	2005- 2006	Ext. of School Building of Pynthorumkhrah, Golflink.	Rs.4,00,000/- 28-6-05	Rs.4,00,000/- 28/4/06	Rs.4,00,000/-	Yes	Yes	Completed	
11			Const. of Boundary Fencing / Steel Gates/ Parking area at Community Hall Lawmalli Pyllun	Rs.2,00,000/- 10/4/06	Rs.2,00,000/- 26/5/06	Rs. 2,00,000/-	Yes	Yes	Completed	
12			Purchase of Medical Equipment of Nanareth Hospital Shillong. C-Arm-X Ray.	Rs.15,25,045/-	Rs.15,25,045/- 28/4/06	Rs.15,25,045	Yes	Yes	Completed	
13			Purchase of Medical Equipment of Nanareth Hospital Shillong. 100-MA Portable X Ray.	Rs 4,50,825/-	Rs 4,50,825/- 28/4/06	Rs 4,50,825/-	Yes	Yes	Completed	
14			Const. of Addl. Room on the Top Floor of Church of God (Ecclesia Secondary School Mawlai)	Rs.9,00,000/- 10/4/06	Rs.9,00,000/- 10/6/06	Rs.9,00,000/-	Yes	Yes	Completed	
15			Fencing of School Compound with gallery cementing of Play ground of God (Ecclesia Secondary School Mawlai)	Rs.3,00,000/- 10/4/06	Rs.3,00,000/- 10/6/06	Rs.3,00,000/-	Yes	Yes	Completed	
16			Rain water Harvesting Project of Sacred Heart College Mawlai.	Rs.3,00,000/- 27/4/04	Rs.3,00,000/- 10-6-06	Rs.3,00,000/-	Yes	Yes	Completed	
17			Const. of Retaining wall cum fencing of Basketball Court at Laitumkhrah Shillong.	Rs.1,00,000/- 2/3/06	Rs.1,00,000/- 20-10-06	Rs.75,000/-	No	-	In progress	
18			Const. of Drain at Bomfyle Road Litumkhrah.	Rs.1,00,000/- 2/3/06	Rs.1,00,000/- 20-10-06	Rs.75,000/-		-	In progress	
19			Const. of Water Tank/Extention of Community Hall/Motor able Road at Mawlai Syllai Kariah, Shillong.	Rs.70,000/- 28/3/05	Rs.70,000/- 28/7/06	Rs.52,500/-	No	-	In progress	
20			Const. of Footpath at Dongktieh Nongrah	Rs.50,000/- 30/7/06	Rs.50,000/- 20-10-06	Rs.37,500/-	No	-	In progress	
21	Const. of Footpath at Mawkynroh Mawlai.	Rs.30,000/- 23/8/06	Rs.30,000/- 14/12/06	Rs.22,500/-	No	-	In progress			







